

**Dependencies**

Sr.No.	Depend On Task	Refrence	Offset	Start Day
<b>01 Internal Plaster</b>				
1	Building A Brick	Start	1	0
2	01 Internal Plaster	Start	1	0
<b>01 Internal Plaster 2</b>				
3	BBM 115MM (CM 1:4)	Start	0	0
<b>1st Floor RCC Pardi M20</b>				
4	1st Floor RCC slab & beam M20	Start	0	0
<b>1st Floor RCC slab &amp; beam M20</b>				
5	1st Floor RCC Column M20	Start	0	0
6	1st Floor RCC Staircase	Start	0	0
<b>1st Floor RCC Staircase</b>				
7	1st Floor RCC Column M20	End	0	0
<b>A Bldg 4th floor Doors Door Shutter</b>				
8	A Bldg 4th floor Doors Frames	Start	0	0
<b>A Bldg 4th floor Doors Frames</b>				
9	A Bldg 4th floor Doors Bath	Start	0	0
<b>A Building All. work Kitchen Work</b>				
10	A 1st floor Doors Dry balcony	Start	0	0
<b>A 1st floor Doors Door Shutter</b>				
11	A 1st floor Doors Bath	Start	0	0
<b>A 1st Flr.Int. Plaster Int. Wall</b>				
12	A 1st Floor BBM -	Start	2	0
<b>A 1st Flr.Steel Steel</b>				
13	A Bldg RCC for 1st slab	Start	1	0
<b>A 2nd Flr.Steel Steel</b>				
14	A 1st Floor RCC Concrete for 2nd slab	Start	1	0
<b>A 3rd Floor Steel Steel</b>				
15	A Bldg 2nd floor RCC For 3rd slab	Start	1	0
<b>A 4th Floor Steel Steel</b>				
16	A Bldg RCC For 4th slab	Start	1	0
<b>A 4th Flr.Int.Plaster Int. Wall</b>				
17	A Bldg BBM 4th Floor	Start	2	0

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
<b>A 4th Flr.Mis. Siporex Blk.Masonry-650x2</b>				
18	A Bldg BBM 4th Floor	Start	8	0
<b>A bldg 1st floor POP Punning work</b>				
19	A 1st Flr.Int. Plaster Int. Wall	Start	2	0
<b>A Bldg 1st Flr. Painting</b>				
20	A Bldg Parking Floor Painting Oil Paint	Start	2	0
<b>A Bldg 2nd flr.Int. Plaster Int. Wall</b>				
21	A 2nd Floor BBM 2nd Floor	Start	2	0
<b>A Bldg 2nd floor Doors Door Shutter</b>				
22	A Bldg 2nd floor Doors Frames	Start	0	0
<b>A Bldg 2nd floor Doors Frames</b>				
23	A Bldg 2nd floor Doors Bath	Start	0	0
<b>A bldg 2nd floor POP Punning work</b>				
24	A Bldg 2nd flr.Int. Plaster Int. Wall	Start	2	0
<b>A Bldg 2nd Flr. Painting</b>				
25	A Bldg 1st Flr. Painting	Start	2	0
<b>A Bldg 3rd floor Doors Door Shutter</b>				
26	A Bldg 3rd floor Doors Frames	Start	0	0
<b>A Bldg 3rd floor Doors Frames</b>				
27	A Bldg 3rd floor Doors Bath	Start	0	0
<b>A bldg 3rd floor POP Punning work</b>				
28	A Bldg.3rd Flr.Int.Plaster Internal Plas	Start	2	0
<b>A Bldg 3rd Flr. Painting</b>				
29	A Bldg 2nd Flr. Painting	Start	2	0
<b>A bldg 4th floor POP Punning work</b>				
30	A 4th Flr.Int.Plaster Int. Wall	Start	2	0
<b>A Bldg 4th Flr. Painting</b>				
31	A Bldg 3rd Flr. Painting	Start	2	0
<b>A Bldg BBM 8" Thk.</b>				
32	A 4TH FLOOR	Start	8	0
<b>A Bldg BBM BBM 8" Thk.</b>				
33	A Bldg RCC for 1st slab	Start	10	0
<b>A Bldg Labour Elevation, Chajja</b>				
34	A Bldg Painting - 1 Job	Start	2	0
<b>A Bldg Labour Fabrication</b>				
35	A Bldg BBM 4th Floor	Start	1	0
<b>A bldg OHWT &amp; LMR Beam &amp; Slab Concrete M</b>				

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
36	A 4th Floor Steel Steel	End	1	0
<b>A bldg OHWT &amp; LMR Column Concrete M20</b>				
37	A 4th Floor Steel Steel	End	1	0
<b>A bldg OHWT &amp; LMR Column Steel</b>				
38	A 4th Floor Steel Steel	End	1	0
<b>A bldg OHWT &amp; LMR Miscellaneous</b>				
39	A 4th Floor Steel Steel	End	1	0
<b>A bldg OHWT &amp; LMR Slab &amp; Beam Steel</b>				
40	A 4th Floor Steel Steel	End	1	0
<b>A Bldg Painting - 1 Job</b>				
41	A Bldg.Painting Work External Painting	Start	2	0
<b>A Bldg Parking Floor Painting Oil Paint</b>				
42	A Bldg Parking Floor Painting External	Start	0	0
<b>A Bldg Parking Flr.steel Steel</b>				
43	A Bldg Concrete- RCC M20	Start	1	0
<b>A Bldg Plinth Level Steel</b>				
44	A Bldg PCC Below Footing	Start	1	0
<b>A Bldg UCR Masonary 18" UCR Masonary</b>				
45	A Bldg Concrete- RCC M20	Start	15	0
<b>A Bldg.3rd Floor BBM 8" Thk.</b>				
46	A 3RD FLOOR	Start	8	0
<b>A Bldg.Painting Work External Painting</b>				
47	A Bldg 4th Flr. Painting	Start	2	0
<b>A Elen.Treatment BBM 6" Thk.</b>				
48	A Elen.Treatment Steel	Start	2	0
<b>A Elen.Treatment External Plaster</b>				
49	A Elen.Treatment Steel	Start	3	0
<b>A Elen.Treatment Int. Plaster Wall</b>				
50	A Elen.Treatment BBM 6" Thk.	Start	3	0
<b>A Elen.Treatment RCC M20</b>				
51	A bldg RCC for OHWT & LMR	End	1	0
<b>A Elen.Treatment Steel</b>				
52	A bldg RCC for OHWT & LMR	End	1	0
<b>A Lab.Stairecase Cap RCC</b>				
53	A 4th Floor Steel Steel	End	1	0

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
<b>A Lab.Stairecase Cap RCC</b>				
54	A 4th Floor Steel Steel	End	1	0
<b>A Labour Diffrence BBM</b>				
55	A Bldg BBM 4th Floor	Start	8	0
<b>A Labour Diffrence Ext.plaster Lab.</b>				
56	A-painthouse Stairecase Cap External Pla	Start	2	0
<b>A Labour Diffrence Int.Plaster</b>				
57	A 4th Flr.Int.Plaster Int. Wall	Start	2	0
<b>A PCC</b>				
58	A BLDG	Start	0	0
<b>A Steel Diffrence Steel</b>				
59	A 4th Floor Steel Steel	End	1	0
<b>A- Flat 202 Gypsum butt finish incl NOC (M+L)</b>				
60	P1W1- Fifth Floor Granite Kitchen Otta(M+L)(SLK)	End	0	0
<b>A-1 14th Flr.Cornice/Pardi/Cill Steel</b>				
61	P1W1- Gr. Fl. Fire Stair Granite Tread(SLK)	End	0	0
62	P1W1- Gr.Fl. Pantry Pantry Dado (SLK)	End	0	0
<b>A-painthouse Stairecase Cap BBM 8" Thk.</b>				
63	A Bldg BBM 4th Floor	Start	8	0
<b>A-painthouse Stairecase Cap External Pla</b>				
64	A Bldg.External Plaster Counteryard betw	Start	2	0
<b>A-painthouse Stairecase Cap Int. Plaster</b>				
65	A 4th Flr.Int.Plaster Int. Wall	Start	2	0
<b>A-painthouse Stairecase Cap RCC M20</b>				
66	A 4th Floor Steel Steel	End	1	0
<b>A-painthouse Stairecase Cap Steel</b>				
67	A 4th Floor Steel Steel	End	1	0
<b>A1 FIRE DOORS</b>				
68	A1 HYDRO-PNUEMATIC SYSTEM 04 COMMISSIONIN G & TESTING 20%	End	0	0
<b>A1 HYDRO-PNUEMATIC SYSTEM</b>				

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
69	A1 SOLAR SYSTEM 04 INSTALLATION, TESTING & COMMISSIONING	End	0	0
<b>A1 HYDRO-PNEUMATIC SYSTEM 01 WITH WORK ORDER - 20%</b>				
70	A1 HYDRO-PNEUMATIC SYSTEM	End	0	0
<b>A1 HYDRO-PNEUMATIC SYSTEM 04 COMMISSIONING &amp; TESTING 20%</b>				
71	A1 HYDRO-PNEUMATIC SYSTEM 03 INSTALLATION - 20%	End	0	0
<b>A1 PIPED GAS SYSTEM</b>				
72	FIRE DOORS (M+L) 02 INSTALLATION - 30%	End	0	0
<b>A1 SOLAR SYSTEM</b>				
73	A1-Building Services MCB Flat DG Supply	End	0	0
<b>A1 SOLAR SYSTEM 01 TANK AT SITE - 25%</b>				
74	A1 SOLAR SYSTEM	End	0	0
<b>A1 SOLAR SYSTEM 02 COPPER PIPING 25%</b>				
75	A1 SOLAR SYSTEM 01 TANK AT SITE - 25%	End	0	0
<b>A1 SOLAR SYSTEM 03 COLLECTOR AT SITE 25%</b>				
76	A1 SOLAR SYSTEM 02 COPPER PIPING 25%	End	0	0
<b>A1 SOLAR SYSTEM 04 INSTALLATION, TESTING &amp; COMMISSIONING</b>				
77	A1 SOLAR SYSTEM 03 COLLECTOR AT SITE 25%	End	0	0
<b>A1- 10th Floor</b>				
78	A1- 9th Floor Buffing (M+L)	End	0	0
<b>A1- 10th Floor Buffing (M+L)</b>				
79	A1- Flat 1004 Melamine Polish (M+L)	End	0	0
<b>A1- 11th Fl. COMMON PASSAGE Gypsum butt finish incl NOC (M+L)</b>				
80	Mobile Creche I.P.S. Flooring	End	0	0
<b>A1- 11th Floor</b>				
81	A1- 10th Floor Buffing (M+L)	End	0	0
<b>A1- 11th Floor Buffing (M+L)</b>				
82	A1- Flat 1104 Melamine Polish (M+L)	End	0	0
<b>A1- 12th Floor</b>				

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
83	A1- 11th Floor Buffing (M+L)	End	0	0
<b>A1- 12th Floor Buffing (M+L)</b>				
84	A1- Flat 1204 Melamine Polish (M+L)	End	0	0
<b>A1- 13th Floor</b>				
85	A1- 12th Floor Buffing (M+L)	End	0	0
<b>A1- 14th Floor</b>				
86	A1- 13th Floor Buffing (M+L)	End	0	0
<b>A1- 1st Floor Plumbing</b>				
87	P1W1- Gr. Fl. Parking RMC M20 Outsource	End	0	0
88	A1- Parking Floor Plumbing Parking Plumbing	End	0	0
<b>A1- 2nd Floor Plumbing</b>				
89	A1-1st Floor (Lab) Int.CP sanitary ( Lab)	End	0	0
90	P1W1- Gr. Fl. Main Entrance Granite Skirting (SLK)	End	0	0
<b>A1- 2nd Floor (Lab)</b>				
91	P1W1- Gr.FI. Pantry Pantry Dado (SLK)	End	0	0
92	A1- 2nd Floor ledge wall CLC Block Masonry 4"	End	0	0
<b>A1- 2nd Floor (Lab) Int.CP sanitary ( Lab)</b>				
93	A1- 2nd Floor (Lab) Internnal Plumbing (Lab)	End	0	0
94	P1W1- Gr.FI. Pantry Pantry Dado (SLK)	End	0	0
<b>A1- 2nd Floor (Lab) Internnal Plumbing (Lab)</b>				
95	P1W1- Gr.FI. Pantry Pantry Dado (SLK)	End	0	0
96	A1- 2nd Floor (Lab)	End	0	0
<b>A1- 2nd Floor ledge wall</b>				
97	A1-204 Sanitaryware( Kit+2T)	End	0	0
98	P1W1- Gr.FI. Pantry Pantry Dado (SLK)	End	0	0
<b>A1- 2nd Floor ledge wall CLC Block Making 500 x 200 x 100</b>				
99	P1W1- Gr.FI. Pantry Pantry Dado (SLK)	End	0	0
100	A1- 2nd Floor ledge wall	End	0	0

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
<b>A1- 2nd Floor ledge wall CLC Block Masonry 4"</b>				
101	P1W1- Gr.FI. Pantry Dado (SLK)	End	0	0
102	A1- 2nd Floor ledge wall CLC Block Making 500 x 200 x 100	End	0	0
<b>A1- 3rd Floor Plumbing</b>				
103	A1- 2nd Floor (Lab) Int.CP sanitary ( Lab)	End	0	0
104	P1W1- Gr.FI. Pantry Dado (SLK)	End	0	0
<b>A1- 5th Floor Buffing (M+L)</b>				
105	A1- Flat 504 Melamine Polish (M+L)	End	0	0
<b>A1- 6th Floor</b>				
106	A1- 5th Floor Buffing (M+L)	End	0	0
<b>A1- 6th Floor Buffing (M+L)</b>				
107	A1- Flat 604 Melamine Polish (M+L)	End	0	0
<b>A1- 7th Floor</b>				
108	A1- 6th Floor Buffing (M+L)	End	0	0
<b>A1- 7th Floor Buffing (M+L)</b>				
109	A1- Flat 704 Melamine Polish (M+L)	End	0	0
<b>A1- 8th Floor</b>				
110	A1- 7th Floor Buffing (M+L)	End	0	0
<b>A1- 8th Floor Buffing (M+L)</b>				
111	A1- Flat 801 Melamine Polish (M+L)	End	0	0
<b>A1- 9th Floor</b>				
112	A1- 8th Floor Buffing (M+L)	End	0	0
<b>A1- 9th Floor Buffing (M+L)</b>				
113	A1- Flat 904 Melamine Polish (M+L)	End	0	0
<b>A1- Flat 1001</b>				
114	A1- 10th Floor	End	0	0
<b>A1- Flat 1001 Melamine Polish (M+L)</b>				
115	A1- Flat 1001	End	0	0
<b>A1- Flat 1002</b>				
116	A1- Flat 1001 Melamine Polish (M+L)	End	0	0
<b>A1- Flat 1002 Melamine Polish (M+L)</b>				
117	A1- Flat 1002	End	0	0
<b>A1- Flat 1004</b>				

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
118	A1- Flat 1003 Melamine Polish (M+L)	End	0	0
A1- Flat 1004 Melamine Polish (M+L)				
119	A1- Flat 1004	End	0	0
A1- Flat 103 Gypsum plaster incl NOC (M+L)				
120	Door & windows Alu. Window & lou. (P.C) (M+L)	Start	0	0
A1- Flat 1101				
121	A1- 11th Floor	End	0	0
A1- Flat 1101 Melamine Polish (M+L)				
122	A1- Flat 1101	End	0	0
A1- Flat 1102				
123	A1- Flat 1101 Melamine Polish (M+L)	End	0	0
A1- Flat 1102 Melamine Polish (M+L)				
124	A1- Flat 1102	End	0	0
A1- Flat 1103				
125	A1- Flat 1102 Melamine Polish (M+L)	End	0	0
A1- Flat 1104 Melamine Polish (M+L)				
126	A1- Flat 1104	End	0	0
A1- Flat 1201				
127	A1- 12th Floor	End	0	0
A1- Flat 1201 Melamine Polish (M+L)				
128	A1- Flat 1201	End	0	0
A1- Flat 1202				
129	A1- Flat 1201 Melamine Polish (M+L)	End	0	0
A1- Flat 1202 Melamine Polish (M+L)				
130	A1- Flat 1202	End	0	0
A1- Flat 1203				
131	A1- Flat 1202 Melamine Polish (M+L)	End	0	0
A1- Flat 1203 Melamine Polish (M+L)				
132	A1- Flat 1203	End	0	0
A1- Flat 1301				
133	A1- Flat 1303 Melamine Polish (M+L)	End	0	0
A1- Flat 1301 Putty Plaster				
134	A- Flat 202 Gypsum butt finish incl NOC (M+L)	End	0	0
A1- Flat 1302				
135	A1- Refuge Flat 1304 Melamine Polish (M+L)	End	0	0
A1- Flat 1302 Melamine Polish (M+L)				
136	A1- Flat 1302	End	0	0
A1- Flat 1303				



## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
137	A1- Flat 1302 Melamine Polish (M+L)	End	0	0
<b>A1- Flat 1303 Melamine Polish (M+L)</b>				
138	A1- Flat 1303	End	0	0
<b>A1- Flat 1401</b>				
139	A1- 14th Floor	End	0	0
<b>A1- Flat 1401 Melamine Polish (M+L)</b>				
140	A1- Flat 1401	End	0	0
<b>A1- Flat 1402</b>				
141	A1- Flat 1401 Melamine Polish (M+L)	End	0	0
<b>A1- Flat 1402 Melamine Polish (M+L)</b>				
142	A1- Flat 1402	End	0	0
<b>A1- Flat 1403</b>				
143	A1- Flat 1402 Melamine Polish (M+L)	End	0	0
<b>A1- Flat 1403 Melamine Polish (M+L)</b>				
144	A1- Flat 1403	End	0	0
<b>A1- Flat 1404</b>				
145	A1- Flat 1403 Melamine Polish (M+L)	End	0	0
<b>A1- Flat 1404 Melamine Polish (M+L)</b>				
146	A1- Flat 1404	End	0	0
<b>A1- Flat 303</b>				
147	Oct-15	End	0	0
<b>A1- Flat 303 Gypsum plaster incl NOC (M+L)</b>				
148	Oct-15	End	0	0
<b>A1- Flat 501 Melamine Polish (M+L)</b>				
149	A1- Flat 501	End	0	0
<b>A1- Flat 502</b>				
150	A1- Flat 501 Melamine Polish (M+L)	End	0	0
<b>A1- Flat 502 Melamine Polish (M+L)</b>				
151	A1- Flat 502	End	0	0
<b>A1- Flat 503</b>				
152	A1- Flat 502 Melamine Polish (M+L)	End	0	0
<b>A1- Flat 503 Melamine Polish (M+L)</b>				
153	A1- Flat 503	End	0	0
<b>A1- Flat 504</b>				
154	A1- Flat 503 Melamine Polish (M+L)	End	0	0
<b>A1- Flat 504 Melamine Polish (M+L)</b>				
155	A1- Flat 504	End	0	0
<b>A1- Flat 602</b>				
156	A1- Flat 601 Melamine Polish (M+L)	End	0	0
<b>A1- Flat 602 Melamine Polish (M+L)</b>				
157	A1- Flat 602	End	0	0

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
<b>A1- Flat 603</b>				
158	A1- Flat 602 Melamine Polish (M+L)	End	0	0
<b>A1- Flat 603 Melamine Polish (M+L)</b>				
159	A1- Flat 603	End	0	0
<b>A1- Flat 604</b>				
160	A1- Flat 603 Melamine Polish (M+L)	End	0	0
<b>A1- Flat 604 Melamine Polish (M+L)</b>				
161	A1- Flat 604	End	0	0
<b>A1- Flat 701</b>				
162	A1- 7th Floor	End	0	0
<b>A1- Flat 702 Melamine Polish (M+L)</b>				
163	A1- Flat 702	End	0	0
<b>A1- Flat 703</b>				
164	A1- Flat 702 Melamine Polish (M+L)	End	0	0
<b>A1- Flat 703 Melamine Polish (M+L)</b>				
165	A1- Flat 703	End	0	0
<b>A1- Flat 704</b>				
166	A1- Flat 703 Melamine Polish (M+L)	End	0	0
<b>A1- Flat 704 Melamine Polish (M+L)</b>				
167	A1- Flat 704	End	0	0
<b>A1- Flat 801</b>				
168	A1- Flat 803 Melamine Polish (M+L)	End	0	0
<b>A1- Flat 801 Melamine Polish (M+L)</b>				
169	A1- Flat 801	End	0	0
<b>A1- Flat 802</b>				
170	C2 GF Masonry BBM 6" Thk.	End	0	0
<b>A1- Flat 803</b>				
171	A1- Flat 802 Melamine Polish (M+L)	End	0	0
<b>A1- Flat 803 Melamine Polish (M+L)</b>				
172	A1- Flat 803	End	0	0
<b>A1- Flat 901</b>				
173	A1- 9th Floor	End	0	0
<b>A1- Flat 901 Melamine Polish (M+L)</b>				
174	A1- Flat 901	End	0	0
<b>A1- Flat 902</b>				
175	A1- Flat 901 Melamine Polish (M+L)	End	0	0
<b>A1- Flat 903 Melamine Polish (M+L)</b>				
176	A1- Flat 903	End	0	0
<b>A1- Flat 904</b>				
177	A1- Flat 903 Melamine Polish (M+L)	End	0	0

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
<b>A1- Flat 904 Melamine Polish (M+L)</b>				
178	A1- Flat 904	End	0	0
<b>A1- Internal Plumbing</b>				
179	A1-Plumbing & Sanitation	End	0	0
<b>A1- Misc. Item Melamine Polish (M+L)</b>				
180	A1- Misc. Item	End	0	0
<b>A1- Parking Floor ledge wall</b>				
181	A1- Parking Floor Plumbing	End	0	0
<b>A1- Parking Floor ledge wall CLC Block Making 500 x 200 x 10</b>				
182	P1W1- Gr. Fl. Parking RMC M20 Outsource	End	0	0
<b>A1- Parking Floor ledge wall CLC Block Masonry 4"</b>				
183	P1W1- Gr. Fl. Parking RMC M20 Outsource	End	0	0
184	A1- Parking Floor ledge wall CLC Block Making 500 x 200 x 10	End	0	0
<b>A1- Parking Floor Plumbing</b>				
185	A1- Internal Plumbing	End	0	0
<b>A1- Parking Floor Plumbing Internal Plumbing (Lab)</b>				
186	P1W1- Gr. Fl. Parking RMC M20 Outsource	End	0	0
187	A1- Parking Floor ledge wall CLC Block Masonry 4"	End	0	0
<b>A1- Parking Floor Plumbing Parking Plumbing</b>				
188	P1W1- Gr. Fl. Parking RMC M20 Outsource	End	0	0
189	A1- Parking Floor Plumbing Internal Plumbing (Lab)	End	0	0
<b>A1- Refuge Flat 1304</b>				
190	A1- 13th Floor	End	0	0
<b>A1- Refuge Flat 1304 Melamine Polish (M+L)</b>				
191	A1- Refuge Flat 1304	End	0	0
<b>A1- Refuge Flat 804</b>				
192	A1- 8th Floor	End	0	0
<b>A1- Refuge Flat 804 Melamine Polish (M+L)</b>				
193	A1- Refuge Flat 804	End	0	0
<b>A1-101</b>				
194	P1W1- Gr. Fl. Parking RMC M20 Outsource	End	0	0
195	A1- 1st Floor Plumbing	End	0	0
<b>A1-101 CP Fitting (Kit+2T)</b>				
196	A1-101	End	0	0

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
197	P1W1- Gr. FI. Parking RMC M20 Outsource	End	0	0
<b>A1-101 PVC/PPRC/GI/CI Concealed (Kit+2T)</b>				
198	P1W1- Gr. FI. Parking RMC M20 Outsource	End	0	0
199	A1-101 CP Fitting (Kit+2T)	End	0	0
<b>A1-101 Sanitaryware( Kit+2T)</b>				
200	P1W1- Gr. FI. Parking RMC M20 Outsource	End	0	0
201	A1-101 PVC/PPRC/GI/CI Concealed (Kit+2T)	End	0	0
<b>A1-102 CP Fitting (Kit+2T)</b>				
202	P1W1- Gr. FI. Parking Tiling (Lab)	End	0	0
<b>A1-102 PVC/PPRC/GI/CI Concealed (Kit+2T)</b>				
203	P1W1- Gr. FI. Parking Tiling (Lab)	End	0	0
204	A1-102 CP Fitting (Kit+2T)	End	0	0
<b>A1-102 Sanitaryware( Kit+2T)</b>				
205	P1W1- Gr. FI. Parking Tiling (Lab)	End	0	0
206	A1-102 PVC/PPRC/GI/CI Concealed (Kit+2T)	End	0	0
<b>A1-103 CP Fitting (Kit+2T)</b>				
207	A1-102 Sanitaryware( Kit+2T)	End	0	0
208	P1W1- Gr. FI. Parking Tiling (Lab)	End	0	0
<b>A1-103 PVC/PPRC/GI/CI Concealed (Kit+2T)</b>				
209	P1W1- Gr. FI. Parking Tiling (Lab)	End	0	0
210	A1-103 CP Fitting (Kit+2T)	End	0	0
<b>A1-103 Sanitaryware( Kit+2T)</b>				
211	A1-103 PVC/PPRC/GI/CI Concealed (Kit+2T)	End	0	0
212	P1W1- Gr. FI. Parking Tiling (Lab)	End	0	0
<b>A1-104</b>				
213	P1W1- Gr. FI. Parking Tiling (Lab)	End	0	0
214	A1-103 Sanitaryware( Kit+2T)	End	0	0

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
<b>A1-104 CP Fitting (Kit+2T)</b>				
215	A1-104	End	0	0
216	P1W1- Gr. FI. Parking Tiling (Lab)	End	0	0
<b>A1-104 PVC/PPRC/GI/CI Concealed (Kit+2T)</b>				
217	P1W1- Gr. FI. Parking Tiling (Lab)	End	0	0
218	A1-104 CP Fitting (Kit+2T)	End	0	0
<b>A1-10th Floor</b>				
219	A1-9th Floor ACCL	End	0	0
<b>A1-10th Floor ACCL</b>				
220	A1-10th Floor MCB-DB (M)- 2BHK 2T	End	0	0
221	P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK)	End	0	0
<b>A1-10th Floor MCB-DB (M)- 2BHK 2T</b>				
222	P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK)	End	0	0
223	A1-10th Floor Switches,Plates & Acc. (M+L)	End	0	0
<b>A1-10th Floor Slab conduiting (M+L)</b>				
224	A1-10th Floor	End	0	0
<b>A1-10th Floor Switches,Plates &amp; Acc. (M+L)</b>				
225	P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK)	End	0	0
<b>A1-10th Floor Wall Dropping (M+L)</b>				
226	A1-10th Floor Slab conduiting (M+L)	End	0	0
<b>A1-11th Floor ACCL</b>				
227	A1-11th Floor MCB-DB (M)- 2BHK 2T	End	0	0
228	P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK)	End	0	0
<b>A1-11th Floor MCB-DB (M)- 2BHK 2T</b>				
229	P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK)	End	0	0
230	A1-11th Floor Switches,Plates & Acc. (M+L)	End	0	0
<b>A1-11th Floor Slab conduiting (M+L)</b>				

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
231	P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK)	End	0	0
232	A1-10th Floor ACCL	End	0	0
<b>A1-11th Floor Switches, Plates &amp; Acc. (M+L)</b>				
233	P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK)	End	0	0
234	A1-11th Floor Wiring (M+L)	End	0	0
<b>A1-11th Floor Wall Dropping (M+L)</b>				
235	A1-11th Floor Slab conduiting (M+L)	End	0	0
236	P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK)	End	0	0
<b>A1-11th Floor Wiring (M+L)</b>				
237	P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK)	End	0	0
238	A1-11th Floor Wall Dropping (M+L)	End	0	0
<b>A1-12th Floor ACCL</b>				
239	P1W1- Gr.FI.Ramp Granite Flooring(SLK)	End	0	0
240	A1-12th Floor MCB-DB (M)- 2BHK 2T	End	0	0
<b>A1-12th Floor MCB-DB (M)- 2BHK 2T</b>				
241	A1-12th Floor Wiring (M+L)	End	0	0
242	P1W1- Gr.FI.Ramp Granite Flooring(SLK)	End	0	0
<b>A1-12th Floor Slab conduiting (M+L)</b>				
243	P1W1- Gr.FI.Ramp Granite Flooring(SLK)	End	0	0
<b>A1-12th Floor Wall Dropping (M+L)</b>				
244	P1W1- Gr.FI.Ramp Granite Flooring(SLK)	End	0	0
245	A1-12th Floor Slab conduiting (M+L)	End	0	0
<b>A1-12th Floor Wiring (M+L)</b>				

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
246	P1W1-Gr.FI.Ramp Granite Flooring(SLK)	End	0	0
247	A1-12th Floor Wall Dropping (M+L)	End	0	0
<b>A1-13th Floor</b>				
248	A1-12th Floor ACCL	End	0	0
249	P1W1-Gr.FI.Ramp Granite Flooring(SLK)	End	0	0
<b>A1-13th Floor ACCL</b>				
250	A1-13th Floor MCB-DB (M)-2BHK 2T	End	0	0
251	P1W1- Gr. Fl. Balcony	End	0	0
<b>A1-13th Floor MCB-DB (M)- 2BHK 2T</b>				
252	P1W1- Gr. Fl. Balcony	End	0	0
<b>A1-13th Floor Slab conduiting (M+L)</b>				
253	P1W1-Gr.FI.Ramp Granite Flooring(SLK)	End	0	0
254	A1-13th Floor	End	0	0
<b>A1-13th Floor Wall Dropping (M+L)</b>				
255	P1W1-Gr.FI.Ramp Granite Flooring(SLK)	End	0	0
256	A1-13th Floor Slab conduiting (M+L)	End	0	0
<b>A1-13th Floor Wiring (M+L)</b>				
257	A1-13th Floor Wall Dropping (M+L)	End	0	0
258	P1W1-Gr.FI.Ramp Granite Flooring(SLK)	End	0	0
<b>A1-14th Floor</b>				
259	A1-13th Floor ACCL	End	0	0
260	P1W1- Gr. Fl. Balcony	End	0	0
<b>A1-14th Floor ACCL</b>				
261	A1-14th Floor MCB-DB (M)-2BHK 2T	End	0	0
262	P1W1- Gr. Fl. Balcony	End	0	0
<b>A1-14th Floor MCB-DB (M)- 2BHK 2T</b>				
263	P1W1- Gr. Fl. Balcony	End	0	0
264	A1-14th Floor Switches,Plates & Acc. (M+L)	End	0	0

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
<b>A1-14th Floor Switches,Plates &amp; Acc. (M+L)</b>				
265	P1W1- Gr. Fl. Balcony	End	0	0
266	A1-14th Floor Wiring (M+L)	End	0	0
<b>A1-14th Floor Wall Dropping (M+L)</b>				
267	A1-14th Floor	End	0	0
268	P1W1- Gr. Fl. Balcony	End	0	0
<b>A1-14th Floor Wiring (M+L)</b>				
269	P1W1- Gr. Fl. Balcony	End	0	0
270	A1-14th Floor Wall Dropping (M+L)	End	0	0
<b>A1-1st Floor (Lab)</b>				
271	A1-1st Floor ledge wall CLC Block Making 500 x 200 x 100	End	0	0
272	P1W1- Gr. Fl. Main Entrance Granite Skirting (SLK)	End	0	0
<b>A1-1st Floor (Lab) Int.CP sanitary ( Lab)</b>				
273	P1W1- Gr. Fl. Main Entrance Granite Skirting (SLK)	End	0	0
274	A1-1st Floor (Lab) Internnal Plumbing (Lab)	End	0	0
<b>A1-1st Floor (Lab) Internnal Plumbing (Lab)</b>				
275	P1W1- Gr. Fl. Main Entrance Granite Skirting (SLK)	End	0	0
276	A1-1st Floor (Lab)	End	0	0
<b>A1-1st Floor ledge wall</b>				
277	P1W1- Gr. Fl. Main Entrance Granite Skirting (SLK)	End	0	0
<b>A1-1st Floor ledge wall CLC Block Making 500 x 200 x 100</b>				
278	P1W1- Gr. Fl. Main Entrance Granite Skirting (SLK)	End	0	0
279	A1-1st Floor ledge wall CLC Block Masonry 4" (OS)	End	0	0
<b>A1-1st Floor ledge wall CLC Block Masonry 4" (OS)</b>				
280	P1W1- Gr. Fl. Main Entrance Granite Skirting (SLK)	End	0	0
281	A1-1st Floor ledge wall	End	0	0
<b>A1-201</b>				



## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
282	A1- 2nd Floor Plumbing	End	0	0
283	P1W1- Gr. Fl. Main Entrance Granite Skirting (SLK)	End	0	0
<b>A1-201 CP Fitting (Kit+2T)</b>				
284	P1W1- Gr. Fl. Main Entrance Granite Skirting (SLK)	End	0	0
285	A1-201	End	0	0
<b>A1-201 Sanitaryware( Kit+2T)</b>				
286	P1W1- Gr.Fl. Pantry	End	0	0
<b>A1-202</b>				
287	P1W1- Gr.Fl. Pantry	End	0	0
288	A1-201 Sanitaryware( Kit+2T)	End	0	0
<b>A1-202 CP Fitting (Kit+2T)</b>				
289	P1W1- Gr.Fl. Pantry	End	0	0
290	A1-202	End	0	0
<b>A1-202 Sanitaryware( Kit+2T)</b>				
291	P1W1- Gr.Fl. Pantry	End	0	0
292	A1-202 CP Fitting (Kit+2T)	End	0	0
<b>A1-203</b>				
293	A1-202 Sanitaryware( Kit+2T)	End	0	0
294	P1W1- Gr.Fl. Pantry	End	0	0
<b>A1-203 CP Fitting (Kit+2T)</b>				
295	P1W1- Gr.Fl. Pantry	End	0	0
296	A1-203	End	0	0
<b>A1-203 PVC/PPRC/GI/CI Concealed (Kit+2T)</b>				
297	A1-203 CP Fitting (Kit+2T)	End	0	0
298	P1W1- Gr.Fl. Pantry	End	0	0
<b>A1-203 Sanitaryware( Kit+2T)</b>				
299	P1W1- Gr.Fl. Pantry	End	0	0
300	A1-203 PVC/PPRC/GI/CI Concealed (Kit+2T)	End	0	0
<b>A1-204</b>				
301	P1W1- Gr.Fl. Pantry	End	0	0
302	A1-203 Sanitaryware( Kit+2T)	End	0	0
<b>A1-204 PVC/PPRC/GI/CI Concealed (Kit+2T)</b>				

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
303	P1W1- Gr.FI. Pantry Pantry Dado (SLK)	End	0	0
<b>A1-204 Sanitaryware( Kit+2T)</b>				
304	P1W1- Gr.FI. Pantry Pantry Dado (SLK)	End	0	0
305	A1-204 PVC/PPRC/GI/CI Concealed (Kit+2T)	End	0	0
<b>A1-301 CP Fitting (Kit+2T)</b>				
306	P1W1- Gr.FI. Pantry Pantry Dado (SLK)	End	0	0
<b>A1-301 PVC/PPRC/GI/CI Concealed (Kit+2T)</b>				
307	P1W1- Gr.FI. Pantry Pantry Dado (SLK)	End	0	0
308	A1-301 CP Fitting (Kit+2T)	End	0	0
<b>A1-601 Sanitaryware( Kit+2T)</b>				
309	A1-10th Floor Wall Dropping (M+L)	End	0	0
<b>A1-602</b>				
310	P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK)	End	0	0
311	A1-11th Floor ACCL	End	0	0
<b>A1-602 CP Fitting (Kit+2T)</b>				
312	A1-13th Floor Wiring (M+L)	End	0	0
313	P1W1- Gr.FI.Ramp Granite Flooring(SLK)	End	0	0
<b>A1-602 PVC/PPRC/GI/CI Concealed (Kit+2T)</b>				
314	A1-Earthing pits	End	0	0
315	P1W1- Gr. FI. Balcony	End	0	0
<b>A1-602 Sanitaryware( Kit+2T)</b>				
316	A1-Common Area Mains Wiring (M+L)	End	0	0
317	P1W1- Gr. FI. Balcony Tiling (Lab)	End	0	0
<b>A1-603</b>				
318	A1- Parking Floor ledge wall	End	0	0
<b>A1-603 CP Fitting (Kit+2T)</b>				
319	A1-101 Sanitaryware( Kit+2T)	End	0	0
320	P1W1- Gr. FI. Parking RMC M20 Outsource	End	0	0
<b>A1-603 PVC/PPRC/GI/CI Concealed (Kit+2T)</b>				

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
321	A1-104 PVC/PPRC/GI/CI Concealed (Kit+2T)	End	0	0
322	P1W1- Gr. FI. Parking Tiling (Lab)	End	0	0
<b>A1-603 Sanitaryware( Kit+2T)</b>				
323	A1-201 CP Fitting (Kit+2T)	End	0	0
324	P1W1- Gr. FI. Main Entrance Granite Skirting (SLK)	End	0	0
<b>A1-604</b>				
325	A1-8th Floor MCB-DB (M)- 2BHK 2T	End	0	0
326	P1W1- Gr.FI. Toilet Toilet Dado (SLK)	End	0	0
<b>A1-604 CP Fitting (Kit+2T)</b>				
327	A1-204	End	0	0
328	P1W1- Gr.FI. Pantry	End	0	0
<b>A1-604 PVC/PPRC/GI/CI Concealed (Kit+2T)</b>				
329	A1- 3rd Floor Plumbing	End	0	0
330	P1W1- Gr.FI. Pantry Pantry Dado (SLK)	End	0	0
<b>A1-8th FI.Lobby</b>				
331	A1-Flat 404 Tile (M+L) Granite Wnd Cill- 4" to 6" (M+L)	End	0	0
<b>A1-8th Floor MCB-DB (M)- 2BHK 2T</b>				
332	P1W1- Gr.FI. Toilet Toilet Dado (SLK)	End	0	0
333	A1-8th Floor Switches,Plates & Acc. (M+L)	End	0	0
<b>A1-8th Floor Switches,Plates &amp; Acc. (M+L)</b>				
334	P1W1- Gr.FI. Toilet Toilet Dado (SLK)	End	0	0
335	A1-8th Floor Wiring (M+L)	End	0	0
<b>A1-8th Floor Wiring (M+L)</b>				
336	P1W1- Gr.FI. Toilet Toilet Dado (SLK)	End	0	0
337	A1-Flat 1104 Tile (M+L) Granite WHB Counter (M+L)	End	0	0
<b>A1-9th Floor</b>				
338	P1W1- Gr.FI. Main Lift Cladding Tiling (Lab)	End	0	0

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
<b>A1-9th Floor ACCL</b>				
339	A1-9th Floor MCB-DB (M)- 2BHK 2T	End	0	0
<b>A1-9th Floor MCB-DB (M)- 2BHK 2T</b>				
340	A1-9th Floor Switches,Plates & Acc. (M+L)	End	0	0
<b>A1-9th Floor Slab conduiting (M+L)</b>				
341	A1-9th Floor	End	0	0
<b>A1-9th Floor Switches,Plates &amp; Acc. (M+L)</b>				
342	A1-9th Floor Wall Dropping (M+L)	End	0	0
<b>A1-9th Floor Wall Dropping (M+L)</b>				
343	A1-9th Floor Slab conduiting (M+L)	End	0	0
<b>A1-Building Services</b>				
344	A1- Misc. Item Melamine Polish (M+L)	End	0	0
<b>A1-Building Services Bus Bar (Meter Room)</b>				
345	A1-Building Services Auto Change Over Panel	End	0	0
<b>A1-Building Services FIRE DOOR</b>				
346	A1-Building Services RETICULATED PIPED GAS SYSTEM	End	0	0
<b>A1-Building Services FIRE FIGHTING SYSTEM</b>				
347	A1-Building Services LIFT	End	0	0
<b>A1-Building Services HYDRO-PNEUMATIC SYSTEM</b>				
348	A1-Building Services FIRE DOOR	End	0	0
<b>A1-Building Services LIFT</b>				
349	A1-Building Services	End	0	0
<b>A1-Building Services Lift scaffolding</b>				
350	A1-Building Services HYDRO-PNEUMATIC SYSTEM	End	0	0
<b>A1-Building Services MCB Flat DG Supply</b>				
351	A1-Building Services Bus Bar (Meter Room)	End	0	0
<b>A1-Building Services RETICULATED PIPED GAS SYSTEM</b>				
352	A1-Building Services SOLAR HOT WATER	End	0	0
<b>A1-Building Services SOLAR HOT WATER</b>				

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
353	A1-Building Services FIRE FIGHTING SYSTEM	End	0	0
<b>A1-Common Area</b>				
354	P1W1- Gr. Fl. Balcony Tiling (Lab)	End	0	0
<b>A1-Common Area Building Earthing (M+L)</b>				
355	P1W1- Gr. Fl. Balcony Tiling (Lab)	End	0	0
356	A1-Common Area	End	0	0
<b>A1-Common Area Building Electrical Testing (M+L)</b>				
357	A1-Common Area Building Earthing (M+L)	End	0	0
358	P1W1- Gr. Fl. Balcony Tiling (Lab)	End	0	0
<b>A1-Common Area Flat testing &amp; handing over</b>				
359	P1W1- Gr. Fl. Balcony Tiling (Lab)	End	0	0
360	A1-Common Area Meter Room Electrification (M+L)	End	0	0
<b>A1-Common Area Lift 2- Electrification (M+L)</b>				
361	A1-Common Area Building Electrical Testing (M+L)	End	0	0
362	P1W1- Gr. Fl. Balcony Tiling (Lab)	End	0	0
<b>A1-Common Area Lightening Arrestor (M+L)</b>				
363	P1W1- Gr. Fl. Balcony Tiling (Lab)	End	0	0
364	A1-Common Area Lift 2- Electrification (M+L)	End	0	0
<b>A1-Common Area Mains Conduiting (M+L)</b>				
365	P1W1- Gr. Fl. Balcony Tiling (Lab)	End	0	0
366	A1-Common Area Lightening Arrestor (M+L)	End	0	0
<b>A1-Common Area Mains Wiring (M+L)</b>				
367	A1-Common Area Flat testing & handing over	End	0	0
368	P1W1- Gr. Fl. Balcony Tiling (Lab)	End	0	0
<b>A1-Common Area Meter Room Electrification (M+L)</b>				

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
369	P1W1- Gr. Fl. Balcony Tiling (Lab)	End	0	0
370	A1-Common Area Mains Conduiting (M+L)	End	0	0
<b>A1-Earthing pits</b>				
371	A1-14th Floor ACCL	End	0	0
372	P1W1- Gr. Fl. Balcony	End	0	0
<b>A1-Earthwork Back Filling</b>				
373	A1-Earthwork Site cleaning	Start	0	0
<b>A1-Earthwork Excavation in Bolder /Hard Murum</b>				
374	A1-Earthwork Site cleaning	Start	0	0
<b>A1-Earthwork Excavation in Manjra Rock</b>				
375	A1-Earthwork Site cleaning	Start	0	0
<b>A1-Earthwork Excavation in Soil/Soft Murum</b>				
376	A1-Earthwork Site cleaning	Start	0	0
<b>A1-Earthwork Royalty Charges</b>				
377	A1-Earthwork Site cleaning	Start	0	0
<b>A1-Flat 1001 Tile (M+L) Granite Door Frame (M+L)</b>				
378	P1W1- Gr.Fl. Lift Cladding	End	0	0
<b>A1-Flat 1001 Tile (M+L) Granite Kitchen Otta (M+L)</b>				
379	P1W1- Gr. Fl. Fire Stair Granite Flooring(SLK)	End	0	0
<b>A1-Flat 1001 Tile (M+L) Granite Ledge wall (M+L)</b>				
380	P1W1- Gr.Fl.Ramp Granite Flooring(SLK)	End	0	0
<b>A1-Flat 1001 Tile (M+L) Granite WHB Counter (M+L)</b>				
381	P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK)	End	0	0
<b>A1-Flat 1001 Tile (M+L) Granite Window Cill upto 3"(M+L)</b>				
382	P1W1- Gr. Fl. Balcony Tiling (Lab)	End	0	0
<b>A1-Flat 1001 Tile (M+L) Granite Window Jambs (M+L)</b>				
383	P1W1- Gr.Fl. Main Lift Cladding Tiling (Lab)	End	0	0
<b>A1-Flat 1001 Tile (M+L) Granite Wnd Cill- 4" to 6" (M+L)</b>				
384	P1W1- Gr. Fl. Balcony	End	0	0
<b>A1-Flat 1002 Tile (M+L) Granite Door Frame (M+L)</b>				

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
385	P1W1- Gr. Fl. Parking Tiling (Lab)	End	0	0
A1-Flat 1002 Tile (M+L) Granite Kitchen Otta (M+L)				
386	P1W1- Gr. Fl. Parking RMC M20 Outsource	End	0	0
A1-Flat 1002 Tile (M+L) Granite Ledge wall (M+L)				
387	P1W1- Gr.Fl. Pantry	End	0	0
A1-Flat 1002 Tile (M+L) Granite WHB Counter (M+L)				
388	P1W1- Gr.Fl. Toilet Toilet Dado (SLK)	End	0	0
A1-Flat 1002 Tile (M+L) Granite Window Jambs (M+L)				
389	P1W1- Gr. Fl. Main Entrance Granite Skirting (SLK)	End	0	0
A1-Flat 1002 Tile (M+L) Granite Wnd Cill- 4" to 6" (M+L)				
390	P1W1- Gr.Fl. Pantry Pantry Dado (SLK)	End	0	0
A1-Flat 1103 Tile (M+L) Granite Window Cill upto 3"(M+L)				
391	P1W1- Gr.Fl. Toilet Toilet Dado (SLK)	End	0	0
392	A1-Flat 1103 Tile (M+L) Granite Wnd Cill- 4" to 6" (M+L)	End	0	0
A1-Flat 1103 Tile (M+L) Granite Wnd Cill- 4" to 6" (M+L)				
393	P1W1- Gr.Fl. Toilet Toilet Dado (SLK)	End	0	0
A1-Flat 1104 Tile (M+L)				
394	P1W1- Gr.Fl. Toilet Toilet Dado (SLK)	End	0	0
395	A1-Flat 1103 Tile (M+L) Granite Window Cill upto 3"(M+L)	End	0	0
A1-Flat 1104 Tile (M+L) Granite Door Frame (M+L)				
396	A1-Flat 1104 Tile (M+L) Granite Kitchen Otta (M+L)	End	0	0
397	P1W1- Gr.Fl. Toilet Toilet Dado (SLK)	End	0	0
A1-Flat 1104 Tile (M+L) Granite Kitchen Otta (M+L)				
398	P1W1- Gr.Fl. Toilet Toilet Dado (SLK)	End	0	0
399	A1-Flat 1104 Tile (M+L)	End	0	0
A1-Flat 1104 Tile (M+L) Granite WHB Counter (M+L)				
400	A1-Flat 1104 Tile (M+L) Granite Window Jambs (M+L)	End	0	0

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
401	P1W1- Gr.FI. Toilet Toilet Dado (SLK)	End	0	0
<b>A1-Flat 1104 Tile (M+L) Granite Window Jambs (M+L)</b>				
402	P1W1- Gr.FI. Toilet Toilet Dado (SLK)	End	0	0
403	A1-Flat 1104 Tile (M+L) Granite Door Frame (M+L)	End	0	0
<b>A1-Flat 404 Tile (M+L)</b>				
404	P1W1- Gr. FI. Electrical Room RMC M20 Outsource	End	2	0
<b>A1-Flat 404 Tile (M+L) Granite Door Frame (M+L)</b>				
405	A1-Flat 404 Tile (M+L) Granite Kitchen Otta (M+L)	End	0	0
<b>A1-Flat 404 Tile (M+L) Granite Kitchen Otta (M+L)</b>				
406	A1-Flat 404 Tile (M+L)	End	0	0
<b>A1-Flat 404 Tile (M+L) Granite Ledge wall (M+L)</b>				
407	A1-Flat 404 Tile (M+L) Granite WHB Counter (M+L)	End	0	0
<b>A1-Flat 404 Tile (M+L) Granite WHB Counter (M+L)</b>				
408	A1-Flat 404 Tile (M+L) Granite Window Jambs (M+L)	End	0	0
<b>A1-Flat 404 Tile (M+L) Granite Window Jambs (M+L)</b>				
409	A1-Flat 404 Tile (M+L) Granite Door Frame (M+L)	End	0	0
<b>A1-Flat 404 Tile (M+L) Granite Wnd Cill- 4" to 6" (M+L)</b>				
410	A1-Flat 404 Tile (M+L) Granite Ledge wall (M+L)	End	0	0
<b>A1-Misc.Light Fittings</b>				
411	A1-Total MCB, DB (Lab) MCB, DB fixing (Lab)	End	0	0
<b>A1-Misc.Light Fittings Lobby Light Fitting</b>				
412	A1-Misc.Light Fittings	End	0	0
<b>A1-Misc.Light Fittings Misc. Light Fitting (Lab)</b>				
413	A1-Misc.Light Fittings Parking Light Fitting	End	0	0
<b>A1-Misc.Light Fittings Parking Light Fitting</b>				
414	A1-Misc.Light Fittings Lobby Light Fitting	End	0	0
<b>A1-Plumbing &amp; Sanitation</b>				



## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
415	A1-Misc.Light Fittings Misc. Light Fitting (Lab)	End	0	0
<b>A1-Refuge Flat-804 Refuge Ceramic Flooring</b>				
416	A1- Flat 103 Gypsum plaster incl NOC (M+L)	End	0	0
<b>AC-2nd Fl. PART-02 Electrical Work</b>				
417	AC-Terrace PART-03 Electrical Work	Start	0	0
<b>AC-3rd Fl. PART-04 Electrical Work</b>				
418	P1W1- Gr. Fl. Fire Stair	End	0	0
<b>AC-3rd Fl. PART-05</b>				
419	P1W1- Gr.Fl.Ramp	End	0	0
<b>AC-BASEMENT-1</b>				
420	AC-Basement-2 PART-06 Switches,Plates & Acc. (M+L)	End	0	0
<b>AC-Basement-1 PART-01</b>				
421	AC-BASEMENT-1	End	0	0
<b>AC-Basement-1 PART-01 Electrical Work</b>				
422	AC-Basement-1 PART-01 Wiring (M+L)	End	0	0
<b>AC-Basement-1 PART-01 Slab conduiting (M+L)</b>				
423	AC-Basement-1 PART-01 Electrical Work	End	0	0
<b>AC-Basement-1 PART-01 Switches,Plates &amp; Acc. (M+L)</b>				
424	AC-Basement-1 PART-01 Wall Conduiting/Dropping	End	0	0
<b>AC-Basement-1 PART-01 Wall Conduiting/Dropping</b>				
425	AC-Basement-1 PART-01 Slab conduiting (M+L)	End	0	0
<b>AC-Basement-1 PART-01 Wiring (M+L)</b>				
426	AC-Basement-1 PART-01	End	0	0
<b>AC-Basement-1 PART-02</b>				
427	AC-Basement-1 PART-01 Switches,Plates & Acc. (M+L)	End	0	0
<b>AC-Basement-1 PART-02 Electrical Work</b>				
428	AC-Basement-1 PART-02 Wiring (M+L)	End	0	0
<b>AC-Basement-1 PART-02 Slab conduiting (M+L)</b>				
429	AC-Basement-1 PART-02 Electrical Work	End	0	0
<b>AC-Basement-1 PART-02 Switches,Plates &amp; Acc. (M+L)</b>				

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
430	AC-Basement-1 PART-02 Wall Conduiting/Drop ping	End	0	0
<b>AC-Basement-1 PART-02 Wall Conduiting/Dropping</b>				
431	AC-Basement-1 PART-02 Slab conduiting (M+L)	End	0	0
<b>AC-Basement-1 PART-03</b>				
432	AC-Basement-1 PART-02 Switches,Plates & Acc. (M+L)	End	0	0
<b>AC-Basement-1 PART-03 Electrical Work</b>				
433	AC-Basement-1 PART-03 Wiring (M+L)	End	0	0
<b>AC-Basement-1 PART-03 Slab conduiting (M+L)</b>				
434	AC-Basement-1 PART-03 Electrical Work	End	0	0
<b>AC-Basement-1 PART-03 Wall Conduiting/Dropping</b>				
435	AC-Basement-1 PART-03 Slab conduiting (M+L)	End	0	0
<b>AC-Basement-1 PART-03 Wiring (M+L)</b>				
436	AC-Basement-1 PART-03	End	0	0
<b>AC-Basement-2 PART-06 Switches,Plates &amp; Acc. (M+L)</b>				
437	AC-Basement-2 PART-06 Wall Conduiting/Drop ping	End	0	0
<b>AC-Basement-2 PART-06 Wall Conduiting/Dropping</b>				
438	AC-Basement-2 PART-06 Slab conduiting (M+L)	End	0	0
<b>AC-First Fl. PART-01 Slab conduiting (M+L)</b>				
439	AC-First Fl. PART-01 Electrical Work	End	0	0
<b>AC-First Fl. PART-01 Switches,Plates &amp; Acc. (M+L)</b>				
440	AC-First Fl. PART-01 Wall Conduiting/Drop ping	End	0	0
<b>AC-First Fl. PART-01 Wall Conduiting/Dropping</b>				
441	AC-First Fl. PART-01 Slab conduiting (M+L)	End	0	0
<b>AC-First Fl. PART-02</b>				
442	AC-First Fl. PART-01 Switches,Plates & Acc. (M+L)	End	0	0
<b>AC-First Fl. PART-02 Electrical Work</b>				
443	AC-First Fl. PART-02 Wiring (M+L)	End	0	0

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
<b>AC-First Fl. PART-02 Switches,Plates &amp; Acc. (M+L)</b>				
444	AC-First Fl. PART-02 Wall Conduiting/Dropping	End	0	0
<b>AC-First Fl. PART-02 Wall Conduiting/Dropping</b>				
445	AC-First Fl. PART-02 Slab conduiting (M+L)	End	0	0
<b>AC-First Fl. PART-02 Wiring (M+L)</b>				
446	AC-First Fl. PART-02	End	0	0
<b>AC-First Fl. PART-03</b>				
447	AC-First Fl. PART-02 Switches,Plates & Acc. (M+L)	End	0	0
<b>AC-First Fl. PART-03 Electrical Work</b>				
448	AC-First Fl. PART-03 Wiring (M+L)	End	0	0
<b>AC-First Fl. PART-03 Slab conduiting (M+L)</b>				
449	AC-First Fl. PART-03 Electrical Work	End	0	0
<b>AC-First Fl. PART-03 Wall Conduiting/Dropping</b>				
450	AC-First Fl. PART-03 Slab conduiting (M+L)	End	0	0
<b>AC-First Fl. PART-03 Wiring (M+L)</b>				
451	AC-First Fl. PART-03	End	0	0
<b>AC-Terrace PART-01 Switches,Plates &amp; Acc. (M+L)</b>				
452	AC-Terrace PART-01 Wall Conduiting/Dropping	Start	0	0
<b>AC-Terrace PART-01 Wall Conduiting/Dropping</b>				
453	P1W1- Eight Floor Balcony Tiling (Lab)	Start	0	0
<b>AC-Terrace PART-02</b>				
454	AC-Terrace PART-01 Switches,Plates & Acc. (M+L)	Start	0	0
<b>AC-Terrace PART-02 Electrical Work</b>				
455	AC-Terrace PART-02 Wiring (M+L)	Start	0	0
<b>AC-Terrace PART-02 Slab conduiting (M+L)</b>				
456	AC-Terrace PART-02 Electrical Work	Start	0	0
<b>AC-Terrace PART-02 Switches,Plates &amp; Acc. (M+L)</b>				
457	AC-Terrace PART-02 Wall Conduiting/Dropping	Start	0	0
<b>AC-Terrace PART-02 Wall Conduiting/Dropping</b>				

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
458	AC-Terrace PART-02 Slab conduiting (M+L)	Start	0	0
<b>AC-Terrace PART-02 Wiring (M+L)</b>				
459	AC-Terrace PART-02	Start	0	0
<b>AC-Terrace PART-03</b>				
460	AC-Terrace PART-02 Switches,Plates & Acc. (M+L)	Start	0	0
<b>AC-Terrace PART-03 Electrical Work</b>				
461	AC-Terrace PART-03 Wiring (M+L)	Start	0	0
<b>AC-Terrace PART-03 M.S. Door Frame</b>				
462	P1W1- Third Floor Granite Window Cill(M+L)(SLK)	Start	0	0
<b>AC-Terrace PART-03 Wiring (M+L)</b>				
463	AC-Terrace PART-03	Start	0	0
<b>AC-Terrace PART-03 Wooden Door Frame</b>				
464	AC-Terrace PART-03 M.S. Door Frame	End	0	0
<b>B1 4th Flr-Toilet Flr.&amp;Dado Children T-4</b>				
465	B1 4th Flr-Toilet Flr.&Dado Master T-4bh	End	0	0
<b>B1 4th Flr-Toilet Flr.&amp;Dado ChildrenT-3b</b>				
466	B1 4th Flr-Toilet Flr.&Dado Master T-4bh	End	0	0
<b>B1 4th Flr-Toilet Flr.&amp;Dado Master T-4bh</b>				
467	B1 4th Flr-Toilet Flr.&Dado Powder T-3bh	Start	0	0
<b>B1 Bldg BBM Work-Parking Flr. BBM 8" Thk</b>				
468	B1 Bldg BBM Work-Parking Flr. BBM 6" Thk	Start	2	0
<b>B1- Flat 501</b>				
469	Dec-15 Labour Liasioning	End	0	0
<b>B2 1st Flr-Toilet Flr.&amp;Dado</b>				
470	B1 4th Flr-Toilet Flr.&Dado Master T-4bh	End	0	0
<b>Barracation</b>				
471	C2 Window Sill-12" wide	End	0	0
<b>Barracation Barracation work (Base line)</b>				
472	Nov-15 Labour Liasioning	Start	0	0
<b>Brickwork &amp; Plaster. Brickwork of 1st floor</b>				
473	1st Floor	Start	0	0
<b>Brickwork &amp; Plaster. Brickwork of 2nd floor</b>				

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
474	2nd Floor	Start	0	0
<b>C2 Dado Kitchen</b>				
475	C2 Dado Toilet Dado Fixing	Start	0	0
<b>C2 Dado Kitchen Dado Fixing</b>				
476	C2 Dado Kitchen	Start	0	0
<b>C2 Dado Toilet</b>				
477	C2 Teracotta Tiling Riser with Groove & Chamfer edge polish	Start	0	0
<b>C2 Dado Toilet</b>				
478	C2 Teracotta Tiling Riser with Groove & Chamfer edge polish	End	0	0
<b>C2 Dado Toilet Dado Fixing</b>				
479	C2 Dado Toilet	Start	0	0
<b>C2 Dado Toilet Dado Fixing</b>				
480	C2 Dado Toilet	End	0	0
<b>C2 Door-.900mX2.450m</b>				
481	C2 Door-.900mX2.450m Door fittings	Start	0	0
<b>C2 Door-.900mX2.450m Door fittings</b>				
482	C2 Door-.925mX2.450m	Start	0	0
<b>C2 Door-.925mX2.450m</b>				
483	C2 Door-.925mX2.450m Door fittings	Start	0	0
<b>C2 Door-.925mX2.450m Door fittings</b>				
484	C2 Folding Door-2.4mX2.75m	Start	0	0
<b>C2 Excavation</b>				
485	P1W1- Third Floor Electrical Room	End	0	0
<b>C2 FF Column</b>				
486	RCC	End	0	0
<b>C2 Folding Door-2.4mX2.75m</b>				
487	C2 Folding Door-2.4mX2.75m FD1	Start	0	0
<b>C2 Folding Door-2.4mX2.75m FD1</b>				
488	Windows/Railing	Start	0	0
<b>C2 Footing</b>				
489	C2 RCC	Start	0	0
<b>C2 Footing Concrete pouring for Footing</b>				
490	C2 Footing Shuttering for Footing	Start	0	0
<b>C2 Footing RCC M20 old</b>				
491	C2 Footing	Start	0	0

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
<b>C2 Footing Shuttering for Footing</b>				
492	W1- First Floor Main Lobby	Start	0	0
<b>C2 Footing Shuttering for Footing</b>				
493	C2 Footing RCC M20 old	Start	0	0
<b>C2 Footing Steel</b>				
494	C2 Footing Concrete pouring for Footing	Start	0	0
<b>C2 GF Beam+Slab+Staircase Steel</b>				
495	P1W1- Seventh Floor Main Stair Granite Tread(SLK)	Start	0	0
<b>C2 GF Hackaid Hackaid Plast</b>				
496	C2 Guest Toilet	End	0	0
<b>C2 GF Steel Labour Steel Labour</b>				
497	A1- 14th Fl Railing- Master Bed (M+L)	Start	0	0
<b>C2 Granite /Marble Skirting</b>				
498	C2 Vitrified Tile Skirting Skirting	End	0	0
<b>C2 Granite /Marble Skirting Marble/Granite</b>				
499	C2 Granite /Marble Skirting	End	0	0
<b>C2 Granite/Marble Flooring</b>				
500	C2 Vitrified Flooring for Toilet Riser with Groove & Chamfer	Start	0	0
<b>C2 Granite/Marble Flooring</b>				
501	P1W1- Second Floor Balcony Balcony Flooring(SLK)	End	7	0
<b>C2 Granite/Marble Flooring Flooring (N/A)</b>				
502	C2 Granite/Marble Flooring	End	0	0
<b>C2 Granite/Marble Flooring Flooring (N/A)</b>				
503	C2 Granite/Marble Flooring	Start	0	0
<b>C2 Guest Toilet PVC</b>				
504	C2 Water body E 503 10 x10 mm	Start	0	0
<b>C2 Guest Toilet Sanitary (kOL)</b>				
505	C2 Guest Toilet PVC	Start	0	0
<b>C2 Internal-.975mX2.45m Door fittings</b>				
506	C2 Door-.900mX2.450m	Start	0	0
<b>C2 Labour Plumbing</b>				
507	W2-Above Terrace Slab+Stair POUR-01	Start	0	0

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
508	W2-Above Terrace Slab+Stair POUR-01 PT Slab/ Beam	End	0	0
<b>C2 M.Bed Toilet</b>				
509	P2W2-Above Terrace Slab+Stair	End	0	0
<b>C2 PCC 4" thk.PCC M15</b>				
510	C2 Plinth Masonary 18" Thk.BBM-	Start	0	0
<b>C2 Plinth Beam</b>				
511	W2-Above Terrace Slab+Stair POUR-01	Start	0	0
<b>C2 Plinth Beam</b>				
512	C2 Plinth Column Steel	Start	0	0
<b>C2 Plinth Beam Concrete pouring for Slab</b>				
513	C2 Servants Toilet PVC	End	0	0
<b>C2 Plinth Beam Steel</b>				
514	C2 Plinth Beam Concrete pouring for Slab	End	0	0
<b>C2 Plinth Column</b>				
515	C2 Footing Steel	Start	0	0
<b>C2 Plinth Column Concrete pouring for column</b>				
516	C2 Plinth Column Shuttering for column	Start	0	0
<b>C2 Plinth Column RCC M20 old</b>				
517	C2 Plinth Column	Start	0	0
<b>C2 Plinth Column Shuttering for column</b>				
518	C2 Plinth Column RCC M20 old	Start	0	0
<b>C2 Plinth Column Steel</b>				
519	C2 Plinth Column Concrete pouring for column	Start	0	0
<b>C2 Railing -Terraces</b>				
520	P1W1- Seventh Floor Main Stair Granite Tread(SLK)	Start	0	0
<b>C2 RCC</b>				
521	C2 PCC 4" thk.PCC M15	Start	0	0
<b>C2 Servant Toilet</b>				
522	P1W1- Fourth Floor Wooden patti fixing to sink (Lab)	End	0	0
<b>C2 Servant Toilet GI Pipes &amp; Fittings</b>				

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
523	C2 Servant Toilet	End	0	0
<b>C2 Servant Toilet Misc.</b>				
524	C2 Servant Toilet GI Pipes & Fittings	End	0	0
<b>C2 Servants Toilet</b>				
525	C2 Guest Toilet Sanitary (kOL)	Start	0	0
<b>C2 Staircase Flooring (N/A)</b>				
526	Screen wall RCC M-20	End	0	0
<b>C2 Teracotta skirting</b>				
527	C2 Granite /Marble Skirting Marble/Granite	End	0	0
<b>C2 Teracotta skirting Skirting</b>				
528	C2 Teracotta skirting	End	0	0
<b>C2 Teracotta Tiling</b>				
529	C2 Granite/Marble Flooring Flooring (N/A)	Start	0	0
<b>C2 Teracotta Tiling</b>				
530	C2 Granite/Marble Flooring Flooring (N/A)	End	0	0
<b>C2 Teracotta Tiling Riser with Groove &amp; Chamfer edge polish</b>				
531	C2 Teracotta Tiling	Start	0	0
<b>C2 Teracotta Tiling Riser with Groove &amp; Chamfer edge polish</b>				
532	C2 Teracotta Tiling	End	0	0
<b>C2 Terrace Column Shuttering for column</b>				
533	C2 Terrace Column Concrete pouring for column	End	0	0
<b>C2 Terrace Column Steel</b>				
534	C2 Terrace Column Shuttering for column	End	0	0
<b>C2 Terrace Column Steel</b>				
535	C2 Plinth Beam Steel	End	0	0
<b>C2 Terrace Internal</b>				
536	Plastering	End	0	0
<b>C2 Terrace Internal Tar Plaster</b>				
537	C2 Terrace Internal	End	0	0
<b>C2 Terrace Masonry</b>				
538	C2 Terrace Steel Labour Steel Labour	End	0	0
<b>C2 Terrace Masonry BBM 6" Thk.</b>				



## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
539	C2 Terrace Masonry	End	0	0
<b>C2 Terrace Steel Labour</b>				
540	C2 Terrace Column Steel	End	0	0
<b>C2 Terrace Steel Labour Steel Labour</b>				
541	C2 Terrace Steel Labour	End	0	0
<b>C2 Vitrified Flooring for Toilet</b>				
542	C2 Guest Toilet Sanitary (kOL)	Start	0	0
<b>C2 Vittrified Tile Skirting</b>				
543	C2 Staircase Flooring (N/A)	End	0	0
<b>C2 Vittrified Tile Skirting Skirting</b>				
544	C2 Vittrified Tile Skirting	End	0	0
<b>C2 Water body</b>				
545	C2 Dado Kitchen Dado Fixing	Start	0	0
<b>C2 Water body</b>				
546	P1W1- Gr. Fl. Fire Stair Granite Flooring(SLK)	Start	0	0
<b>C2 Water body E 503 10 x10 mm</b>				
547	C2 Water body	End	0	0
<b>C2 Water body E 503 10 x10 mm</b>				
548	C2 Water body	Start	0	0
<b>C2 Water body E 708 15 x15 mm</b>				
549	P1W1- Eight Floor Parking RMC M-20 Site	End	0	0
<b>C2 Water body E227 20 x20 mm</b>				
550	C2 Water body E 503 10 x10 mm	End	0	0
<b>C2 Water body E501 20 x20 mm</b>				
551	C2 Water body E227 20 x20 mm	End	0	0
<b>C2 Water body E801 20 x20 mm</b>				
552	C2 Water body E501 20 x20 mm	End	0	0
<b>C2 Water body F 130 20 x20 mm</b>				
553	C2 Water body E801 20 x20 mm	End	0	0
<b>C2 Water Roofing</b>				
554	P1W1- Fifth Floor Granite WHB Counter(M+L)(S LK)	End	0	0
<b>C2 Windows</b>				
555	C2 Windows UPVC Sliding Window+mosquito net	Start	0	0
<b>C2 Windows Elevational Glazing</b>				

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
556	C2 Railing - Terraces	Start	0	0
C2 Windows UPVC Sliding Window+mosquito net				
557	C2 Windows Elevational Glazing	Start	0	0
C2 Windows UPVC Sliding Window+mosquito net				
558	Down comer system Air releasing valves 25mm dia (C)	End	0	0
Down comer system Air releasing valves 25mm dia (C)				
559	P2W2- 8TH Lintel/Chajja Shuttering (Lab)	End	0	0
Down comer system Butter fly valves 100mm dia (C)				
560	Down comer system MS angle support (C)	End	0	0
Down comer system Butter fly valves 80mm dia (C)				
561	Down comer system Butter fly valves 100mm dia (C)	End	0	0
Down comer system Enamel paint (hydrant paint) (C)				
562	P1W1- Eight Floor Electrical Room RMC M20 Plant/Production(C)	End	0	0
Down comer system Fire brigade inlet (C)				
563	P2W2-8TH Slab+Stair POUR-03 PT Slab/ Beam	End	0	0
Down comer system Head booster pump 450LPM 35mtrs(C)				
564	Down comer system Head booster pump 900LPM 35mtrs(C)	End	0	0
Down comer system Head booster pump 900LPM 35mtrs(C)				
565	Down comer system Air releasing valves 25mm dia (C)	End	0	0
Down comer system Instrumentation board (C)				
566	Down comer system Weather proof type MPCB box (C)	End	0	0
Down comer system MS angle support (C)				
567	Down comer system Pressure switches (C)	End	0	0
Down comer system MV cables 2C x 1.5 Sq.mm (C)				
568	Down comer system Non return valve 80 mm dia (C)	End	0	0
Down comer system MV cables 4C x 6 Sq.mm (C)				

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
569	Down comer system MV cables 2C x 1.5 Sq.mm (C)	End	0	0
<b>Down comer system Non return valve 80 mm dia (C)</b>				
570	Down comer system Butter fly valves 80mm dia (C)	End	0	0
<b>Down comer system Pressure switches (C)</b>				
571	Down comer system Instrumentation board (C)	End	0	0
<b>Down comer system Weather proof type MPCB box (C)</b>				
572	Down comer system Head booster pump 450LPM 35mtrs(C)	End	0	0
<b>Down comer system Y type strainer of 100mm dia (C)</b>				
573	P1W1- Eight Floor Parking RMC M20 Plant/Production(C)	End	0	0
<b>External Plaster External Plaster</b>				
574	Brickwork & Plaster.	Start	0	0
<b>FIRE DOORS (M+L)</b>				
575	LABOUR WORK - NOT IN USE ON INSTALLATION 100%	End	0	0
<b>FIRE DOORS (M+L) 01 MATERIAL AT SITE - 55%</b>				
576	FIRE DOORS (M+L) 03 HANDING OVER -15%	End	0	0
<b>FIRE DOORS (M+L) 02 INSTALLATION - 30%</b>				
577	FIRE DOORS (M+L) 01 MATERIAL AT SITE - 55%	End	0	0
<b>FIRE DOORS (M+L) 03 HANDING OVER -15%</b>				
578	FIRE DOORS (M+L)	End	0	0
<b>First Floor</b>				
579	C2 Teracotta skirting Skirting	End	0	0
<b>FIRST SLAB RCC M30</b>				
580	UPTO PLINTH	Start	0	0
<b>Flower bed 1632 rft Cladding</b>				
581	P2W2- 8TH Lintel/Chajja Shuttering (Lab)	End	0	0
<b>Footing RCC slab &amp; beam M20</b>				
582	Footing RCC Column M20	Start	0	0
<b>Fountain Back Filling (Lab)</b>				

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
583	P2W2-Column+Lift(Sixth Fl.) Steel (Lab)	End	0	0
<b>Fountain RMC M-20 Plant /Production</b>				
584	P2W2-Above Terrace Slab+Stair	End	0	0
<b>Fountain RMC M-20 Site</b>				
585	P2W2-8TH Slab+Stair POUR-03	End	0	0
<b>K_Residency 00 SAKARIYA finishing</b>				
586	K_Residency 00 SAKARIYA finishing	Start	0	0
<b>K_Residency RCC_Rgv</b>				
587	K_Residency 00 SAKARIYA finishing	Start	1	0
<b>Labour for Carpentry Bedroom Doors</b>				
588	Labour for Carpentry Main Doors	Start	0	0
<b>Labour for Carpentry Main Doors</b>				
589	A 1st floor Doors Main	Start	0	0
<b>Labour for Carpentry Micellaneous-Door</b>				
590	Labour for Carpentry Toilet & Dry Balcon	Start	0	0
<b>Labour for Carpentry Toilet &amp; Dry Balcon</b>				
591	Labour for Carpentry Bedroom Doors	Start	0	0
<b>LABOUR WORK - NOT IN USE</b>				
592	A1 FIRE DOORS	End	0	0
<b>LABOUR WORK - NOT IN USE ON INSTALLATION 100%</b>				
593	LABOUR WORK - NOT IN USE	End	0	0
<b>Mat.+Lab. External Painting</b>				
594	A Bldg Painting - 1 Job	Start	2	0
<b>Mat.+Lab. Int+Ext Painting</b>				
595	Mat.+Lab. Internal Painting	Start	2	0
<b>Mat.+Lab. Internal Painting</b>				
596	A Bldg Labour Elevation, Chajja	Start	2	0
<b>P1W1- 3rd Fl. Attached Terrace</b>				
597	P1W1- Sixth Floor	End	0	0
<b>P1W1- 3rd Fl. Attached Terrace Box type W/P ( Lab.)</b>				
598	P1W1- Gr. Fl. Balcony Balcony Flooring(SLK)	End	0	0
<b>P1W1- 3rd Fl. Attached Terrace Chemical W/P</b>				

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
599	P1W1- Sixth Floor AAC Block masonry 6"(SLK)	End	0	0
P1W1- 3rd Fl. Attached Terrace Screed W/P (SLK)				
600	P1W1- Sixth Floor AAC Block masonry 8"(SLK)	End	0	0
P1W1- 3rd Fl.Curve Balcony				
601	P1W1- Basement AAC Block Masonry 4"(SLK)	End	0	0
P1W1- 3rd Fl.Curve Balcony Box type W/P ( Lab.)				
602	P1W1- Fifth Floor	End	0	0
P1W1- 3rd Fl.Curve Balcony Chemical W/P				
603	P1W1- Fourth Floor 4" thk concrete block masonry(Lab-C)	End	0	0
P1W1- 3rd Fl.Curve Balcony Screed W/P (SLK)				
604	P1W1- Fourth Floor AAC Block Masonry 4"(SLK)	End	0	0
P1W1- 3rd Fl.Curve Planter Area Box type W/P ( Lab.)				
605	C2 Terrace Column Shuttering for column	End	0	0
P1W1- 3rd Fl.Curve Planter Area Screed W/P (SLK)				
606	C2 Terrace Column Concrete pouring for column	End	0	0
P1W1- 3rd Fl.Toilet				
607	P1W1- Fifth Floor AAC Block masonry 6"(SLK)	End	0	0
P1W1- 3rd Fl.Toilet Box type W/P ( Lab.)				
608	P1W1- Fifth Floor AAC Block Masonry 4"(SLK)	End	0	0
P1W1- 3rd Fl.Toilet Chemical W/P				
609	P1W1- Fifth Floor AAC Block masonry 8"(SLK)	End	0	0
P1W1- 3rd Fl.Toilet Toilet w/p (SLK)				
610	P1W1- Fifth Floor 4" thk concrete block masonry(Lab-C)	End	0	0
P1W1- 4th Fl.Curve Balcony				
611	Plastering	End	0	0
P1W1- 4th Fl.Kitchen				
612	C2 Terrace Steel Labour	End	0	0

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
<b>P1W1- 4th Fl.Kitchen Box type W/P ( Lab.)</b>				
613	C2 Terrace Masonry BBM 6" Thk.	End	0	0
<b>P1W1- 4th Fl.Kitchen Chemical W/P</b>				
614	C2 Terrace Steel Labour Steel Labour	End	0	0
<b>P1W1- 4th Fl.Kitchen Screed W/P (SLK)</b>				
615	C2 Terrace Masonry	End	0	0
<b>P1W1- 4th Fl.Toilet Chemical W/P</b>				
616	C2 Terrace Internal	End	0	0
<b>P1W1- Above Terrace</b>				
617	P1W1- Seventh Floor Marino Partition(M+L)	End	0	0
<b>P1W1- Above Terrace Door Misc.</b>				
618	P1W1- Above Terrace Toilet Door Fittings(C)	End	0	0
<b>P1W1- Above Terrace Main Door Fittings(C)</b>				
619	P1W1- Above Terrace Toilet Door Shutter(C)	End	0	0
<b>P1W1- Above Terrace Main Door Shutter(C)</b>				
620	P1W1- Above Terrace	End	0	0
<b>P1W1- Above Terrace Marino Partition(M+L)</b>				
621	P1W1- Above Terrace Main Door Fittings(C)	End	0	0
<b>P1W1- Above Terrace Toilet Door Fittings(C)</b>				
622	P1W1- Above Terrace Main Door Fittings(C)	End	0	0
<b>P1W1- Above Terrace Toilet Door Shutter(C)</b>				
623	P1W1- Above Terrace Main Door Shutter(C)	End	0	0
<b>P1W1- Eight Floor Balcony</b>				
624	P1W1- Seventh Floor Service Lift Cladding Granite Cladding (	End	0	0
<b>P1W1- Eight Floor Balcony Balcony Flooring(SLK)</b>				
625	P1W1- Seventh Floor Service Lift Cladding Tiling (Lab)	End	0	0
<b>P1W1- Eight Floor Balcony Balcony Skirting(SLK)</b>				
626	P1W1-Seventh Floor Ramp	End	0	0
<b>P1W1- Eight Floor Balcony Tiling (Lab)</b>				
627	P1W1-Seventh Floor Ramp Granite Flooring(SLK)	End	0	0
<b>P1W1- Eight Floor Electrical Room</b>				

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
628	W2-Above Terrace Slab+Stair POUR-01 RMC M-40 PT Site	End	0	0
P1W1- Eight Floor Electrical Room RMC M20 Plant/Production(C)				
629	P1W1- Eight Floor Electrical Room	End	0	0
P1W1- Eight Floor Main Lift Cladding Tiling (Lab)				
630	P1W1- Seventh Floor Fire Stair Granite Tread(SLK)	End	0	0
P1W1- Eight Floor Main Stair Granite Riser (SLK)				
631	P1W1- Seventh Floor Electrical Room RMC M-20 Site	End	0	0
P1W1- Eight Floor Pantry				
632	W2-Above Terrace Slab+Stair POUR-01 PT Slab/ Beam	Start	0	0
P1W1- Eight Floor Pantry Dado (SLK)				
633	Down comer system Enamel paint (hydrant paint) (C)	End	0	0
P1W1- Eight Floor Parking				
634	P1W1- Third Floor Granite Window Cill(M+L)(SLK)	Start	0	0
P1W1- Eight Floor Parking Epoxy Flooring				
635	C2 Plinth Beam	Start	0	0
636	W2-Above Terrace Slab+Stair POUR-01 RMC M40 Plant/Production	Start	0	0
P1W1- Eight Floor Parking RMC M-20 Site				
637	A1- 14th Fl Railing- Master Bed (M+L)	Start	0	0
P1W1- Eight Floor Parking RMC M20 Outsource				
638	P1W1- Eight Floor Parking RMC M-20 Site	Start	0	0
P1W1- Eight Floor Parking RMC M20 Plant/Production(C)				
639	P1W1- Eight Floor Parking	End	0	0
P1W1- Eight Floor Service Lift Cladding				
640	P1W1- Seventh Floor Fire Stair Granite Skirting (SLK)	End	0	0
P1W1- Eight Floor Service Lift Cladding Granite Cladding (SL)				

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
641	P1W1- Seventh Floor Fire Stair Tiling (Lab)	End	0	0
<b>P1W1- Eight Floor Service Lift Cladding Tiling (Lab)</b>				
642	P1W1- Seventh Floor Lift Cladding	End	0	0
<b>P1W1- Eight Floor Toilet</b>				
643	P1W1- Third Floor Marino Partition(M+L)	End	0	0
644	P2W2-Left Side Part-1 External Plaster(SLK)	End	0	0
<b>P1W1- Eight Floor Toilet Toilet Dado (SLK)</b>				
645	P1W1- Eight Floor Toilet	End	0	0
<b>P1W1- Eight Floor Toilet Toilet Flooring (SLK)</b>				
646	P1W1- Eight Floor Toilet Toilet Dado (SLK)	End	0	0
<b>P1W1- Fifth Fl. wall OBD Paint (M+L)</b>				
647	P1W1- Gr. Fl. Electrical Room RMC M-20 Site	Start	0	0
<b>P1W1- Fifth Floor</b>				
648	P1W1- Fourth Floor Marino Partition(M+L)	End	0	0
<b>P1W1- Fifth Floor Door Misc.</b>				
649	P1W1- Fifth Floor Toilet Door Fittings(C)	End	0	0
<b>P1W1- Fifth Floor Electrical Room</b>				
650	P1W1- Fifth Floor Electrical Room RMC M20 Plant/Productio n(C)	Start	0	0
<b>P1W1- Fifth Floor Electrical Room RMC M20 Plant/Production(C)</b>				
651	C2 Footing Shuttering for Footing	Start	0	0
<b>P1W1- Fifth Floor Main Door Fittings(C)</b>				
652	P1W1- Fifth Floor Toilet Door Shutter(C)	End	0	0
<b>P1W1- Fifth Floor Main Door Shutter(C)</b>				
653	P1W1- Fifth Floor	End	0	0
<b>P1W1- Fifth Floor Marino Partition(M+L)</b>				
654	P1W1- Fifth Floor Door Misc.	End	0	0
<b>P1W1- Fifth Floor Pantry Pantry Dado (SLK)</b>				
655	P1W1- Gr. Fl. Electrical Room RMC M-20 Site	Start	21	0
<b>P1W1- Fifth Floor Pantry Tiling (Lab)</b>				



## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
656	P1W1- Fifth Floor Pantry Pantry Dado (SLK)	End	2	0
P1W1- Fifth Floor Toilet Door Fittings(C)				
657	P1W1- Fifth Floor Main Door Fittings(C)	End	0	0
P1W1- Fifth Floor Toilet Door Shutter(C)				
658	P1W1- Fifth Floor Main Door Shutter(C)	End	0	0
P1W1- First Floor				
659	P1W1- GLAZED DOOR	End	0	0
P1W1- First Floor				
660	P1W1- Ground Fl. Granite Window Cill(M+L)(SLK)	End	0	0
P1W1- First Floor Glass door(M+L)				
661	P1W1- Ground Fl.	End	0	0
P1W1- First Floor Granite Kitchen Otta(M+L)(SLK)				
662	P1W1- First Floor	End	0	0
P1W1- First Floor Granite Ledge wall(M+L)(SLK)				
663	P1W1- First Floor Umbra Patti (M+L)	End	0	0
P1W1- First Floor Granite Urinal partition (M+L)				
664	P1W1- First Floor Wooden patti fixing to sink (Lab)	End	0	0
P1W1- First Floor Granite WHB Counter(M+L)(SLK)				
665	P1W1- First Floor Granite Ledge wall(M+L)(SLK)	End	0	0
P1W1- First Floor Granite Window Cill(M+L)(SLK)				
666	P1W1- First Floor Granite WHB Counter(M+L)(SLK)	End	0	0
P1W1- First Floor Umbra Patti (M+L)				
667	P1W1- First Floor Granite Urinal partition (M+L)	End	0	0
P1W1- First Floor Wooden patti fixing to sink (Lab)				
668	P1W1- First Floor Granite Kitchen Otta(M+L)(SLK)	End	0	0
P1W1- Fourth Floor				
669	P1W1- Third Floor Marino Partition(M+L)	End	0	0
P1W1- Fourth Floor				

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
670	C2 Terrace Column Steel	End	0	0
<b>P1W1- Fourth Floor Door Misc.</b>				
671	P1W1- Fourth Floor Toilet Door Fittings(C)	End	0	0
<b>P1W1- Fourth Floor Fire Stair</b>				
672	A1- Flat 302 Putty Plaster	End	0	0
<b>P1W1- Fourth Floor Granite Ledge wall(M+L)(SLK)</b>				
673	C2 Servants Toilet PVC	End	0	0
<b>P1W1- Fourth Floor Main Door Fittings(C)</b>				
674	P1W1- Fourth Floor Toilet Door Shutter(C)	End	0	0
<b>P1W1- Fourth Floor Main Door Shutter(C)</b>				
675	P1W1- Fourth Floor	End	0	0
<b>P1W1- Fourth Floor Marino Partition(M+L)</b>				
676	P1W1- Fourth Floor Door Misc.	End	0	0
<b>P1W1- Fourth Floor Toilet Door Fittings(C)</b>				
677	P1W1- Fourth Floor Main Door Fittings(C)	End	0	0
<b>P1W1- Fourth Floor Toilet Door Shutter(C)</b>				
678	P1W1- Fourth Floor Main Door Shutter(C)	End	0	0
<b>P1W1- Fourth Floor Wooden patti fixing to sink (Lab)</b>				
679	C2 Terrace Internal Tar Plaster	End	0	0
<b>P1W1- GI.FI Service Lift Cladding</b>				
680	AC-3rd Fl. PART-04 Switches,Plates & Acc. (M+L)	End	2	0
<b>P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK)</b>				
681	AC-3rd Fl. PART-04 Switches,Plates & Acc. (M+L)	End	0	0
682	P1W1- GI.FI Service Lift Cladding	Start	0	0
<b>P1W1- GI.FI Service Lift Cladding Tiling (Lab)</b>				
683	P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK)	End	0	0
<b>P1W1- GLAZED DOOR</b>				
684	P1W1- Above Terrace Marino Partition(M+L)	End	0	0
<b>P1W1- Gr. Fl. Balcony</b>				
685	AC-3rd Fl. PART-05 Wiring (M+L)	End	0	0

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
686	P1W1- Gr.FI.Ramp Tiling (Lab)	Start	0	0
<b>P1W1- Gr. Fl. Balcony Balcony Flooring(SLK)</b>				
687	P1W1- Gr. Fl. Balcony	End	0	0
<b>P1W1- Gr. Fl. Balcony Balcony Skirting(SLK)</b>				
688	AC-3rd Fl. PART-05 Electrical Work	End	2	0
<b>P1W1- Gr. Fl. Balcony Tiling (Lab)</b>				
689	AC-3rd Fl. PART-05 Electrical Work	End	0	0
690	P1W1- Gr. Fl. Balcony Balcony Skirting(SLK)	Start	0	0
<b>P1W1- Gr. Fl. Electrical Room</b>				
691	P1W1- Gr.FI. Pantry Pantry Dado (SLK)	End	0	0
<b>P1W1- Gr. Fl. Electrical Room RMC M-20 Site</b>				
692	A1-Flat 404 Tile (M+L)	End	2	0
693	P1W1- First Floor	End	7	0
<b>P1W1- Gr. Fl. Electrical Room RMC M20 Outsource</b>				
694	A1- Flat 103 Gypsum plaster incl NOC (M+L)	Start	0	0
<b>P1W1- Gr. Fl. Electrical Room RMC M20 Plant/Production(C)</b>				
695	AC-3rd Fl. PART-06 Wall Conduiting/Drop ping	Start	0	0
<b>P1W1- Gr. Fl. Fire Stair Granite Flooring(SLK)</b>				
696	P1W1- Gr. Fl. Fire Stair Granite Tread(SLK)	End	0	0
697	P1W1- Gr. Fl. Fire Stair	Start	0	0
<b>P1W1- Gr. Fl. Fire Stair Granite Riser (SLK)</b>				
698	P1W1- Gr. Fl. Fire Stair Granite Flooring(SLK)	End	0	0
<b>P1W1- Gr. Fl. Fire Stair Granite Skirting (SLK)</b>				
699	C2 Water body	Start	0	0
<b>P1W1- Gr. Fl. Fire Stair Tiling (Lab)</b>				
700	AC-3rd Fl. PART-04 Slab conduiting (M+L)	End	0	0
<b>P1W1- Gr. Fl. Main Entrance</b>				
701	P1W1- Gr. Fl. Parking Tiling (Lab)	End	0	0
<b>P1W1- Gr. Fl. Main Entrance Granite Flooring(SLK)</b>				
702	AC-3rd Fl. PART-06	End	2	0

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
<b>P1W1- Gr. Fl. Main Entrance Granite Skirting (SLK)</b>				
703	AC-3rd Fl. PART-06	End	0	0
704	P1W1- Gr. Fl. Main Entrance Granite Flooring(SLK)	Start	0	0
<b>P1W1- Gr. Fl. Main Entrance Tiling (Lab)</b>				
705	P1W1- Gr. Fl. Main Entrance Granite Skirting (SLK)	End	0	0
<b>P1W1- Gr. Fl. Parking</b>				
706	P1W1- Gr. Fl. Balcony Tiling (Lab)	End	0	0
<b>P1W1- Gr. Fl. Parking Epoxy Flooring</b>				
707	AC-3rd Fl. PART-05 Switches,Plates & Acc. (M+L)	End	2	0
<b>P1W1- Gr. Fl. Parking RMC M-20 Site</b>				
708	AC-3rd Fl. PART-05 Wall Conduiting/Drop ping	End	2	0
<b>P1W1- Gr. Fl. Parking RMC M20 Outsource</b>				
709	AC-3rd Fl. PART-05 Wall Conduiting/Drop ping	End	0	0
710	P1W1- Gr. Fl. Parking RMC M-20 Site	Start	0	0
<b>P1W1- Gr. Fl. Parking Tiling (Lab)</b>				
711	AC-3rd Fl. PART-05 Switches,Plates & Acc. (M+L)	End	0	0
712	P1W1- Gr. Fl. Parking Epoxy Flooring	Start	0	0
<b>P1W1- Gr. Fl. Parking Vaccum Dewatering</b>				
713	P1W1- Gr. Fl. Parking RMC M20 Outsource	End	0	0
<b>P1W1- Gr.FI. Lift Cladding</b>				
714	AC-3rd Fl. PART-04 Slab conduiting (M+L)	End	0	0
<b>P1W1- Gr.FI. Main Lift Cladding</b>				
715	P1W1- Gr.FI. Lift Cladding	End	0	0
<b>P1W1- Gr.FI. Main Lift Cladding Granite Cladding (SLK)</b>				
716	AC-3rd Fl. PART-04 Wall Conduiting/Drop ping	End	0	0
<b>P1W1- Gr.FI. Main Lift Cladding Tiling (Lab)</b>				

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
717	AC-3rd Fl. PART-04 Wall Conduiting/Drop ping	End	0	0
718	P1W1- Gr.FI. Main Lift Cladding Granite Cladding (SLK)	Start	0	0
<b>P1W1- Gr.FI. Pantry</b>				
719	P1W1- Gr.FI. Toilet Tiling (Lab)	Start	0	0
720	AC-3rd Fl. PART-06 Electrical Work	End	0	0
<b>P1W1- Gr.FI. Pantry Pantry Dado (SLK)</b>				
721	AC-3rd Fl. PART-06 Slab conduiting (M+L)	End	0	0
722	P1W1- Gr.FI. Pantry Vitrified Skirting(SLK)	Start	0	0
<b>P1W1- Gr.FI. Pantry Tiling (Lab)</b>				
723	P1W1- Gr.FI. Pantry Pantry Dado (SLK)	End	0	0
<b>P1W1- Gr.FI. Pantry Vitrified Flooring(SLK)</b>				
724	P1W1- Gr.FI. Pantry	End	0	0
<b>P1W1- Gr.FI. Pantry Vitrified Skirting(SLK)</b>				
725	AC-3rd Fl. PART-06 Slab conduiting (M+L)	End	0	0
<b>P1W1- Gr.FI. Toilet</b>				
726	AC-3rd Fl. PART-06 Wiring (M+L)	End	2	0
<b>P1W1- Gr.FI. Toilet Tiling (Lab)</b>				
727	AC-3rd Fl. PART-06 Electrical Work	End	0	0
<b>P1W1- Gr.FI. Toilet Toilet Dado (SLK)</b>				
728	P1W1- Gr.FI. Toilet	Start	0	0
<b>P1W1- Gr.FI. Toilet Toilet Flooring (SLK)</b>				
729	P1W1- Gr.FI. Toilet Toilet Dado (SLK)	End	0	0
<b>P1W1- Gr.FI.Ramp Granite Flooring(SLK)</b>				
730	AC-3rd Fl. PART-05	End	0	0
731	P1W1- Gr.FI.Ramp	Start	0	0
<b>P1W1- Gr.FI.Ramp Granite Skirting (SLK)</b>				
732	P1W1- Gr.FI.Ramp Granite Flooring(SLK)	End	0	0
<b>P1W1- Gr.FI.Ramp Tiling (Lab)</b>				

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
733	AC-3rd Fl. PART-05 Wiring (M+L)	End	2	0
P1W1- Ground Fl.				
734	P1W1- ROLLING SHUTTER	End	0	0
P1W1- Ground Fl. Glass door(M+L)				
735	P1W1- ROLLING SHUTTER Rolling shutter- C	End	0	0
P1W1- Ground Fl. Granite WHB Counter(M+L)(SLK)				
736	P1W1- Third Floor Marino Partition(M+L)	Start	0	0
737	A1- Flat 504 Melamine Polish (M+L)	Start	0	0
P1W1- Ground Fl. Granite Window Cill(M+L)(SLK)				
738	P1W1- Ground Fl. Granite WHB Counter(M+L)(S LK)	End	0	0
P1W1- ROLLING SHUTTER				
739	P1W1- Above Terrace Toilet Door Fittings(C)	End	0	0
P1W1- ROLLING SHUTTER Rolling shutter-C				
740	P1W1- Above Terrace Door Misc.	End	0	0
P1W1- Second Floor				
741	P1W1- First Floor Granite Window Cill(M+L)(SLK)	End	0	0
P1W1- Second Floor Balcony Balcony Flooring(SLK)				
742	P1W1- Gr. Fl. Electrical Room RMC M20 Outsource	End	0	0
P1W1- Second Floor Granite Kitchen Otta(M+L)(SLK)				
743	P1W1- Second Floor	End	0	0
P1W1- Seventh Floor				
744	P1W1- Sixth Floor Marino Partition(M+L)	End	0	0
P1W1- Seventh Floor Door Misc.				
745	P1W1- Seventh Floor Toilet Door Fittings(C)	End	0	0
P1W1- Seventh Floor Electrical Room RMC M-20 Site				
746	P1W1- Seventh Floor Toilet Toilet Dado (SLK)	End	0	0
P1W1- Seventh Floor Fire Stair Granite Skirting (SLK)				
747	Screen wall RCC M-20	End	0	0
P1W1- Seventh Floor Fire Stair Granite Tread(SLK)				

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
748	Flower bed 1632 rft Cladding	End	0	0
P1W1- Seventh Floor Fire Stair Tiling (Lab)				
749	C2 Staircase Flooring (N/A)	End	0	0
P1W1- Seventh Floor Lift Cladding				
750	C2 Vittrified Tile Skirting	End	0	0
P1W1- Seventh Floor Main Door Fittings(C)				
751	P1W1- Seventh Floor Toilet Door Shutter(C)	End	0	0
P1W1- Seventh Floor Main Door Shutter(C)				
752	P1W1- Seventh Floor	End	0	0
P1W1- Seventh Floor Main Lift Cladding				
753	C2 Vittrified Tile Skirting Skirting	End	0	0
P1W1- Seventh Floor Main Lift Cladding Granite Cladding (SLK				
754	C2 Granite /Marble Skirting	End	0	0
P1W1- Seventh Floor Main Lift Cladding Tiling (Lab)				
755	C2 Granite /Marble Skirting Marble/Granite	End	0	0
P1W1- Seventh Floor Main Stair Granite Tread(SLK)				
756	AC-2nd Fl. PART-02 Electrical Work	Start	0	0
P1W1- Seventh Floor Marino Partition(M+L)				
757	P1W1- Seventh Floor Door Misc.	End	0	0
P1W1- Seventh Floor Service Lift Cladding				
758	C2 Teracotta skirting	End	0	0
P1W1- Seventh Floor Service Lift Cladding Granite Cladding (				
759	C2 Teracotta skirting Skirting	End	0	0
P1W1- Seventh Floor Service Lift Cladding Tiling (Lab)				
760	First Floor	End	0	0
P1W1- Seventh Floor Toilet Door Fittings(C)				
761	P1W1- Seventh Floor Main Door Fittings(C)	End	0	0
P1W1- Seventh Floor Toilet Door Shutter(C)				
762	P1W1- Seventh Floor Main Door Shutter(C)	End	0	0
P1W1- Seventh Floor Toilet Toilet Dado (SLK)				
763	P2W2- Column+Lift Above Terrace RMC M50 (Out Source)	End	0	0
P1W1- Sixth Floor				
764	P1W1- Fifth Floor Marino Partition(M+L)	End	0	0
P1W1- Sixth Floor				

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
765	Site Office & Store Tar Plaster	End	0	0
<b>P1W1- Sixth Floor Main Door Fittings(C)</b>				
766	P1W1- Sixth Floor Toilet Door Shutter(C)	End	0	0
<b>P1W1- Sixth Floor Main Door Shutter(C)</b>				
767	P1W1- Sixth Floor	End	0	0
<b>P1W1- Sixth Floor Marino Partition(M+L)</b>				
768	P1W1- Sixth Floor Door Misc.	End	0	0
<b>P1W1- Sixth Floor Service Lift Cladding</b>				
769	P1W1- Sixth Floor	End	0	0
<b>P1W1- Sixth Floor Toilet Door Fittings(C)</b>				
770	P1W1- Sixth Floor Main Door Fittings(C)	End	0	0
771	W2-Above Terrace Slab+Stair POUR-01 PT Slab/ Beam	End	0	0
<b>P1W1- Sixth Floor Toilet Door Shutter(C)</b>				
772	P1W1- Sixth Floor Main Door Shutter(C)	End	0	0
<b>P1W1- Third Floor</b>				
773	P1W1- 2nd Fl.Curve Planter Area Box type W/P ( Lab.)	End	0	0
<b>P1W1- Third Floor Electrical Room</b>				
774	C2 Servants Toilet PVC	End	0	0
<b>P1W1- Third Floor Granite Window Cill(M+L)(SLK)</b>				
775	P1W1- Gr.Fl. Pantry Pantry Dado (SLK)	Start	0	0
<b>P1W1- Third Floor Service Lift Cladding Granite Cladding (SL)</b>				
776	C2 Dado Toilet Dado Fixing	End	0	0
<b>P1W1-3rd Fl.Kitchen</b>				
777	P1W1- Third Floor	End	0	0
<b>P1W1-Eight Floor Ramp</b>				
778	P1W1- Seventh Floor Main Lift Cladding	End	0	0
<b>P1W1-Eight Floor Ramp Granite Flooring(SLK)</b>				
779	P1W1- Seventh Floor Main Lift Cladding Granite Cladding (SLK)	End	0	0
<b>P1W1-Eight Floor Ramp Granite Skirting (SLK)</b>				
780	P1W1- Seventh Floor Main Lift Cladding Tiling (Lab)	End	0	0



## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
<b>P1W1-Eight Floor Ramp Tiling (Lab)</b>				
781	P1W1- Seventh Floor Service Lift Cladding	End	0	0
<b>P1W1-Gr.FI Alu.Windows Glass Shutter Fixing</b>				
782	P1W1-Gr.FI Alu.Windows NOC	End	0	0
<b>P1W1-Gr.FI Alu.Windows NOC</b>				
783	P1W1- Ground FI. Granite WHB Counter(M+L)(S LK)	End	0	0
<b>P1W1-Gr.FI.Alu.Louvers</b>				
784	P1W1- Gr.FI.Alu.Ventilator Material Recieved	End	0	0
785	P1W1-Gr.FI Alu.Windows NOC	End	0	0
<b>P1W1-Gr.FI.Alu.Louvers Glass Shutter Fixing</b>				
786	P1W1- Gr.FI.Alu.Ventilator NOC	Start	0	0
<b>P1W1-Gr.FI.Alu.Louvers Material Recieved</b>				
787	P1W1-Gr.FI Alu.Windows Glass Shutter Fixing	End	0	0
<b>P1W1-Gr.FI.Alu.Louvers NOC</b>				
788	P1W1- Gr.FI.Alu.Louvers Material Recieved	Start	0	0
<b>P1W1-Gr.FI.Alu.Ventilator</b>				
789	P1W1-Gr.FI Alu.Windows Glass Shutter Fixing	End	0	0
<b>P1W1-Gr.FI.Alu.Ventilator Material Recieved</b>				
790	P1W1- Ground FI. Granite WHB Counter(M+L)(S LK)	End	0	0
791	P1W1-Gr.FI Alu.Windows NOC	End	0	0
<b>P1W1-Gr.FI.Alu.Ventilator NOC</b>				
792	P1W1- Gr.FI.Alu.Ventilator	End	0	0
<b>P1W1-Seventh Floor Ramp</b>				
793	RCC	End	0	0
<b>P1W1-Seventh Floor Ramp Granite Flooring(SLK)</b>				
794	C2 FF Column	End	0	0
<b>P1W1-Seventh Floor Ramp Tiling (Lab)</b>				
795	P2W2- 8TH External Pardi Shuttering (Lab)	End	0	0
<b>P1W1-UGWT- RAFT RMC M40 Plant/Production (C)</b>				

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
796	C2 Terrace Internal Tar Plaster	End	0	0
<b>P2W2 - 8TH Slab Pour strip PT Slab Grouting</b>				
797	P2W2 - 8TH Slab Pour strip RMC M40 PT Outsource	End	0	0
<b>P2W2 - 8TH Slab Pour strip RMC M-40 PT Site</b>				
798	P2W2 - 8TH Slab Pour strip	End	0	0
<b>P2W2 - 8TH Slab Pour strip RMC M40 PT Outsource</b>				
799	P2W2 - 8TH Slab Pour strip RMC M-40 PT Site	End	0	0
<b>P2W2- 8TH External Pardi RMC M-40 Site</b>				
800	P2W2-8TH Slab+Stair POUR-01 Steel (Lab)	End	0	0
<b>P2W2- 8TH External Pardi RMC M-40 Site(P)</b>				
801	P2W2-8TH Slab+Stair POUR-01 RMC M40 Plant/Productio n (C)	End	0	0
<b>P2W2- 8TH External Pardi RMC M40 Outsource</b>				
802	P2W2-8TH Slab+Stair POUR-01 RMC M-40 Site	End	0	0
<b>P2W2- 8TH External Pardi RMC M40 Plant/Production (C)</b>				
803	P2W2-8TH Slab+Stair POUR-01 Steel (C)	End	0	0
<b>P2W2- 8TH External Pardi Shuttering (Lab)</b>				
804	P2W2- Column+Lift(Six th Fl.) Steel (Lab)	End	0	0
<b>P2W2- 8TH External Pardi Steel (C)</b>				
805	P2W2- Column+Lift(Six th Fl.) RMC M60- Plant/Productio n(C)	End	0	0
<b>P2W2- 8TH External Pardi Steel (Lab)</b>				
806	P2W2-8TH Slab+Stair POUR-01 Shuttering (Lab)	End	0	0
<b>P2W2- 8TH Lintel/Chajja</b>				
807	P2W2 - 8TH Slab Pour strip PT Slab Grouting	End	0	0
<b>P2W2- 8TH Lintel/Chajja RMC M-20 Site</b>				
808	P2W2- 8TH Lintel/Chajja RMC M20 Plant/Productio n(C)	End	0	0

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
<b>P2W2- 8TH Lintel/Chajja RMC M-20 Site(P)</b>				
809	P2W2- 8TH Lintel/Chajja RMC M-20 Site	End	0	0
<b>P2W2- 8TH Lintel/Chajja RMC M20 Outsource</b>				
810	P2W2- 8TH Lintel/Chajja RMC M-20 Site(P)	End	0	0
<b>P2W2- 8TH Lintel/Chajja RMC M20 Plant/Production(C)</b>				
811	P2W2- 8TH Lintel/Chajja Steel (Lab)	End	0	0
<b>P2W2- 8TH Lintel/Chajja Shuttering (Lab)</b>				
812	P2W2- 8TH Lintel/Chajja	End	0	0
<b>P2W2- 8TH Lintel/Chajja Steel (C)</b>				
813	P2W2- 8TH Lintel/Chajja Shuttering (Lab)	End	0	0
<b>P2W2- 8TH Lintel/Chajja Steel (Lab)</b>				
814	P2W2- 8TH Lintel/Chajja Steel (C)	End	0	0
<b>P2W2- 8TH Slab(Lab)</b>				
815	P2W2-8TH Slab+Stair POUR-01 RMC M-40 Site(P)	End	0	0
<b>P2W2- 8TH Slab(Lab) Concreting-Dept. Labour</b>				
816	P2W2-8TH Slab+Stair POUR-01 RMC M40 Outsource	End	0	0
<b>P2W2- Above Terrace</b>				
817	P2W2-8TH Slab+Stair POUR-01 PT Slab/ Beam	End	0	0
<b>P2W2- Above Terrace Lintel/Chajja</b>				
818	W2-Above Terrace Slab+Stair POUR-01 PT Slab Grouting	End	0	0
<b>P2W2- Above Terrace Lintel/Chajja RMC M-20 Site</b>				
819	P2W2- Above Terrace Lintel/Chajja RMC M20 Plant/Production(C)	End	0	0
<b>P2W2- Above Terrace Lintel/Chajja RMC M-20 Site(P)</b>				
820	P2W2- Above Terrace Lintel/Chajja RMC M-20 Site	End	0	0
<b>P2W2- Above Terrace Lintel/Chajja RMC M20 Outsource</b>				
821	P2W2- Above Terrace Lintel/Chajja RMC M-20 Site(P)	End	0	0

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
<b>P2W2- Above Terrace Lintel/Chajja RMC M20 Plant/Production(C)</b>				
822	P2W2- Above Terrace Lintel/Chajja Steel (Lab)	End	0	0
<b>P2W2- Above Terrace Lintel/Chajja Shuttering (Lab)</b>				
823	P2W2- Above Terrace Lintel/Chajja	End	0	0
<b>P2W2- Above Terrace Lintel/Chajja Steel (C)</b>				
824	P2W2- Above Terrace Lintel/Chajja Shuttering (Lab)	End	0	0
<b>P2W2- Above Terrace Lintel/Chajja Steel (Lab)</b>				
825	P2W2- Above Terrace Lintel/Chajja Steel (C)	End	0	0
<b>P2W2- Above Terrace Slab(Lab)</b>				
826	P2W2-Above Terrace External Pardi RMC M40 Outsource	Start	0	0
<b>P2W2- Above Terrace Slab(Lab) Concreting-Dept. Labour</b>				
827	P2W2- Above Terrace Slab(Lab)	Start	0	0
<b>P2W2- Concrete Pump</b>				
828	P2W2- Above Terrace Slab(Lab) Concreting-Dept. Labour	Start	0	0
<b>P2W2- Concrete Pump Concrete Pump Operation</b>				
829	P2W2- Concrete Pump	Start	0	0
<b>P2W2- Left Side</b>				
830	P2W2-Back Side Part-2 External Plaster(SLK)	End	0	0
<b>P2W2-7TH Slab+Stair POUR-03 RMC M-40 PT Site(P)</b>				
831	C2 Painting Texture Paint	End	0	0
<b>P2W2-8TH Slab+Stair POUR-01 PT Slab/ Beam</b>				
832	P2W2-8TH Slab+Stair POUR-01 RMC M40 Outsource	End	0	0
<b>P2W2-8TH Slab+Stair POUR-01 RMC M-40 PT Site</b>				
833	P2W2-8TH Slab+Stair POUR-01 RMC M40-PT Plant/Production(C)	End	0	0
<b>P2W2-8TH Slab+Stair POUR-01 RMC M-40 Site</b>				
834	P2W2-8TH Slab+Stair POUR-01 RMC M40 Plant/Production (C)	End	0	0

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
<b>P2W2-8TH Slab+Stair POUR-01 RMC M-40 Site(P)</b>				
835	P2W2-8TH Slab+Stair POUR-01 RMC M-40 Site	End	0	0
<b>P2W2-8TH Slab+Stair POUR-01 RMC M40 Outsource</b>				
836	P2W2-8TH Slab+Stair POUR-01 RMC M-40 Site(P)	End	0	0
<b>P2W2-8TH Slab+Stair POUR-01 RMC M40 Plant/Production (C)</b>				
837	P2W2-8TH Slab+Stair POUR-01 Steel (Lab)	End	0	0
<b>P2W2-8TH Slab+Stair POUR-01 RMC M40-PT Plant/Production(C)</b>				
838	P2W2-8TH Slab+Stair POUR-01 PT Slab/ Beam	End	0	0
<b>P2W2-8TH Slab+Stair POUR-01 Shuttering (Lab)</b>				
839	P2W2-Column+Lift(Sixth Fl.) RMC M60-Plant/Production(C)	End	0	0
<b>P2W2-8TH Slab+Stair POUR-01 Steel (C)</b>				
840	P2W2-8TH Slab+Stair POUR-01 Shuttering (Lab)	End	0	0
<b>P2W2-8TH Slab+Stair POUR-01 Steel (Lab)</b>				
841	P2W2-8TH Slab+Stair POUR-01 Steel (C)	End	0	0
<b>P2W2-8TH Slab+Stair POUR-02 Buttering(SLK)</b>				
842	C2 Painting Texture Paint	Start	0	0
<b>P2W2-8TH Slab+Stair POUR-02 Ponding(SLK)</b>				
843	P2W2-8TH Slab+Stair POUR-02 Buttering(SLK)	Start	0	0
<b>P2W2-8TH Slab+Stair POUR-02 PT Slab/ Beam</b>				
844	P2W2-8TH Slab+Stair POUR-02 RMC M40 Outsource	Start	0	0
<b>P2W2-8TH Slab+Stair POUR-02 RMC M-40 Site</b>				
845	P2W2-8TH Slab+Stair POUR-02 RMC M40 Plant/Production (C)	Start	0	0
<b>P2W2-8TH Slab+Stair POUR-02 RMC M-40 Site(P)</b>				
846	P2W2-8TH Slab+Stair POUR-02 RMC M-40 Site	Start	0	0
<b>P2W2-8TH Slab+Stair POUR-02 RMC M40 Outsource</b>				

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
847	P2W2-8TH Slab+Stair POUR-02 RMC M-40 Site(P)	Start	0	0
<b>P2W2-8TH Slab+Stair POUR-02 RMC M40 Plant/Production (C)</b>				
848	P2W2-8TH Slab+Stair POUR-02 Steel (Lab)	Start	0	0
<b>P2W2-8TH Slab+Stair POUR-02 RMC M40-PT Plant/Production(C)</b>				
849	P2W2-8TH Slab+Stair POUR-02 PT Slab/ Beam	Start	0	0
<b>P2W2-8TH Slab+Stair POUR-02 Shuttering (Lab)</b>				
850	P2W2-8TH Slab+Stair POUR-02 Ponding(SLK)	Start	0	0
<b>P2W2-8TH Slab+Stair POUR-02 Steel (C)</b>				
851	P2W2-8TH Slab+Stair POUR-02 Shuttering (Lab)	Start	0	0
<b>P2W2-8TH Slab+Stair POUR-02 Steel (Lab)</b>				
852	P2W2-8TH Slab+Stair POUR-02 Steel (C)	Start	0	0
<b>P2W2-8TH Slab+Stair POUR-03</b>				
853	P1W1- Second Floor Granite Kitchen Otta(M+L)(SLK)	Start	0	0
<b>P2W2-8TH Slab+Stair POUR-03 Buttering(SLK)</b>				
854	P2W2-8TH Slab+Stair POUR-03	End	0	0
<b>P2W2-8TH Slab+Stair POUR-03 Ponding(SLK)</b>				
855	P2W2-8TH Slab+Stair POUR-03 Buttering(SLK)	End	0	0
<b>P2W2-8TH Slab+Stair POUR-03 PT Slab/ Beam</b>				
856	P2W2-8TH Slab+Stair POUR-03 RMC M40 Outsource	End	0	0
<b>P2W2-8TH Slab+Stair POUR-03 RMC M-40 Site</b>				
857	P2W2-8TH Slab+Stair POUR-03 RMC M40 Plant/Production (C)	End	0	0
<b>P2W2-8TH Slab+Stair POUR-03 RMC M-40 Site(P)</b>				
858	P2W2-8TH Slab+Stair POUR-03 RMC M-40 Site	End	0	0
<b>P2W2-8TH Slab+Stair POUR-03 RMC M40 Outsource</b>				

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
859	P2W2-8TH Slab+Stair POUR-03 RMC M-40 Site(P)	End	0	0
<b>P2W2-8TH Slab+Stair POUR-03 RMC M40 Plant/Production (C)</b>				
860	P2W2-8TH Slab+Stair POUR-03 Steel (Lab)	End	0	0
<b>P2W2-8TH Slab+Stair POUR-03 Shuttering (Lab)</b>				
861	P2W2-8TH Slab+Stair POUR-03 Ponding(SLK)	End	0	0
<b>P2W2-8TH Slab+Stair POUR-03 Steel (C)</b>				
862	P2W2-8TH Slab+Stair POUR-03 Shuttering (Lab)	End	0	0
<b>P2W2-8TH Slab+Stair POUR-03 Steel (Lab)</b>				
863	P2W2-8TH Slab+Stair POUR-03 Steel (C)	End	0	0
<b>P2W2-Above Terrace External Pardi Buttering(SLK)</b>				
864	P2W2-8TH Slab+Stair POUR-03	Start	0	0
<b>P2W2-Above Terrace External Pardi RMC M-40 Site</b>				
865	P2W2-Above Terrace External Pardi RMC M40 Plant/Production (	Start	0	0
<b>P2W2-Above Terrace External Pardi RMC M-40 Site(P)</b>				
866	P2W2-Above Terrace External Pardi RMC M-40 Site	Start	0	0
<b>P2W2-Above Terrace External Pardi RMC M40 Outsource</b>				
867	P2W2-Above Terrace External Pardi RMC M-40 Site(P)	Start	0	0
<b>P2W2-Above Terrace External Pardi RMC M40 Plant/Production (</b>				
868	P2W2-Above Terrace External Pardi Steel (Lab)	Start	0	0
<b>P2W2-Above Terrace External Pardi Shuttering (Lab)</b>				
869	P2W2-Above Terrace External Pardi Buttering(SLK)	Start	0	0
<b>P2W2-Above Terrace External Pardi Steel (C)</b>				
870	P2W2-Above Terrace External Pardi Shuttering (Lab)	Start	0	0
<b>P2W2-Above Terrace External Pardi Steel (Lab)</b>				
871	P2W2-Above Terrace External Pardi Steel (C)	Start	0	0
<b>P2W2-Above Terrace Slab+Stair</b>				

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
872	P1W1-Gr.FI.Alu.Louvers NOC	Start	0	0
<b>P2W2-Back Side Part-1 External plaster (Lab)</b>				
873	P1W1- Ground Fl. Glass door(M+L)	End	0	0
<b>P2W2-Back Side Part-2</b>				
874	P1W1- First Floor	End	0	0
<b>P2W2-Back Side Part-2 External plaster (Lab)</b>				
875	P2W2-Back Side Part-2	End	0	0
<b>P2W2-Back Side Part-2 External Plaster(SLK)</b>				
876	P2W2-Back Side Part-1 External plaster (Lab)	End	0	0
<b>P2W2-Column+Lift Above Terrace</b>				
877	P2W2-8TH Slab+Stair POUR-01 RMC M40-PT Plant/Production(C)	End	0	0
<b>P2W2-Column+Lift Above Terrace Buttering(SLK)</b>				
878	P2W2-8TH Slab+Stair POUR-01 RMC M-40 PT Site	End	0	0
<b>P2W2-Column+Lift Above Terrace RMC M-50 Site</b>				
879	P2W2-8TH Slab+Stair POUR-02 RMC M40 Outsource	End	0	0
<b>P2W2-Column+Lift Above Terrace RMC M-50 Site(P)</b>				
880	P2W2-8TH Slab+Stair POUR-02 PT Slab/ Beam	End	0	0
<b>P2W2-Column+Lift Above Terrace RMC M-60 Site</b>				
881	P2W2-8TH Slab+Stair POUR-02 Steel (Lab)	End	0	0
<b>P2W2-Column+Lift Above Terrace RMC M-60 Site(P)</b>				
882	P2W2-8TH Slab+Stair POUR-02 RMC M40 Plant/Production (C)	End	0	0
<b>P2W2-Column+Lift Above Terrace RMC M50 (Out Source)</b>				
883	P2W2-8TH Slab+Stair POUR-02 RMC M40-PT Plant/Production(C)	End	0	0
<b>P2W2-Column+Lift Above Terrace RMC M50- Plant/Production(C)</b>				
884	P2W2-8TH Slab+Stair POUR-02 RMC M-40 Site(P)	End	0	0



## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
<b>P2W2-Column+Lift Above Terrace RMC M60 Outsource</b>				
885	P2W2-8TH Slab+Stair POUR-02 RMC M-40 Site	End	0	0
<b>P2W2-Column+Lift Above Terrace RMC M60- Plant/Production(C)</b>				
886	P2W2-8TH Slab+Stair POUR-02 Steel (C)	End	0	0
<b>P2W2-Column+Lift Above Terrace Shuttering (Lab)</b>				
887	P2W2-8TH Slab+Stair POUR-02 Buttering(SLK)	End	0	0
<b>P2W2-Column+Lift Above Terrace Steel (C)</b>				
888	P2W2-8TH Slab+Stair POUR-02 Ponding(SLK)	End	0	0
<b>P2W2-Column+Lift Above Terrace Steel (Lab)</b>				
889	P2W2-8TH Slab+Stair POUR-02 Shuttering (Lab)	End	0	0
<b>P2W2-Column+Lift(Sixth Fl.) RMC M60- Plant/Production(C)</b>				
890	P2W2-Column+Lift(Sixth Fl.) Steel (Lab)	End	0	0
<b>P2W2-Left Side Part-1</b>				
891	P2W2-Back Side Part-2 External plaster (Lab)	End	0	0
<b>P2W2-Left Side Part-1 External Plaster(SLK)</b>				
892	P2W2- Left Side	End	0	0
<b>PCC PCC 1:3:6</b>				
893	EXCAVATION EXCAVATION IN SOIL	Start	0	0
<b>Plastering</b>				
894	C2 Terrace Masonry BBM 6" Thk.	End	0	0
<b>RCC</b>				
895	First Floor	End	0	0
<b>Road Side Flower bed CLC Block Making 500 x 200 x 150</b>				
896	AC-Terrace PART-01 Wall Conduiting/Dropping	End	0	0
<b>Sample Preparation Terrace w/p (SLK)</b>				
897	P2W2-Above Terrace Slab+Stair	End	0	0
<b>Screen wall RCC M-20</b>				
898	Flower bed 1632 rft Cladding	End	0	0
<b>TEST GROUP Column Concrete</b>				
899	Excavation Exca.in soft rock	Start	1	0

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
<b>UPTO PLINTH RCC M30</b>				
900	EXCAVATION EXCAVATION IN SOIL	Start	0	0
<b>W1- First Floor Main Lobby</b>				
901	P1W1- Third Floor Service Lift Cladding Granite Cladding (SL	End	0	0
902	C2 Granite/Marble Flooring	End	7	0
903	W1- First Floor Main Lobby Marble flooring (SLK)	End	1	0
<b>W1- First Floor Main Lobby Marble flooring (SLK)</b>				
904	C2 Granite/Marble Flooring	End	1	0
905	P1W1- Second Floor Balcony Balcony Flooring(SLK)	End	0	0
<b>W2-Above Terrace Slab+Stair POUR-01</b>				
906	P2W2-Above Terrace Slab+Stair	Start	0	0
<b>W2-Above Terrace Slab+Stair POUR-01 Buttering(SLK)</b>				
907	W2-Above Terrace Slab+Stair POUR-01	Start	0	0
<b>W2-Above Terrace Slab+Stair POUR-01 Ponding(SLK)</b>				
908	W2-Above Terrace Slab+Stair POUR-01 Buttering(SLK)	Start	0	0
<b>W2-Above Terrace Slab+Stair POUR-01 PT Slab Grouting</b>				
909	W2-Above Terrace Slab+Stair POUR-01 RMC M40 PT Outsource	End	0	0
<b>W2-Above Terrace Slab+Stair POUR-01 PT Slab/ Beam</b>				
910	W2-Above Terrace Slab+Stair POUR-01 RMC M40 Outsource	Start	0	0
<b>W2-Above Terrace Slab+Stair POUR-01 RMC M-40 PT Site</b>				
911	P2W2- 8TH Lintel/Chajja Shuttering (Lab)	End	0	0
<b>W2-Above Terrace Slab+Stair POUR-01 RMC M-40 PT Site(P)</b>				
912	W2-Above Terrace Slab+Stair POUR-01 RMC M-40 PT Site	End	0	0
<b>W2-Above Terrace Slab+Stair POUR-01 RMC M-40 Site</b>				

## Dependencies

Sr.No.	Depend On Task	Reference	Offset	Start Day
913	W2-Above Terrace Slab+Stair POUR-01 RMC M40 Plant/Production	Start	0	0
<b>W2-Above Terrace Slab+Stair POUR-01 RMC M-40 Site(P)</b>				
914	W2-Above Terrace Slab+Stair POUR-01 RMC M-40 Site	Start	0	0
<b>W2-Above Terrace Slab+Stair POUR-01 RMC M40 Outsource</b>				
915	W2-Above Terrace Slab+Stair POUR-01 RMC M-40 Site(P)	Start	0	0
<b>W2-Above Terrace Slab+Stair POUR-01 RMC M40 Plant/Production</b>				
916	W2-Above Terrace Slab+Stair POUR-01 Steel (Lab)	Start	0	0
<b>W2-Above Terrace Slab+Stair POUR-01 RMC M40 PT Outsource</b>				
917	W2-Above Terrace Slab+Stair POUR-01 RMC M-40 PT Site(P)	End	0	0
<b>W2-Above Terrace Slab+Stair POUR-01 Shuttering (Lab)</b>				
918	W2-Above Terrace Slab+Stair POUR-01 Ponding(SLK)	Start	0	0
<b>W2-Above Terrace Slab+Stair POUR-01 Steel (C)</b>				
919	W2-Above Terrace Slab+Stair POUR-01 Shuttering (Lab)	Start	0	0
<b>W2-Above Terrace Slab+Stair POUR-01 Steel (Lab)</b>				
920	W2-Above Terrace Slab+Stair POUR-01 Steel (C)	Start	0	0
<b>Windows/Railing</b>				
921	C2 Windows	Start	0	0