

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft | |
|--------------|-----------------------------|-------------------------|---|
| | Actual Cost Per Sqft | 1 | K_Residency 00 SAKARIYA finishing_75927 |
| 54374354.00 | 14409.22 | 2 | K_Residency 00 SAKARIYA finishing |
| 50708.00 | 5604.90 | 3 | K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 4 | BrickWork Brickwork |
| 196470000.00 | 0.00 | 5 | First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 6 | First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 7 | First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 8 | K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 9 | K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 10 | PCC 1:3:6m |
| 1210151.60 | 0.00 | 11 | K_Residency RMC M20 |
| 969922224.00 | 0.00 | 12 | BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 13 | K_Residency RMC M10 |
| 0.00 | 0.00 | 14 | K_Residency RMC M25 |
| 0.00 | 0.00 | 15 | K_Residency RMC M10 |
| 0.00 | 0.00 | 16 | K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 17 | K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 18 | K_Residency Cement Work |
| 95700.00 | 0.00 | 19 | K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 20 | K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 21 | BrickWork Brickwork |
| 196470000.00 | 0.00 | 22 | First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 23 | First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 24 | First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 25 | PCC 1:3:6m |
| 1223651.60 | 0.00 | 26 | K_Residency RMC M20 |
| 969922224.00 | 0.00 | 27 | BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 28 | K_Residency RMC M10 |
| 0.00 | 0.00 | 29 | K_Residency RMC M25 |
| 0.00 | 0.00 | 30 | K_Residency RMC M10 |
| 0.00 | 0.00 | 31 | K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 32 | K_Residency RCC M20 Natural sand |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 9334.90 | 0.00 | 33 K_Residency Cement Work |
| 95700.00 | 0.00 | 34 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 35 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 36 BrickWork Brickwork |
| 196470000.00 | 0.00 | 37 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 38 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 39 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 40 PCC 1:3:6m |
| 1223651.60 | 0.00 | 41 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 42 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 43 K_Residency RMC M10 |
| 0.00 | 0.00 | 44 K_Residency RMC M25 |
| 0.00 | 0.00 | 45 K_Residency RMC M10 |
| 0.00 | 0.00 | 46 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 47 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 48 K_Residency Cement Work |
| 95700.00 | 0.00 | 49 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 50 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 51 BrickWork Brickwork |
| 196470000.00 | 0.00 | 52 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 53 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 54 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 55 PCC 1:3:6m |
| 1223651.60 | 0.00 | 56 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 57 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 58 K_Residency RMC M10 |
| 0.00 | 0.00 | 59 K_Residency RMC M25 |
| 0.00 | 0.00 | 60 K_Residency RMC M10 |
| 0.00 | 0.00 | 61 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 62 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 63 K_Residency Cement Work |
| 95700.00 | 0.00 | 64 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 65 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 66 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 67 BrickWork Brickwork |
| 196470000.00 | 0.00 | 68 First Floor BBM 115MM (CM 1:4) |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 1647700.00 | 0.00 | 69 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 70 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 71 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 72 PCC 1:3:6m |
| 1223651.60 | 0.00 | 73 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 74 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 75 K_Residency RMC M10 |
| 0.00 | 0.00 | 76 K_Residency RMC M25 |
| 0.00 | 0.00 | 77 K_Residency RMC M10 |
| 0.00 | 0.00 | 78 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 79 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 80 K_Residency Cement Work |
| 95700.00 | 0.00 | 81 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 82 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 83 BrickWork Brickwork |
| 196470000.00 | 0.00 | 84 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 85 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 86 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 87 PCC 1:3:6m |
| 1223651.60 | 0.00 | 88 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 89 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 90 K_Residency RMC M10 |
| 0.00 | 0.00 | 91 K_Residency RMC M25 |
| 0.00 | 0.00 | 92 K_Residency RMC M10 |
| 0.00 | 0.00 | 93 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 94 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 95 K_Residency Cement Work |
| 95700.00 | 0.00 | 96 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 97 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 98 BrickWork Brickwork |
| 196470000.00 | 0.00 | 99 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 100 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 101 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 102 PCC 1:3:6m |
| 1223651.60 | 0.00 | 103 K_Residency RMC M20 |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|-----------------|-----------|---|
| 96992224.0 0 | 0.00 | 104 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 105 K_Residency RMC M10 |
| 0.00 | 0.00 | 106 K_Residency RMC M25 |
| 0.00 | 0.00 | 107 K_Residency RMC M10 |
| 0.00 | 0.00 | 108 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 109 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 110 K_Residency Cement Work |
| 95700.00 | 0.00 | 111 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 112 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 113 BrickWork Brickwork |
| 196470000.00 | 0.00 | 114 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 115 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 116 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 117 PCC 1:3:6m |
| 1223651.60 | 0.00 | 118 K_Residency RMC M20 |
| 96992224.0 0 | 0.00 | 119 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 120 K_Residency RMC M10 |
| 0.00 | 0.00 | 121 K_Residency RMC M25 |
| 0.00 | 0.00 | 122 K_Residency RMC M10 |
| 0.00 | 0.00 | 123 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 124 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 125 K_Residency Cement Work |
| 95700.00 | 0.00 | 126 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 127 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 128 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 129 BrickWork Brickwork |
| 196470000.00 | 0.00 | 130 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 131 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 132 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 133 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 134 PCC 1:3:6m |
| 1223651.60 | 0.00 | 135 K_Residency RMC M20 |
| 96992224.0 0 | 0.00 | 136 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 137 K_Residency RMC M10 |
| 0.00 | 0.00 | 138 K_Residency RMC M25 |
| 0.00 | 0.00 | 139 K_Residency RMC M10 |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|---|
| 0.00 | 0.00 | 140 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 141 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 142 K_Residency Cement Work |
| 95700.00 | 0.00 | 143 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 144 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 145 BrickWork Brickwork |
| 196470000.00 | 0.00 | 146 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 147 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 148 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 149 PCC 1:3:6m |
| 1223651.60 | 0.00 | 150 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 151 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 152 K_Residency RMC M10 |
| 0.00 | 0.00 | 153 K_Residency RMC M25 |
| 0.00 | 0.00 | 154 K_Residency RMC M10 |
| 0.00 | 0.00 | 155 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 156 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 157 K_Residency Cement Work |
| 95700.00 | 0.00 | 158 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 159 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 160 BrickWork Brickwork |
| 196470000.00 | 0.00 | 161 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 162 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 163 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 164 PCC 1:3:6m |
| 1223651.60 | 0.00 | 165 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 166 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 167 K_Residency RMC M10 |
| 0.00 | 0.00 | 168 K_Residency RMC M25 |
| 0.00 | 0.00 | 169 K_Residency RMC M10 |
| 0.00 | 0.00 | 170 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 171 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 172 K_Residency Cement Work |
| 95700.00 | 0.00 | 173 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 174 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 175 BrickWork Brickwork |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|---|
| 196470000.00 | 0.00 | 176 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 177 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 178 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 179 PCC 1:3:6m |
| 1223651.60 | 0.00 | 180 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 181 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 182 K_Residency RMC M10 |
| 0.00 | 0.00 | 183 K_Residency RMC M25 |
| 0.00 | 0.00 | 184 K_Residency RMC M10 |
| 0.00 | 0.00 | 185 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 186 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 187 K_Residency Cement Work |
| 95700.00 | 0.00 | 188 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 189 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 190 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 191 BrickWork Brickwork |
| 196470000.00 | 0.00 | 192 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 193 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 194 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 195 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 196 PCC 1:3:6m |
| 1223651.60 | 0.00 | 197 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 198 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 199 K_Residency RMC M10 |
| 0.00 | 0.00 | 200 K_Residency RMC M25 |
| 0.00 | 0.00 | 201 K_Residency RMC M10 |
| 0.00 | 0.00 | 202 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 203 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 204 K_Residency Cement Work |
| 95700.00 | 0.00 | 205 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 206 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 207 BrickWork Brickwork |
| 196470000.00 | 0.00 | 208 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 209 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 210 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 211 PCC 1:3:6m |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|---|
| 1223651.60 | 0.00 | 212 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 213 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 214 K_Residency RMC M10 |
| 0.00 | 0.00 | 215 K_Residency RMC M25 |
| 0.00 | 0.00 | 216 K_Residency RMC M10 |
| 0.00 | 0.00 | 217 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 218 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 219 K_Residency Cement Work |
| 95700.00 | 0.00 | 220 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 221 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 222 BrickWork Brickwork |
| 196470000.00 | 0.00 | 223 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 224 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 225 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 226 PCC 1:3:6m |
| 1223651.60 | 0.00 | 227 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 228 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 229 K_Residency RMC M10 |
| 0.00 | 0.00 | 230 K_Residency RMC M25 |
| 0.00 | 0.00 | 231 K_Residency RMC M10 |
| 0.00 | 0.00 | 232 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 233 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 234 K_Residency Cement Work |
| 95700.00 | 0.00 | 235 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 236 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 237 BrickWork Brickwork |
| 196470000.00 | 0.00 | 238 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 239 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 240 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 241 PCC 1:3:6m |
| 1223651.60 | 0.00 | 242 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 243 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 244 K_Residency RMC M10 |
| 0.00 | 0.00 | 245 K_Residency RMC M25 |
| 0.00 | 0.00 | 246 K_Residency RMC M10 |
| 0.00 | 0.00 | 247 K_Residency RCC M20 Natural sand |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|---|
| 0.00 | 0.00 | 248 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 249 K_Residency Cement Work |
| 95700.00 | 0.00 | 250 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 251 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 252 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 253 BrickWork Brickwork |
| 196470000.00 | 0.00 | 254 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 255 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 256 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 257 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 258 PCC 1:3:6m |
| 1223651.60 | 0.00 | 259 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 260 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 261 K_Residency RMC M10 |
| 0.00 | 0.00 | 262 K_Residency RMC M25 |
| 0.00 | 0.00 | 263 K_Residency RMC M10 |
| 0.00 | 0.00 | 264 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 265 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 266 K_Residency Cement Work |
| 95700.00 | 0.00 | 267 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 268 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 269 BrickWork Brickwork |
| 196470000.00 | 0.00 | 270 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 271 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 272 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 273 PCC 1:3:6m |
| 1223651.60 | 0.00 | 274 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 275 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 276 K_Residency RMC M10 |
| 0.00 | 0.00 | 277 K_Residency RMC M25 |
| 0.00 | 0.00 | 278 K_Residency RMC M10 |
| 0.00 | 0.00 | 279 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 280 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 281 K_Residency Cement Work |
| 95700.00 | 0.00 | 282 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 283 K_Residency RCC_Rgv |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|---|
| 1250000.00 | 0.00 | 284 BrickWork Brickwork |
| 196470000.00 | 0.00 | 285 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 286 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 287 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 288 PCC 1:3:6m |
| 1223651.60 | 0.00 | 289 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 290 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 291 K_Residency RMC M10 |
| 0.00 | 0.00 | 292 K_Residency RMC M25 |
| 0.00 | 0.00 | 293 K_Residency RMC M10 |
| 0.00 | 0.00 | 294 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 295 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 296 K_Residency Cement Work |
| 95700.00 | 0.00 | 297 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 298 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 299 BrickWork Brickwork |
| 196470000.00 | 0.00 | 300 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 301 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 302 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 303 PCC 1:3:6m |
| 1223651.60 | 0.00 | 304 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 305 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 306 K_Residency RMC M10 |
| 0.00 | 0.00 | 307 K_Residency RMC M25 |
| 0.00 | 0.00 | 308 K_Residency RMC M10 |
| 0.00 | 0.00 | 309 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 310 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 311 K_Residency Cement Work |
| 95700.00 | 0.00 | 312 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 313 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 314 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 315 BrickWork Brickwork |
| 196470000.00 | 0.00 | 316 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 317 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 318 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 319 K_Residency RCC_Rgv |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|---|
| 1250000.00 | 0.00 | 320 PCC 1:3:6m |
| 1223651.60 | 0.00 | 321 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 322 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 323 K_Residency RMC M10 |
| 0.00 | 0.00 | 324 K_Residency RMC M25 |
| 0.00 | 0.00 | 325 K_Residency RMC M10 |
| 0.00 | 0.00 | 326 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 327 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 328 K_Residency Cement Work |
| 95700.00 | 0.00 | 329 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 330 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 331 BrickWork Brickwork |
| 196470000.00 | 0.00 | 332 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 333 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 334 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 335 PCC 1:3:6m |
| 1223651.60 | 0.00 | 336 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 337 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 338 K_Residency RMC M10 |
| 0.00 | 0.00 | 339 K_Residency RMC M25 |
| 0.00 | 0.00 | 340 K_Residency RMC M10 |
| 0.00 | 0.00 | 341 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 342 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 343 K_Residency Cement Work |
| 95700.00 | 0.00 | 344 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 345 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 346 BrickWork Brickwork |
| 196470000.00 | 0.00 | 347 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 348 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 349 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 350 PCC 1:3:6m |
| 1223651.60 | 0.00 | 351 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 352 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 353 K_Residency RMC M10 |
| 0.00 | 0.00 | 354 K_Residency RMC M25 |
| 0.00 | 0.00 | 355 K_Residency RMC M10 |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|---|
| 0.00 | 0.00 | 356 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 357 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 358 K_Residency Cement Work |
| 95700.00 | 0.00 | 359 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 360 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 361 BrickWork Brickwork |
| 196470000.00 | 0.00 | 362 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 363 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 364 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 365 PCC 1:3:6m |
| 1223651.60 | 0.00 | 366 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 367 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 368 K_Residency RMC M10 |
| 0.00 | 0.00 | 369 K_Residency RMC M25 |
| 0.00 | 0.00 | 370 K_Residency RMC M10 |
| 0.00 | 0.00 | 371 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 372 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 373 K_Residency Cement Work |
| 95700.00 | 0.00 | 374 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 375 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 376 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 377 BrickWork Brickwork |
| 196470000.00 | 0.00 | 378 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 379 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 380 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 381 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 382 PCC 1:3:6m |
| 1223651.60 | 0.00 | 383 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 384 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 385 K_Residency RMC M10 |
| 0.00 | 0.00 | 386 K_Residency RMC M25 |
| 0.00 | 0.00 | 387 K_Residency RMC M10 |
| 0.00 | 0.00 | 388 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 389 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 390 K_Residency Cement Work |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|---|
| 95700.00 | 0.00 | 391 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 392 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 393 BrickWork Brickwork |
| 196470000.00 | 0.00 | 394 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 395 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 396 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 397 PCC 1:3:6m |
| 1223651.60 | 0.00 | 398 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 399 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 400 K_Residency RMC M10 |
| 0.00 | 0.00 | 401 K_Residency RMC M25 |
| 0.00 | 0.00 | 402 K_Residency RMC M10 |
| 0.00 | 0.00 | 403 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 404 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 405 K_Residency Cement Work |
| 95700.00 | 0.00 | 406 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 407 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 408 BrickWork Brickwork |
| 196470000.00 | 0.00 | 409 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 410 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 411 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 412 PCC 1:3:6m |
| 1223651.60 | 0.00 | 413 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 414 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 415 K_Residency RMC M10 |
| 0.00 | 0.00 | 416 K_Residency RMC M25 |
| 0.00 | 0.00 | 417 K_Residency RMC M10 |
| 0.00 | 0.00 | 418 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 419 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 420 K_Residency Cement Work |
| 95700.00 | 0.00 | 421 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 422 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 423 BrickWork Brickwork |
| 196470000.00 | 0.00 | 424 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 425 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 426 First Floor BBM 115MM (CM 1:4) |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|---|
| 1647700.00 | 0.00 | 427 PCC 1:3:6m |
| 1223651.60 | 0.00 | 428 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 429 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 430 K_Residency RMC M10 |
| 0.00 | 0.00 | 431 K_Residency RMC M25 |
| 0.00 | 0.00 | 432 K_Residency RMC M10 |
| 0.00 | 0.00 | 433 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 434 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 435 K_Residency Cement Work |
| 95700.00 | 0.00 | 436 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 437 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 438 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 439 BrickWork Brickwork |
| 196470000.00 | 0.00 | 440 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 441 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 442 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 443 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 444 PCC 1:3:6m |
| 1223651.60 | 0.00 | 445 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 446 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 447 K_Residency RMC M10 |
| 0.00 | 0.00 | 448 K_Residency RMC M25 |
| 0.00 | 0.00 | 449 K_Residency RMC M10 |
| 0.00 | 0.00 | 450 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 451 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 452 K_Residency Cement Work |
| 95700.00 | 0.00 | 453 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 454 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 455 BrickWork Brickwork |
| 196470000.00 | 0.00 | 456 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 457 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 458 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 459 PCC 1:3:6m |
| 1223651.60 | 0.00 | 460 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 461 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 462 K_Residency RMC M10 |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 0.00 | 0.00 | 463 K_Residency RMC M25 |
| 0.00 | 0.00 | 464 K_Residency RMC M10 |
| 0.00 | 0.00 | 465 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 466 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 467 K_Residency Cement Work |
| 95700.00 | 0.00 | 468 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 469 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 470 BrickWork Brickwork |
| 196470000.00 | 0.00 | 471 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 472 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 473 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 474 PCC 1:3:6m |
| 1223651.60 | 0.00 | 475 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 476 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 477 K_Residency RMC M10 |
| 0.00 | 0.00 | 478 K_Residency RMC M25 |
| 0.00 | 0.00 | 479 K_Residency RMC M10 |
| 0.00 | 0.00 | 480 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 481 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 482 K_Residency Cement Work |
| 95700.00 | 0.00 | 483 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 484 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 485 BrickWork Brickwork |
| 196470000.00 | 0.00 | 486 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 487 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 488 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 489 PCC 1:3:6m |
| 1223651.60 | 0.00 | 490 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 491 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 492 K_Residency RMC M10 |
| 0.00 | 0.00 | 493 K_Residency RMC M25 |
| 0.00 | 0.00 | 494 K_Residency RMC M10 |
| 0.00 | 0.00 | 495 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 496 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 497 K_Residency Cement Work |
| 95700.00 | 0.00 | 498 K_Residency INTERNAL PLASTER - CEMENT |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|---|
| 0.00 | 0.00 | 499 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 500 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 501 BrickWork Brickwork |
| 196470000.00 | 0.00 | 502 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 503 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 504 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 505 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 506 PCC 1:3:6m |
| 1223651.60 | 0.00 | 507 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 508 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 509 K_Residency RMC M10 |
| 0.00 | 0.00 | 510 K_Residency RMC M25 |
| 0.00 | 0.00 | 511 K_Residency RMC M10 |
| 0.00 | 0.00 | 512 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 513 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 514 K_Residency Cement Work |
| 95700.00 | 0.00 | 515 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 516 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 517 BrickWork Brickwork |
| 196470000.00 | 0.00 | 518 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 519 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 520 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 521 PCC 1:3:6m |
| 1223651.60 | 0.00 | 522 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 523 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 524 K_Residency RMC M10 |
| 0.00 | 0.00 | 525 K_Residency RMC M25 |
| 0.00 | 0.00 | 526 K_Residency RMC M10 |
| 0.00 | 0.00 | 527 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 528 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 529 K_Residency Cement Work |
| 95700.00 | 0.00 | 530 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 531 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 532 BrickWork Brickwork |
| 196470000.00 | 0.00 | 533 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 534 First Floor BBM 115MM (CM 1:4) |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|---|
| 1647700.00 | 0.00 | 535 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 536 PCC 1:3:6m |
| 1223651.60 | 0.00 | 537 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 538 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 539 K_Residency RMC M10 |
| 0.00 | 0.00 | 540 K_Residency RMC M25 |
| 0.00 | 0.00 | 541 K_Residency RMC M10 |
| 0.00 | 0.00 | 542 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 543 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 544 K_Residency Cement Work |
| 95700.00 | 0.00 | 545 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 546 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 547 BrickWork Brickwork |
| 196470000.00 | 0.00 | 548 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 549 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 550 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 551 PCC 1:3:6m |
| 1223651.60 | 0.00 | 552 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 553 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 554 K_Residency RMC M10 |
| 0.00 | 0.00 | 555 K_Residency RMC M25 |
| 0.00 | 0.00 | 556 K_Residency RMC M10 |
| 0.00 | 0.00 | 557 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 558 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 559 K_Residency Cement Work |
| 95700.00 | 0.00 | 560 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 561 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 562 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 563 BrickWork Brickwork |
| 196470000.00 | 0.00 | 564 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 565 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 566 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 567 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 568 PCC 1:3:6m |
| 1223651.60 | 0.00 | 569 K_Residency RMC M20 |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|-----------------|-----------|---|
| 96992224.0 0 | 0.00 | 570 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 571 K_Residency RMC M10 |
| 0.00 | 0.00 | 572 K_Residency RMC M25 |
| 0.00 | 0.00 | 573 K_Residency RMC M10 |
| 0.00 | 0.00 | 574 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 575 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 576 K_Residency Cement Work |
| 95700.00 | 0.00 | 577 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 578 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 579 BrickWork Brickwork |
| 196470000.00 | 0.00 | 580 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 581 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 582 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 583 PCC 1:3:6m |
| 1223651.60 | 0.00 | 584 K_Residency RMC M20 |
| 96992224.0 0 | 0.00 | 585 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 586 K_Residency RMC M10 |
| 0.00 | 0.00 | 587 K_Residency RMC M25 |
| 0.00 | 0.00 | 588 K_Residency RMC M10 |
| 0.00 | 0.00 | 589 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 590 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 591 K_Residency Cement Work |
| 95700.00 | 0.00 | 592 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 593 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 594 BrickWork Brickwork |
| 196470000.00 | 0.00 | 595 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 596 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 597 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 598 PCC 1:3:6m |
| 1223651.60 | 0.00 | 599 K_Residency RMC M20 |
| 96992224.0 0 | 0.00 | 600 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 601 K_Residency RMC M10 |
| 0.00 | 0.00 | 602 K_Residency RMC M25 |
| 0.00 | 0.00 | 603 K_Residency RMC M10 |
| 0.00 | 0.00 | 604 K_Residency RCC M20 Natural sand |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|---|
| 0.00 | 0.00 | 605 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 606 K_Residency Cement Work |
| 95700.00 | 0.00 | 607 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 608 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 609 BrickWork Brickwork |
| 196470000.00 | 0.00 | 610 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 611 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 612 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 613 PCC 1:3:6m |
| 1223651.60 | 0.00 | 614 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 615 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 616 K_Residency RMC M10 |
| 0.00 | 0.00 | 617 K_Residency RMC M25 |
| 0.00 | 0.00 | 618 K_Residency RMC M10 |
| 0.00 | 0.00 | 619 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 620 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 621 K_Residency Cement Work |
| 95700.00 | 0.00 | 622 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 623 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 624 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 625 BrickWork Brickwork |
| 196470000.00 | 0.00 | 626 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 627 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 628 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 629 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 630 PCC 1:3:6m |
| 1223651.60 | 0.00 | 631 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 632 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 633 K_Residency RMC M10 |
| 0.00 | 0.00 | 634 K_Residency RMC M25 |
| 0.00 | 0.00 | 635 K_Residency RMC M10 |
| 0.00 | 0.00 | 636 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 637 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 638 K_Residency Cement Work |
| 95700.00 | 0.00 | 639 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 640 K_Residency RCC_Rgv |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|---|
| 1250000.00 | 0.00 | 641 BrickWork Brickwork |
| 196470000.00 | 0.00 | 642 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 643 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 644 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 645 PCC 1:3:6m |
| 1223651.60 | 0.00 | 646 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 647 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 648 K_Residency RMC M10 |
| 0.00 | 0.00 | 649 K_Residency RMC M25 |
| 0.00 | 0.00 | 650 K_Residency RMC M10 |
| 0.00 | 0.00 | 651 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 652 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 653 K_Residency Cement Work |
| 95700.00 | 0.00 | 654 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 655 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 656 BrickWork Brickwork |
| 196470000.00 | 0.00 | 657 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 658 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 659 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 660 PCC 1:3:6m |
| 1223651.60 | 0.00 | 661 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 662 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 663 K_Residency RMC M10 |
| 0.00 | 0.00 | 664 K_Residency RMC M25 |
| 0.00 | 0.00 | 665 K_Residency RMC M10 |
| 0.00 | 0.00 | 666 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 667 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 668 K_Residency Cement Work |
| 95700.00 | 0.00 | 669 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 670 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 671 BrickWork Brickwork |
| 196470000.00 | 0.00 | 672 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 673 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 674 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 675 PCC 1:3:6m |
| 1223651.60 | 0.00 | 676 K_Residency RMC M20 |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft | |
|-----------------|-----------|-------------------------|---|
| 96992224.0 0 | 0.00 | 677 | BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 678 | K_Residency RMC M10 |
| 0.00 | 0.00 | 679 | K_Residency RMC M25 |
| 0.00 | 0.00 | 680 | K_Residency RMC M10 |
| 0.00 | 0.00 | 681 | K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 682 | K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 683 | K_Residency Cement Work |
| 95700.00 | 0.00 | 684 | K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 685 | K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 686 | K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 687 | BrickWork Brickwork |
| 196470000.00 | 0.00 | 688 | First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 689 | First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 690 | First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 691 | K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 692 | PCC 1:3:6m |
| 1223651.60 | 0.00 | 693 | K_Residency RMC M20 |
| 96992224.0 0 | 0.00 | 694 | BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 695 | K_Residency RMC M10 |
| 0.00 | 0.00 | 696 | K_Residency RMC M25 |
| 0.00 | 0.00 | 697 | K_Residency RMC M10 |
| 0.00 | 0.00 | 698 | K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 699 | K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 700 | K_Residency Cement Work |
| 95700.00 | 0.00 | 701 | K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 702 | K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 703 | BrickWork Brickwork |
| 196470000.00 | 0.00 | 704 | First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 705 | First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 706 | First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 707 | PCC 1:3:6m |
| 1223651.60 | 0.00 | 708 | K_Residency RMC M20 |
| 96992224.0 0 | 0.00 | 709 | BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 710 | K_Residency RMC M10 |
| 0.00 | 0.00 | 711 | K_Residency RMC M25 |
| 0.00 | 0.00 | 712 | K_Residency RMC M10 |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|---|
| 0.00 | 0.00 | 713 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 714 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 715 K_Residency Cement Work |
| 95700.00 | 0.00 | 716 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 717 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 718 BrickWork Brickwork |
| 196470000.00 | 0.00 | 719 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 720 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 721 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 722 PCC 1:3:6m |
| 1223651.60 | 0.00 | 723 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 724 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 725 K_Residency RMC M10 |
| 0.00 | 0.00 | 726 K_Residency RMC M25 |
| 0.00 | 0.00 | 727 K_Residency RMC M10 |
| 0.00 | 0.00 | 728 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 729 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 730 K_Residency Cement Work |
| 95700.00 | 0.00 | 731 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 732 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 733 BrickWork Brickwork |
| 196470000.00 | 0.00 | 734 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 735 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 736 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 737 PCC 1:3:6m |
| 1223651.60 | 0.00 | 738 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 739 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 740 K_Residency RMC M10 |
| 0.00 | 0.00 | 741 K_Residency RMC M25 |
| 0.00 | 0.00 | 742 K_Residency RMC M10 |
| 0.00 | 0.00 | 743 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 744 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 745 K_Residency Cement Work |
| 95700.00 | 0.00 | 746 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 747 K_Residency 00 SAKARIYA finishing |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|---|
| 23800.00 | 0.00 | 748 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 749 BrickWork Brickwork |
| 196470000.00 | 0.00 | 750 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 751 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 752 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 753 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 754 PCC 1:3:6m |
| 1223651.60 | 0.00 | 755 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 756 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 757 K_Residency RMC M10 |
| 0.00 | 0.00 | 758 K_Residency RMC M25 |
| 0.00 | 0.00 | 759 K_Residency RMC M10 |
| 0.00 | 0.00 | 760 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 761 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 762 K_Residency Cement Work |
| 95700.00 | 0.00 | 763 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 764 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 765 BrickWork Brickwork |
| 196470000.00 | 0.00 | 766 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 767 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 768 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 769 PCC 1:3:6m |
| 1223651.60 | 0.00 | 770 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 771 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 772 K_Residency RMC M10 |
| 0.00 | 0.00 | 773 K_Residency RMC M25 |
| 0.00 | 0.00 | 774 K_Residency RMC M10 |
| 0.00 | 0.00 | 775 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 776 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 777 K_Residency Cement Work |
| 95700.00 | 0.00 | 778 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 779 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 780 BrickWork Brickwork |
| 196470000.00 | 0.00 | 781 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 782 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 783 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 784 PCC 1:3:6m |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|---|
| 1223651.60 | 0.00 | 785 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 786 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 787 K_Residency RMC M10 |
| 0.00 | 0.00 | 788 K_Residency RMC M25 |
| 0.00 | 0.00 | 789 K_Residency RMC M10 |
| 0.00 | 0.00 | 790 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 791 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 792 K_Residency Cement Work |
| 95700.00 | 0.00 | 793 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 794 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 795 BrickWork Brickwork |
| 196470000.00 | 0.00 | 796 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 797 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 798 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 799 PCC 1:3:6m |
| 1223651.60 | 0.00 | 800 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 801 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 802 K_Residency RMC M10 |
| 0.00 | 0.00 | 803 K_Residency RMC M25 |
| 0.00 | 0.00 | 804 K_Residency RMC M10 |
| 0.00 | 0.00 | 805 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 806 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 807 K_Residency Cement Work |
| 95700.00 | 0.00 | 808 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 809 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 810 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 811 BrickWork Brickwork |
| 196470000.00 | 0.00 | 812 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 813 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 814 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 815 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 816 PCC 1:3:6m |
| 1223651.60 | 0.00 | 817 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 818 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 819 K_Residency RMC M10 |
| 0.00 | 0.00 | 820 K_Residency RMC M25 |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 0.00 | 0.00 | 821 K_Residency RMC M10 |
| 0.00 | 0.00 | 822 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 823 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 824 K_Residency Cement Work |
| 95700.00 | 0.00 | 825 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 826 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 827 BrickWork Brickwork |
| 196470000.00 | 0.00 | 828 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 829 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 830 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 831 PCC 1:3:6m |
| 1223651.60 | 0.00 | 832 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 833 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 834 K_Residency RMC M10 |
| 0.00 | 0.00 | 835 K_Residency RMC M25 |
| 0.00 | 0.00 | 836 K_Residency RMC M10 |
| 0.00 | 0.00 | 837 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 838 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 839 K_Residency Cement Work |
| 95700.00 | 0.00 | 840 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 841 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 842 BrickWork Brickwork |
| 196470000.00 | 0.00 | 843 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 844 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 845 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 846 PCC 1:3:6m |
| 1223651.60 | 0.00 | 847 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 848 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 849 K_Residency RMC M10 |
| 0.00 | 0.00 | 850 K_Residency RMC M25 |
| 0.00 | 0.00 | 851 K_Residency RMC M10 |
| 0.00 | 0.00 | 852 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 853 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 854 K_Residency Cement Work |
| 95700.00 | 0.00 | 855 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 856 K_Residency RCC_Rgv |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|---|
| 1250000.00 | 0.00 | 857 BrickWork Brickwork |
| 196470000.00 | 0.00 | 858 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 859 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 860 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 861 PCC 1:3:6m |
| 1223651.60 | 0.00 | 862 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 863 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 864 K_Residency RMC M10 |
| 0.00 | 0.00 | 865 K_Residency RMC M25 |
| 0.00 | 0.00 | 866 K_Residency RMC M10 |
| 0.00 | 0.00 | 867 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 868 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 869 K_Residency Cement Work |
| 95700.00 | 0.00 | 870 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 871 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 872 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 873 BrickWork Brickwork |
| 196470000.00 | 0.00 | 874 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 875 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 876 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 877 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 878 PCC 1:3:6m |
| 1223651.60 | 0.00 | 879 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 880 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 881 K_Residency RMC M10 |
| 0.00 | 0.00 | 882 K_Residency RMC M25 |
| 0.00 | 0.00 | 883 K_Residency RMC M10 |
| 0.00 | 0.00 | 884 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 885 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 886 K_Residency Cement Work |
| 95700.00 | 0.00 | 887 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 888 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 889 BrickWork Brickwork |
| 196470000.00 | 0.00 | 890 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 891 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 892 First Floor BBM 115MM (CM 1:4) |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|---|
| 1647700.00 | 0.00 | 893 PCC 1:3:6m |
| 1223651.60 | 0.00 | 894 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 895 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 896 K_Residency RMC M10 |
| 0.00 | 0.00 | 897 K_Residency RMC M25 |
| 0.00 | 0.00 | 898 K_Residency RMC M10 |
| 0.00 | 0.00 | 899 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 900 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 901 K_Residency Cement Work |
| 95700.00 | 0.00 | 902 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 903 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 904 BrickWork Brickwork |
| 196470000.00 | 0.00 | 905 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 906 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 907 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 908 PCC 1:3:6m |
| 1223651.60 | 0.00 | 909 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 910 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 911 K_Residency RMC M10 |
| 0.00 | 0.00 | 912 K_Residency RMC M25 |
| 0.00 | 0.00 | 913 K_Residency RMC M10 |
| 0.00 | 0.00 | 914 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 915 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 916 K_Residency Cement Work |
| 95700.00 | 0.00 | 917 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 918 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 919 BrickWork Brickwork |
| 196470000.00 | 0.00 | 920 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 921 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 922 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 923 PCC 1:3:6m |
| 1223651.60 | 0.00 | 924 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 925 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 926 K_Residency RMC M10 |
| 0.00 | 0.00 | 927 K_Residency RMC M25 |
| 0.00 | 0.00 | 928 K_Residency RMC M10 |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|---|
| 0.00 | 0.00 | 929 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 930 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 931 K_Residency Cement Work |
| 95700.00 | 0.00 | 932 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 933 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 934 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 935 BrickWork Brickwork |
| 196470000.00 | 0.00 | 936 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 937 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 938 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 939 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 940 PCC 1:3:6m |
| 1223651.60 | 0.00 | 941 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 942 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 943 K_Residency RMC M10 |
| 0.00 | 0.00 | 944 K_Residency RMC M25 |
| 0.00 | 0.00 | 945 K_Residency RMC M10 |
| 0.00 | 0.00 | 946 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 947 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 948 K_Residency Cement Work |
| 95700.00 | 0.00 | 949 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 950 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 951 BrickWork Brickwork |
| 196470000.00 | 0.00 | 952 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 953 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 954 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 955 PCC 1:3:6m |
| 1223651.60 | 0.00 | 956 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 957 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 958 K_Residency RMC M10 |
| 0.00 | 0.00 | 959 K_Residency RMC M25 |
| 0.00 | 0.00 | 960 K_Residency RMC M10 |
| 0.00 | 0.00 | 961 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 962 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 963 K_Residency Cement Work |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|---|
| 95700.00 | 0.00 | 964 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 965 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 966 BrickWork Brickwork |
| 196470000.00 | 0.00 | 967 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 968 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 969 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 970 PCC 1:3:6m |
| 1223651.60 | 0.00 | 971 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 972 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 973 K_Residency RMC M10 |
| 0.00 | 0.00 | 974 K_Residency RMC M25 |
| 0.00 | 0.00 | 975 K_Residency RMC M10 |
| 0.00 | 0.00 | 976 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 977 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 978 K_Residency Cement Work |
| 95700.00 | 0.00 | 979 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 980 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 981 BrickWork Brickwork |
| 196470000.00 | 0.00 | 982 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 983 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 984 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 985 PCC 1:3:6m |
| 1223651.60 | 0.00 | 986 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 987 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 988 K_Residency RMC M10 |
| 0.00 | 0.00 | 989 K_Residency RMC M25 |
| 0.00 | 0.00 | 990 K_Residency RMC M10 |
| 0.00 | 0.00 | 991 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 992 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 993 K_Residency Cement Work |
| 95700.00 | 0.00 | 994 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 995 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 996 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 997 BrickWork Brickwork |
| 196470000.00 | 0.00 | 998 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 999 First Floor BBM 115MM (CM 1:4) |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 1647700.00 | 0.00 | 1000 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1001 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1002 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1003 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1004 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1005 K_Residency RMC M10 |
| 0.00 | 0.00 | 1006 K_Residency RMC M25 |
| 0.00 | 0.00 | 1007 K_Residency RMC M10 |
| 0.00 | 0.00 | 1008 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1009 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1010 K_Residency Cement Work |
| 95700.00 | 0.00 | 1011 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1012 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1013 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1014 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1015 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1016 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1017 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1018 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1019 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1020 K_Residency RMC M10 |
| 0.00 | 0.00 | 1021 K_Residency RMC M25 |
| 0.00 | 0.00 | 1022 K_Residency RMC M10 |
| 0.00 | 0.00 | 1023 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1024 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1025 K_Residency Cement Work |
| 95700.00 | 0.00 | 1026 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1027 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1028 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1029 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1030 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1031 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1032 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1033 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1034 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1035 K_Residency RMC M10 |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|---|
| 0.00 | 0.00 | 1036 K_Residency RMC M25 |
| 0.00 | 0.00 | 1037 K_Residency RMC M10 |
| 0.00 | 0.00 | 1038 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1039 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1040 K_Residency Cement Work |
| 95700.00 | 0.00 | 1041 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1042 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1043 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1044 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1045 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1046 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1047 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1048 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1049 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1050 K_Residency RMC M10 |
| 0.00 | 0.00 | 1051 K_Residency RMC M25 |
| 0.00 | 0.00 | 1052 K_Residency RMC M10 |
| 0.00 | 0.00 | 1053 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1054 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1055 K_Residency Cement Work |
| 95700.00 | 0.00 | 1056 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 1057 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 1058 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1059 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1060 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1061 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1062 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1063 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1064 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1065 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1066 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1067 K_Residency RMC M10 |
| 0.00 | 0.00 | 1068 K_Residency RMC M25 |
| 0.00 | 0.00 | 1069 K_Residency RMC M10 |
| 0.00 | 0.00 | 1070 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1071 K_Residency RCC M20 Natural sand |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 9334.90 | 0.00 | 1072 K_Residency Cement Work |
| 95700.00 | 0.00 | 1073 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1074 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1075 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1076 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1077 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1078 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1079 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1080 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1081 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1082 K_Residency RMC M10 |
| 0.00 | 0.00 | 1083 K_Residency RMC M25 |
| 0.00 | 0.00 | 1084 K_Residency RMC M10 |
| 0.00 | 0.00 | 1085 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1086 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1087 K_Residency Cement Work |
| 95700.00 | 0.00 | 1088 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1089 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1090 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1091 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1092 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1093 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1094 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1095 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1096 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1097 K_Residency RMC M10 |
| 0.00 | 0.00 | 1098 K_Residency RMC M25 |
| 0.00 | 0.00 | 1099 K_Residency RMC M10 |
| 0.00 | 0.00 | 1100 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1101 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1102 K_Residency Cement Work |
| 95700.00 | 0.00 | 1103 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1104 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1105 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1106 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1107 First Floor BBM 115MM (CM 1:4) |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 1647700.00 | 0.00 | 1108 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1109 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1110 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1111 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1112 K_Residency RMC M10 |
| 0.00 | 0.00 | 1113 K_Residency RMC M25 |
| 0.00 | 0.00 | 1114 K_Residency RMC M10 |
| 0.00 | 0.00 | 1115 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1116 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1117 K_Residency Cement Work |
| 95700.00 | 0.00 | 1118 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 1119 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 1120 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1121 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1122 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1123 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1124 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1125 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1126 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1127 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1128 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1129 K_Residency RMC M10 |
| 0.00 | 0.00 | 1130 K_Residency RMC M25 |
| 0.00 | 0.00 | 1131 K_Residency RMC M10 |
| 0.00 | 0.00 | 1132 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1133 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1134 K_Residency Cement Work |
| 95700.00 | 0.00 | 1135 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1136 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1137 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1138 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1139 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1140 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1141 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1142 K_Residency RMC M20 |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|-----------------|-----------|--|
| 96992224.0 0 | 0.00 | 1143 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1144 K_Residency RMC M10 |
| 0.00 | 0.00 | 1145 K_Residency RMC M25 |
| 0.00 | 0.00 | 1146 K_Residency RMC M10 |
| 0.00 | 0.00 | 1147 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1148 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1149 K_Residency Cement Work |
| 95700.00 | 0.00 | 1150 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1151 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1152 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1153 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1154 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1155 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1156 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1157 K_Residency RMC M20 |
| 96992224.0 0 | 0.00 | 1158 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1159 K_Residency RMC M10 |
| 0.00 | 0.00 | 1160 K_Residency RMC M25 |
| 0.00 | 0.00 | 1161 K_Residency RMC M10 |
| 0.00 | 0.00 | 1162 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1163 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1164 K_Residency Cement Work |
| 95700.00 | 0.00 | 1165 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1166 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1167 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1168 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1169 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1170 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1171 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1172 K_Residency RMC M20 |
| 96992224.0 0 | 0.00 | 1173 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1174 K_Residency RMC M10 |
| 0.00 | 0.00 | 1175 K_Residency RMC M25 |
| 0.00 | 0.00 | 1176 K_Residency RMC M10 |
| 0.00 | 0.00 | 1177 K_Residency RCC M20 Natural sand |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 0.00 | 0.00 | 1178 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1179 K_Residency Cement Work |
| 95700.00 | 0.00 | 1180 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 1181 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 1182 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1183 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1184 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1185 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1186 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1187 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1188 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1189 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1190 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1191 K_Residency RMC M10 |
| 0.00 | 0.00 | 1192 K_Residency RMC M25 |
| 0.00 | 0.00 | 1193 K_Residency RMC M10 |
| 0.00 | 0.00 | 1194 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1195 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1196 K_Residency Cement Work |
| 95700.00 | 0.00 | 1197 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1198 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1199 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1200 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1201 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1202 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1203 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1204 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1205 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1206 K_Residency RMC M10 |
| 0.00 | 0.00 | 1207 K_Residency RMC M25 |
| 0.00 | 0.00 | 1208 K_Residency RMC M10 |
| 0.00 | 0.00 | 1209 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1210 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1211 K_Residency Cement Work |
| 95700.00 | 0.00 | 1212 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1213 K_Residency RCC_Rgv |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 1250000.00 | 0.00 | 1214 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1215 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1216 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1217 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1218 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1219 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1220 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1221 K_Residency RMC M10 |
| 0.00 | 0.00 | 1222 K_Residency RMC M25 |
| 0.00 | 0.00 | 1223 K_Residency RMC M10 |
| 0.00 | 0.00 | 1224 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1225 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1226 K_Residency Cement Work |
| 95700.00 | 0.00 | 1227 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1228 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1229 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1230 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1231 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1232 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1233 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1234 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1235 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1236 K_Residency RMC M10 |
| 0.00 | 0.00 | 1237 K_Residency RMC M25 |
| 0.00 | 0.00 | 1238 K_Residency RMC M10 |
| 0.00 | 0.00 | 1239 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1240 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1241 K_Residency Cement Work |
| 95700.00 | 0.00 | 1242 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 1243 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 1244 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1245 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1246 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1247 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1248 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1249 K_Residency RCC_Rgv |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 1250000.00 | 0.00 | 1250 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1251 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1252 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1253 K_Residency RMC M10 |
| 0.00 | 0.00 | 1254 K_Residency RMC M25 |
| 0.00 | 0.00 | 1255 K_Residency RMC M10 |
| 0.00 | 0.00 | 1256 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1257 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1258 K_Residency Cement Work |
| 95700.00 | 0.00 | 1259 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1260 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1261 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1262 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1263 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1264 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1265 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1266 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1267 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1268 K_Residency RMC M10 |
| 0.00 | 0.00 | 1269 K_Residency RMC M25 |
| 0.00 | 0.00 | 1270 K_Residency RMC M10 |
| 0.00 | 0.00 | 1271 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1272 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1273 K_Residency Cement Work |
| 95700.00 | 0.00 | 1274 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1275 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1276 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1277 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1278 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1279 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1280 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1281 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1282 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1283 K_Residency RMC M10 |
| 0.00 | 0.00 | 1284 K_Residency RMC M25 |
| 0.00 | 0.00 | 1285 K_Residency RMC M10 |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 0.00 | 0.00 | 1286 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1287 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1288 K_Residency Cement Work |
| 95700.00 | 0.00 | 1289 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1290 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1291 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1292 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1293 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1294 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1295 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1296 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1297 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1298 K_Residency RMC M10 |
| 0.00 | 0.00 | 1299 K_Residency RMC M25 |
| 0.00 | 0.00 | 1300 K_Residency RMC M10 |
| 0.00 | 0.00 | 1301 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1302 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1303 K_Residency Cement Work |
| 95700.00 | 0.00 | 1304 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 1305 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 1306 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1307 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1308 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1309 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1310 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1311 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1312 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1313 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1314 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1315 K_Residency RMC M10 |
| 0.00 | 0.00 | 1316 K_Residency RMC M25 |
| 0.00 | 0.00 | 1317 K_Residency RMC M10 |
| 0.00 | 0.00 | 1318 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1319 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1320 K_Residency Cement Work |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 95700.00 | 0.00 | 1321 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1322 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1323 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1324 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1325 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1326 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1327 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1328 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1329 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1330 K_Residency RMC M10 |
| 0.00 | 0.00 | 1331 K_Residency RMC M25 |
| 0.00 | 0.00 | 1332 K_Residency RMC M10 |
| 0.00 | 0.00 | 1333 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1334 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1335 K_Residency Cement Work |
| 95700.00 | 0.00 | 1336 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1337 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1338 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1339 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1340 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1341 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1342 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1343 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1344 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1345 K_Residency RMC M10 |
| 0.00 | 0.00 | 1346 K_Residency RMC M25 |
| 0.00 | 0.00 | 1347 K_Residency RMC M10 |
| 0.00 | 0.00 | 1348 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1349 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1350 K_Residency Cement Work |
| 95700.00 | 0.00 | 1351 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1352 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1353 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1354 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1355 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1356 First Floor BBM 115MM (CM 1:4) |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 1647700.00 | 0.00 | 1357 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1358 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1359 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1360 K_Residency RMC M10 |
| 0.00 | 0.00 | 1361 K_Residency RMC M25 |
| 0.00 | 0.00 | 1362 K_Residency RMC M10 |
| 0.00 | 0.00 | 1363 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1364 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1365 K_Residency Cement Work |
| 95700.00 | 0.00 | 1366 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 1367 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 1368 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1369 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1370 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1371 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1372 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1373 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1374 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1375 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1376 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1377 K_Residency RMC M10 |
| 0.00 | 0.00 | 1378 K_Residency RMC M25 |
| 0.00 | 0.00 | 1379 K_Residency RMC M10 |
| 0.00 | 0.00 | 1380 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1381 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1382 K_Residency Cement Work |
| 95700.00 | 0.00 | 1383 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1384 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1385 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1386 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1387 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1388 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1389 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1390 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1391 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1392 K_Residency RMC M10 |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|---|
| 0.00 | 0.00 | 1393 K_Residency RMC M25 |
| 0.00 | 0.00 | 1394 K_Residency RMC M10 |
| 0.00 | 0.00 | 1395 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1396 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1397 K_Residency Cement Work |
| 95700.00 | 0.00 | 1398 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1399 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1400 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1401 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1402 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1403 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1404 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1405 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1406 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1407 K_Residency RMC M10 |
| 0.00 | 0.00 | 1408 K_Residency RMC M25 |
| 0.00 | 0.00 | 1409 K_Residency RMC M10 |
| 0.00 | 0.00 | 1410 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1411 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1412 K_Residency Cement Work |
| 95700.00 | 0.00 | 1413 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1414 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1415 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1416 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1417 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1418 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1419 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1420 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1421 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1422 K_Residency RMC M10 |
| 0.00 | 0.00 | 1423 K_Residency RMC M25 |
| 0.00 | 0.00 | 1424 K_Residency RMC M10 |
| 0.00 | 0.00 | 1425 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1426 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1427 K_Residency Cement Work |
| 95700.00 | 0.00 | 1428 K_Residency INTERNAL PLASTER - CEMENT |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 0.00 | 0.00 | 1429 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 1430 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1431 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1432 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1433 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1434 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1435 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1436 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1437 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1438 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1439 K_Residency RMC M10 |
| 0.00 | 0.00 | 1440 K_Residency RMC M25 |
| 0.00 | 0.00 | 1441 K_Residency RMC M10 |
| 0.00 | 0.00 | 1442 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1443 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1444 K_Residency Cement Work |
| 95700.00 | 0.00 | 1445 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1446 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1447 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1448 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1449 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1450 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1451 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1452 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1453 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1454 K_Residency RMC M10 |
| 0.00 | 0.00 | 1455 K_Residency RMC M25 |
| 0.00 | 0.00 | 1456 K_Residency RMC M10 |
| 0.00 | 0.00 | 1457 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1458 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1459 K_Residency Cement Work |
| 95700.00 | 0.00 | 1460 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1461 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1462 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1463 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1464 First Floor BBM 115MM (CM 1:4) |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 1647700.00 | 0.00 | 1465 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1466 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1467 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1468 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1469 K_Residency RMC M10 |
| 0.00 | 0.00 | 1470 K_Residency RMC M25 |
| 0.00 | 0.00 | 1471 K_Residency RMC M10 |
| 0.00 | 0.00 | 1472 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1473 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1474 K_Residency Cement Work |
| 95700.00 | 0.00 | 1475 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1476 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1477 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1478 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1479 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1480 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1481 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1482 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1483 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1484 K_Residency RMC M10 |
| 0.00 | 0.00 | 1485 K_Residency RMC M25 |
| 0.00 | 0.00 | 1486 K_Residency RMC M10 |
| 0.00 | 0.00 | 1487 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1488 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1489 K_Residency Cement Work |
| 95700.00 | 0.00 | 1490 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 1491 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 1492 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1493 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1494 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1495 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1496 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1497 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1498 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1499 K_Residency RMC M20 |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|-----------------|-----------|--|
| 96992224.0 0 | 0.00 | 1500 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1501 K_Residency RMC M10 |
| 0.00 | 0.00 | 1502 K_Residency RMC M25 |
| 0.00 | 0.00 | 1503 K_Residency RMC M10 |
| 0.00 | 0.00 | 1504 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1505 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1506 K_Residency Cement Work |
| 95700.00 | 0.00 | 1507 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1508 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1509 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1510 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1511 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1512 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1513 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1514 K_Residency RMC M20 |
| 96992224.0 0 | 0.00 | 1515 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1516 K_Residency RMC M10 |
| 0.00 | 0.00 | 1517 K_Residency RMC M25 |
| 0.00 | 0.00 | 1518 K_Residency RMC M10 |
| 0.00 | 0.00 | 1519 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1520 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1521 K_Residency Cement Work |
| 95700.00 | 0.00 | 1522 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1523 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1524 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1525 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1526 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1527 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1528 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1529 K_Residency RMC M20 |
| 96992224.0 0 | 0.00 | 1530 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1531 K_Residency RMC M10 |
| 0.00 | 0.00 | 1532 K_Residency RMC M25 |
| 0.00 | 0.00 | 1533 K_Residency RMC M10 |
| 0.00 | 0.00 | 1534 K_Residency RCC M20 Natural sand |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 0.00 | 0.00 | 1535 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1536 K_Residency Cement Work |
| 95700.00 | 0.00 | 1537 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1538 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1539 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1540 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1541 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1542 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1543 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1544 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1545 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1546 K_Residency RMC M10 |
| 0.00 | 0.00 | 1547 K_Residency RMC M25 |
| 0.00 | 0.00 | 1548 K_Residency RMC M10 |
| 0.00 | 0.00 | 1549 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1550 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1551 K_Residency Cement Work |
| 95700.00 | 0.00 | 1552 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 1553 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 1554 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1555 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1556 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1557 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1558 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1559 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1560 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1561 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1562 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1563 K_Residency RMC M10 |
| 0.00 | 0.00 | 1564 K_Residency RMC M25 |
| 0.00 | 0.00 | 1565 K_Residency RMC M10 |
| 0.00 | 0.00 | 1566 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1567 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1568 K_Residency Cement Work |
| 95700.00 | 0.00 | 1569 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1570 K_Residency RCC_Rgv |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 1250000.00 | 0.00 | 1571 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1572 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1573 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1574 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1575 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1576 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1577 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1578 K_Residency RMC M10 |
| 0.00 | 0.00 | 1579 K_Residency RMC M25 |
| 0.00 | 0.00 | 1580 K_Residency RMC M10 |
| 0.00 | 0.00 | 1581 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1582 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1583 K_Residency Cement Work |
| 95700.00 | 0.00 | 1584 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1585 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1586 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1587 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1588 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1589 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1590 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1591 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1592 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1593 K_Residency RMC M10 |
| 0.00 | 0.00 | 1594 K_Residency RMC M25 |
| 0.00 | 0.00 | 1595 K_Residency RMC M10 |
| 0.00 | 0.00 | 1596 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1597 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1598 K_Residency Cement Work |
| 95700.00 | 0.00 | 1599 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1600 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1601 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1602 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1603 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1604 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1605 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1606 K_Residency RMC M20 |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|-----------------|-----------|--|
| 96992224.0 0 | 0.00 | 1607 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1608 K_Residency RMC M10 |
| 0.00 | 0.00 | 1609 K_Residency RMC M25 |
| 0.00 | 0.00 | 1610 K_Residency RMC M10 |
| 0.00 | 0.00 | 1611 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1612 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1613 K_Residency Cement Work |
| 95700.00 | 0.00 | 1614 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 1615 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 1616 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1617 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1618 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1619 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1620 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1621 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1622 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1623 K_Residency RMC M20 |
| 96992224.0 0 | 0.00 | 1624 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1625 K_Residency RMC M10 |
| 0.00 | 0.00 | 1626 K_Residency RMC M25 |
| 0.00 | 0.00 | 1627 K_Residency RMC M10 |
| 0.00 | 0.00 | 1628 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1629 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1630 K_Residency Cement Work |
| 95700.00 | 0.00 | 1631 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1632 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1633 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1634 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1635 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1636 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1637 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1638 K_Residency RMC M20 |
| 96992224.0 0 | 0.00 | 1639 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1640 K_Residency RMC M10 |
| 0.00 | 0.00 | 1641 K_Residency RMC M25 |
| 0.00 | 0.00 | 1642 K_Residency RMC M10 |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 0.00 | 0.00 | 1643 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1644 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1645 K_Residency Cement Work |
| 95700.00 | 0.00 | 1646 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1647 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1648 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1649 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1650 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1651 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1652 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1653 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1654 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1655 K_Residency RMC M10 |
| 0.00 | 0.00 | 1656 K_Residency RMC M25 |
| 0.00 | 0.00 | 1657 K_Residency RMC M10 |
| 0.00 | 0.00 | 1658 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1659 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1660 K_Residency Cement Work |
| 95700.00 | 0.00 | 1661 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1662 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1663 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1664 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1665 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1666 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1667 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1668 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1669 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1670 K_Residency RMC M10 |
| 0.00 | 0.00 | 1671 K_Residency RMC M25 |
| 0.00 | 0.00 | 1672 K_Residency RMC M10 |
| 0.00 | 0.00 | 1673 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1674 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1675 K_Residency Cement Work |
| 95700.00 | 0.00 | 1676 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 1677 K_Residency 00 SAKARIYA finishing |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 23800.00 | 0.00 | 1678 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1679 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1680 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1681 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1682 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1683 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1684 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1685 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1686 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1687 K_Residency RMC M10 |
| 0.00 | 0.00 | 1688 K_Residency RMC M25 |
| 0.00 | 0.00 | 1689 K_Residency RMC M10 |
| 0.00 | 0.00 | 1690 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1691 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1692 K_Residency Cement Work |
| 95700.00 | 0.00 | 1693 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1694 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1695 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1696 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1697 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1698 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1699 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1700 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1701 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1702 K_Residency RMC M10 |
| 0.00 | 0.00 | 1703 K_Residency RMC M25 |
| 0.00 | 0.00 | 1704 K_Residency RMC M10 |
| 0.00 | 0.00 | 1705 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1706 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1707 K_Residency Cement Work |
| 95700.00 | 0.00 | 1708 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1709 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1710 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1711 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1712 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1713 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1714 PCC 1:3:6m |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 1223651.60 | 0.00 | 1715 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1716 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1717 K_Residency RMC M10 |
| 0.00 | 0.00 | 1718 K_Residency RMC M25 |
| 0.00 | 0.00 | 1719 K_Residency RMC M10 |
| 0.00 | 0.00 | 1720 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1721 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1722 K_Residency Cement Work |
| 95700.00 | 0.00 | 1723 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1724 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1725 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1726 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1727 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1728 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1729 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1730 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1731 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1732 K_Residency RMC M10 |
| 0.00 | 0.00 | 1733 K_Residency RMC M25 |
| 0.00 | 0.00 | 1734 K_Residency RMC M10 |
| 0.00 | 0.00 | 1735 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1736 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1737 K_Residency Cement Work |
| 95700.00 | 0.00 | 1738 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 1739 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 1740 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1741 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1742 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1743 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1744 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1745 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1746 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1747 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1748 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1749 K_Residency RMC M10 |
| 0.00 | 0.00 | 1750 K_Residency RMC M25 |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|---|
| 0.00 | 0.00 | 1751 K_Residency RMC M10 |
| 0.00 | 0.00 | 1752 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1753 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1754 K_Residency Cement Work |
| 95700.00 | 0.00 | 1755 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1756 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1757 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1758 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1759 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1760 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1761 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1762 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1763 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1764 K_Residency RMC M10 |
| 0.00 | 0.00 | 1765 K_Residency RMC M25 |
| 0.00 | 0.00 | 1766 K_Residency RMC M10 |
| 0.00 | 0.00 | 1767 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1768 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1769 K_Residency Cement Work |
| 95700.00 | 0.00 | 1770 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1771 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1772 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1773 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1774 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1775 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1776 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1777 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1778 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1779 K_Residency RMC M10 |
| 0.00 | 0.00 | 1780 K_Residency RMC M25 |
| 0.00 | 0.00 | 1781 K_Residency RMC M10 |
| 0.00 | 0.00 | 1782 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1783 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1784 K_Residency Cement Work |
| 95700.00 | 0.00 | 1785 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1786 K_Residency RCC_Rgv |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 1250000.00 | 0.00 | 1787 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1788 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1789 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1790 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1791 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1792 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1793 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1794 K_Residency RMC M10 |
| 0.00 | 0.00 | 1795 K_Residency RMC M25 |
| 0.00 | 0.00 | 1796 K_Residency RMC M10 |
| 0.00 | 0.00 | 1797 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1798 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1799 K_Residency Cement Work |
| 95700.00 | 0.00 | 1800 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 1801 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 1802 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1803 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1804 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1805 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1806 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1807 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1808 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1809 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1810 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1811 K_Residency RMC M10 |
| 0.00 | 0.00 | 1812 K_Residency RMC M25 |
| 0.00 | 0.00 | 1813 K_Residency RMC M10 |
| 0.00 | 0.00 | 1814 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1815 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1816 K_Residency Cement Work |
| 95700.00 | 0.00 | 1817 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1818 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1819 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1820 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1821 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1822 First Floor BBM 115MM (CM 1:4) |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 1647700.00 | 0.00 | 1823 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1824 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1825 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1826 K_Residency RMC M10 |
| 0.00 | 0.00 | 1827 K_Residency RMC M25 |
| 0.00 | 0.00 | 1828 K_Residency RMC M10 |
| 0.00 | 0.00 | 1829 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1830 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1831 K_Residency Cement Work |
| 95700.00 | 0.00 | 1832 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1833 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1834 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1835 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1836 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1837 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1838 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1839 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1840 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1841 K_Residency RMC M10 |
| 0.00 | 0.00 | 1842 K_Residency RMC M25 |
| 0.00 | 0.00 | 1843 K_Residency RMC M10 |
| 0.00 | 0.00 | 1844 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1845 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1846 K_Residency Cement Work |
| 95700.00 | 0.00 | 1847 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1848 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1849 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1850 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1851 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1852 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1853 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1854 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1855 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1856 K_Residency RMC M10 |
| 0.00 | 0.00 | 1857 K_Residency RMC M25 |
| 0.00 | 0.00 | 1858 K_Residency RMC M10 |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 0.00 | 0.00 | 1859 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1860 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1861 K_Residency Cement Work |
| 95700.00 | 0.00 | 1862 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 1863 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 1864 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1865 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1866 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1867 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1868 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1869 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1870 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1871 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1872 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1873 K_Residency RMC M10 |
| 0.00 | 0.00 | 1874 K_Residency RMC M25 |
| 0.00 | 0.00 | 1875 K_Residency RMC M10 |
| 0.00 | 0.00 | 1876 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1877 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1878 K_Residency Cement Work |
| 95700.00 | 0.00 | 1879 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1880 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1881 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1882 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1883 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1884 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1885 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1886 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1887 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1888 K_Residency RMC M10 |
| 0.00 | 0.00 | 1889 K_Residency RMC M25 |
| 0.00 | 0.00 | 1890 K_Residency RMC M10 |
| 0.00 | 0.00 | 1891 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1892 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1893 K_Residency Cement Work |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 95700.00 | 0.00 | 1894 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1895 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1896 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1897 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1898 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1899 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1900 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1901 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1902 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1903 K_Residency RMC M10 |
| 0.00 | 0.00 | 1904 K_Residency RMC M25 |
| 0.00 | 0.00 | 1905 K_Residency RMC M10 |
| 0.00 | 0.00 | 1906 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1907 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1908 K_Residency Cement Work |
| 95700.00 | 0.00 | 1909 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1910 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1911 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1912 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1913 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1914 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1915 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1916 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1917 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1918 K_Residency RMC M10 |
| 0.00 | 0.00 | 1919 K_Residency RMC M25 |
| 0.00 | 0.00 | 1920 K_Residency RMC M10 |
| 0.00 | 0.00 | 1921 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1922 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1923 K_Residency Cement Work |
| 95700.00 | 0.00 | 1924 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 1925 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 1926 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1927 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1928 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1929 First Floor BBM 115MM (CM 1:4) |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 1647700.00 | 0.00 | 1930 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1931 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1932 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1933 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1934 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1935 K_Residency RMC M10 |
| 0.00 | 0.00 | 1936 K_Residency RMC M25 |
| 0.00 | 0.00 | 1937 K_Residency RMC M10 |
| 0.00 | 0.00 | 1938 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1939 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1940 K_Residency Cement Work |
| 95700.00 | 0.00 | 1941 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1942 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1943 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1944 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1945 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1946 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1947 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1948 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1949 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1950 K_Residency RMC M10 |
| 0.00 | 0.00 | 1951 K_Residency RMC M25 |
| 0.00 | 0.00 | 1952 K_Residency RMC M10 |
| 0.00 | 0.00 | 1953 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1954 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1955 K_Residency Cement Work |
| 95700.00 | 0.00 | 1956 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1957 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1958 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1959 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1960 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1961 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1962 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1963 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1964 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1965 K_Residency RMC M10 |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|---|
| 0.00 | 0.00 | 1966 K_Residency RMC M25 |
| 0.00 | 0.00 | 1967 K_Residency RMC M10 |
| 0.00 | 0.00 | 1968 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1969 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1970 K_Residency Cement Work |
| 95700.00 | 0.00 | 1971 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 1972 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1973 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1974 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1975 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1976 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1977 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1978 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1979 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1980 K_Residency RMC M10 |
| 0.00 | 0.00 | 1981 K_Residency RMC M25 |
| 0.00 | 0.00 | 1982 K_Residency RMC M10 |
| 0.00 | 0.00 | 1983 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 1984 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 1985 K_Residency Cement Work |
| 95700.00 | 0.00 | 1986 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 1987 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 1988 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1989 BrickWork Brickwork |
| 196470000.00 | 0.00 | 1990 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1991 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1992 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 1993 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 1994 PCC 1:3:6m |
| 1223651.60 | 0.00 | 1995 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 1996 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 1997 K_Residency RMC M10 |
| 0.00 | 0.00 | 1998 K_Residency RMC M25 |
| 0.00 | 0.00 | 1999 K_Residency RMC M10 |
| 0.00 | 0.00 | 2000 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2001 K_Residency RCC M20 Natural sand |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 9334.90 | 0.00 | 2002 K_Residency Cement Work |
| 95700.00 | 0.00 | 2003 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2004 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2005 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2006 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2007 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2008 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2009 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2010 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2011 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2012 K_Residency RMC M10 |
| 0.00 | 0.00 | 2013 K_Residency RMC M25 |
| 0.00 | 0.00 | 2014 K_Residency RMC M10 |
| 0.00 | 0.00 | 2015 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2016 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2017 K_Residency Cement Work |
| 95700.00 | 0.00 | 2018 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2019 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2020 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2021 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2022 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2023 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2024 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2025 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2026 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2027 K_Residency RMC M10 |
| 0.00 | 0.00 | 2028 K_Residency RMC M25 |
| 0.00 | 0.00 | 2029 K_Residency RMC M10 |
| 0.00 | 0.00 | 2030 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2031 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2032 K_Residency Cement Work |
| 95700.00 | 0.00 | 2033 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2034 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2035 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2036 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2037 First Floor BBM 115MM (CM 1:4) |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 1647700.00 | 0.00 | 2038 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2039 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2040 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2041 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2042 K_Residency RMC M10 |
| 0.00 | 0.00 | 2043 K_Residency RMC M25 |
| 0.00 | 0.00 | 2044 K_Residency RMC M10 |
| 0.00 | 0.00 | 2045 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2046 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2047 K_Residency Cement Work |
| 95700.00 | 0.00 | 2048 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 2049 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 2050 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2051 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2052 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2053 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2054 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2055 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2056 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2057 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2058 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2059 K_Residency RMC M10 |
| 0.00 | 0.00 | 2060 K_Residency RMC M25 |
| 0.00 | 0.00 | 2061 K_Residency RMC M10 |
| 0.00 | 0.00 | 2062 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2063 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2064 K_Residency Cement Work |
| 95700.00 | 0.00 | 2065 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2066 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2067 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2068 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2069 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2070 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2071 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2072 K_Residency RMC M20 |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|-----------------|-----------|--|
| 96992224.0 0 | 0.00 | 2073 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2074 K_Residency RMC M10 |
| 0.00 | 0.00 | 2075 K_Residency RMC M25 |
| 0.00 | 0.00 | 2076 K_Residency RMC M10 |
| 0.00 | 0.00 | 2077 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2078 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2079 K_Residency Cement Work |
| 95700.00 | 0.00 | 2080 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2081 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2082 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2083 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2084 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2085 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2086 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2087 K_Residency RMC M20 |
| 96992224.0 0 | 0.00 | 2088 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2089 K_Residency RMC M10 |
| 0.00 | 0.00 | 2090 K_Residency RMC M25 |
| 0.00 | 0.00 | 2091 K_Residency RMC M10 |
| 0.00 | 0.00 | 2092 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2093 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2094 K_Residency Cement Work |
| 95700.00 | 0.00 | 2095 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2096 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2097 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2098 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2099 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2100 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2101 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2102 K_Residency RMC M20 |
| 96992224.0 0 | 0.00 | 2103 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2104 K_Residency RMC M10 |
| 0.00 | 0.00 | 2105 K_Residency RMC M25 |
| 0.00 | 0.00 | 2106 K_Residency RMC M10 |
| 0.00 | 0.00 | 2107 K_Residency RCC M20 Natural sand |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 0.00 | 0.00 | 2108 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2109 K_Residency Cement Work |
| 95700.00 | 0.00 | 2110 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 2111 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 2112 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2113 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2114 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2115 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2116 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2117 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2118 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2119 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2120 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2121 K_Residency RMC M10 |
| 0.00 | 0.00 | 2122 K_Residency RMC M25 |
| 0.00 | 0.00 | 2123 K_Residency RMC M10 |
| 0.00 | 0.00 | 2124 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2125 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2126 K_Residency Cement Work |
| 95700.00 | 0.00 | 2127 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2128 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2129 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2130 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2131 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2132 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2133 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2134 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2135 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2136 K_Residency RMC M10 |
| 0.00 | 0.00 | 2137 K_Residency RMC M25 |
| 0.00 | 0.00 | 2138 K_Residency RMC M10 |
| 0.00 | 0.00 | 2139 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2140 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2141 K_Residency Cement Work |
| 95700.00 | 0.00 | 2142 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2143 K_Residency RCC_Rgv |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 1250000.00 | 0.00 | 2144 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2145 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2146 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2147 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2148 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2149 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2150 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2151 K_Residency RMC M10 |
| 0.00 | 0.00 | 2152 K_Residency RMC M25 |
| 0.00 | 0.00 | 2153 K_Residency RMC M10 |
| 0.00 | 0.00 | 2154 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2155 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2156 K_Residency Cement Work |
| 95700.00 | 0.00 | 2157 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2158 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2159 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2160 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2161 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2162 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2163 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2164 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2165 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2166 K_Residency RMC M10 |
| 0.00 | 0.00 | 2167 K_Residency RMC M25 |
| 0.00 | 0.00 | 2168 K_Residency RMC M10 |
| 0.00 | 0.00 | 2169 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2170 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2171 K_Residency Cement Work |
| 95700.00 | 0.00 | 2172 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 2173 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 2174 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2175 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2176 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2177 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2178 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2179 K_Residency RCC_Rgv |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 1250000.00 | 0.00 | 2180 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2181 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2182 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2183 K_Residency RMC M10 |
| 0.00 | 0.00 | 2184 K_Residency RMC M25 |
| 0.00 | 0.00 | 2185 K_Residency RMC M10 |
| 0.00 | 0.00 | 2186 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2187 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2188 K_Residency Cement Work |
| 95700.00 | 0.00 | 2189 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2190 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2191 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2192 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2193 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2194 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2195 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2196 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2197 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2198 K_Residency RMC M10 |
| 0.00 | 0.00 | 2199 K_Residency RMC M25 |
| 0.00 | 0.00 | 2200 K_Residency RMC M10 |
| 0.00 | 0.00 | 2201 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2202 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2203 K_Residency Cement Work |
| 95700.00 | 0.00 | 2204 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2205 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2206 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2207 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2208 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2209 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2210 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2211 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2212 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2213 K_Residency RMC M10 |
| 0.00 | 0.00 | 2214 K_Residency RMC M25 |
| 0.00 | 0.00 | 2215 K_Residency RMC M10 |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 0.00 | 0.00 | 2216 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2217 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2218 K_Residency Cement Work |
| 95700.00 | 0.00 | 2219 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2220 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2221 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2222 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2223 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2224 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2225 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2226 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2227 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2228 K_Residency RMC M10 |
| 0.00 | 0.00 | 2229 K_Residency RMC M25 |
| 0.00 | 0.00 | 2230 K_Residency RMC M10 |
| 0.00 | 0.00 | 2231 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2232 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2233 K_Residency Cement Work |
| 95700.00 | 0.00 | 2234 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 2235 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 2236 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2237 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2238 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2239 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2240 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2241 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2242 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2243 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2244 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2245 K_Residency RMC M10 |
| 0.00 | 0.00 | 2246 K_Residency RMC M25 |
| 0.00 | 0.00 | 2247 K_Residency RMC M10 |
| 0.00 | 0.00 | 2248 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2249 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2250 K_Residency Cement Work |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 95700.00 | 0.00 | 2251 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2252 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2253 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2254 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2255 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2256 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2257 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2258 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2259 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2260 K_Residency RMC M10 |
| 0.00 | 0.00 | 2261 K_Residency RMC M25 |
| 0.00 | 0.00 | 2262 K_Residency RMC M10 |
| 0.00 | 0.00 | 2263 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2264 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2265 K_Residency Cement Work |
| 95700.00 | 0.00 | 2266 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2267 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2268 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2269 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2270 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2271 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2272 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2273 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2274 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2275 K_Residency RMC M10 |
| 0.00 | 0.00 | 2276 K_Residency RMC M25 |
| 0.00 | 0.00 | 2277 K_Residency RMC M10 |
| 0.00 | 0.00 | 2278 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2279 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2280 K_Residency Cement Work |
| 95700.00 | 0.00 | 2281 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2282 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2283 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2284 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2285 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2286 First Floor BBM 115MM (CM 1:4) |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 1647700.00 | 0.00 | 2287 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2288 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2289 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2290 K_Residency RMC M10 |
| 0.00 | 0.00 | 2291 K_Residency RMC M25 |
| 0.00 | 0.00 | 2292 K_Residency RMC M10 |
| 0.00 | 0.00 | 2293 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2294 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2295 K_Residency Cement Work |
| 95700.00 | 0.00 | 2296 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 2297 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 2298 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2299 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2300 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2301 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2302 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2303 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2304 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2305 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2306 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2307 K_Residency RMC M10 |
| 0.00 | 0.00 | 2308 K_Residency RMC M25 |
| 0.00 | 0.00 | 2309 K_Residency RMC M10 |
| 0.00 | 0.00 | 2310 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2311 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2312 K_Residency Cement Work |
| 95700.00 | 0.00 | 2313 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2314 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2315 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2316 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2317 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2318 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2319 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2320 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2321 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2322 K_Residency RMC M10 |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|---|
| 0.00 | 0.00 | 2323 K_Residency RMC M25 |
| 0.00 | 0.00 | 2324 K_Residency RMC M10 |
| 0.00 | 0.00 | 2325 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2326 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2327 K_Residency Cement Work |
| 95700.00 | 0.00 | 2328 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2329 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2330 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2331 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2332 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2333 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2334 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2335 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2336 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2337 K_Residency RMC M10 |
| 0.00 | 0.00 | 2338 K_Residency RMC M25 |
| 0.00 | 0.00 | 2339 K_Residency RMC M10 |
| 0.00 | 0.00 | 2340 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2341 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2342 K_Residency Cement Work |
| 95700.00 | 0.00 | 2343 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2344 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2345 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2346 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2347 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2348 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2349 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2350 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2351 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2352 K_Residency RMC M10 |
| 0.00 | 0.00 | 2353 K_Residency RMC M25 |
| 0.00 | 0.00 | 2354 K_Residency RMC M10 |
| 0.00 | 0.00 | 2355 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2356 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2357 K_Residency Cement Work |
| 95700.00 | 0.00 | 2358 K_Residency INTERNAL PLASTER - CEMENT |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 0.00 | 0.00 | 2359 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 2360 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2361 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2362 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2363 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2364 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2365 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2366 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2367 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2368 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2369 K_Residency RMC M10 |
| 0.00 | 0.00 | 2370 K_Residency RMC M25 |
| 0.00 | 0.00 | 2371 K_Residency RMC M10 |
| 0.00 | 0.00 | 2372 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2373 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2374 K_Residency Cement Work |
| 95700.00 | 0.00 | 2375 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2376 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2377 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2378 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2379 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2380 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2381 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2382 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2383 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2384 K_Residency RMC M10 |
| 0.00 | 0.00 | 2385 K_Residency RMC M25 |
| 0.00 | 0.00 | 2386 K_Residency RMC M10 |
| 0.00 | 0.00 | 2387 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2388 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2389 K_Residency Cement Work |
| 95700.00 | 0.00 | 2390 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2391 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2392 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2393 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2394 First Floor BBM 115MM (CM 1:4) |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 1647700.00 | 0.00 | 2395 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2396 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2397 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2398 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2399 K_Residency RMC M10 |
| 0.00 | 0.00 | 2400 K_Residency RMC M25 |
| 0.00 | 0.00 | 2401 K_Residency RMC M10 |
| 0.00 | 0.00 | 2402 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2403 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2404 K_Residency Cement Work |
| 95700.00 | 0.00 | 2405 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2406 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2407 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2408 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2409 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2410 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2411 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2412 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2413 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2414 K_Residency RMC M10 |
| 0.00 | 0.00 | 2415 K_Residency RMC M25 |
| 0.00 | 0.00 | 2416 K_Residency RMC M10 |
| 0.00 | 0.00 | 2417 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2418 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2419 K_Residency Cement Work |
| 95700.00 | 0.00 | 2420 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 2421 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 2422 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2423 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2424 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2425 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2426 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2427 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2428 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2429 K_Residency RMC M20 |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|-----------------|-----------|--|
| 96992224.0 0 | 0.00 | 2430 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2431 K_Residency RMC M10 |
| 0.00 | 0.00 | 2432 K_Residency RMC M25 |
| 0.00 | 0.00 | 2433 K_Residency RMC M10 |
| 0.00 | 0.00 | 2434 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2435 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2436 K_Residency Cement Work |
| 95700.00 | 0.00 | 2437 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2438 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2439 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2440 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2441 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2442 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2443 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2444 K_Residency RMC M20 |
| 96992224.0 0 | 0.00 | 2445 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2446 K_Residency RMC M10 |
| 0.00 | 0.00 | 2447 K_Residency RMC M25 |
| 0.00 | 0.00 | 2448 K_Residency RMC M10 |
| 0.00 | 0.00 | 2449 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2450 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2451 K_Residency Cement Work |
| 95700.00 | 0.00 | 2452 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2453 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2454 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2455 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2456 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2457 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2458 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2459 K_Residency RMC M20 |
| 96992224.0 0 | 0.00 | 2460 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2461 K_Residency RMC M10 |
| 0.00 | 0.00 | 2462 K_Residency RMC M25 |
| 0.00 | 0.00 | 2463 K_Residency RMC M10 |
| 0.00 | 0.00 | 2464 K_Residency RCC M20 Natural sand |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 0.00 | 0.00 | 2465 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2466 K_Residency Cement Work |
| 95700.00 | 0.00 | 2467 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2468 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2469 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2470 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2471 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2472 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2473 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2474 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2475 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2476 K_Residency RMC M10 |
| 0.00 | 0.00 | 2477 K_Residency RMC M25 |
| 0.00 | 0.00 | 2478 K_Residency RMC M10 |
| 0.00 | 0.00 | 2479 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2480 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2481 K_Residency Cement Work |
| 95700.00 | 0.00 | 2482 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 2483 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 2484 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2485 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2486 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2487 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2488 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2489 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2490 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2491 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2492 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2493 K_Residency RMC M10 |
| 0.00 | 0.00 | 2494 K_Residency RMC M25 |
| 0.00 | 0.00 | 2495 K_Residency RMC M10 |
| 0.00 | 0.00 | 2496 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2497 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2498 K_Residency Cement Work |
| 95700.00 | 0.00 | 2499 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2500 K_Residency RCC_Rgv |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 1250000.00 | 0.00 | 2501 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2502 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2503 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2504 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2505 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2506 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2507 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2508 K_Residency RMC M10 |
| 0.00 | 0.00 | 2509 K_Residency RMC M25 |
| 0.00 | 0.00 | 2510 K_Residency RMC M10 |
| 0.00 | 0.00 | 2511 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2512 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2513 K_Residency Cement Work |
| 95700.00 | 0.00 | 2514 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2515 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2516 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2517 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2518 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2519 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2520 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2521 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2522 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2523 K_Residency RMC M10 |
| 0.00 | 0.00 | 2524 K_Residency RMC M25 |
| 0.00 | 0.00 | 2525 K_Residency RMC M10 |
| 0.00 | 0.00 | 2526 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2527 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2528 K_Residency Cement Work |
| 95700.00 | 0.00 | 2529 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2530 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2531 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2532 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2533 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2534 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2535 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2536 K_Residency RMC M20 |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|-----------------|-----------|--|
| 96992224.0 0 | 0.00 | 2537 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2538 K_Residency RMC M10 |
| 0.00 | 0.00 | 2539 K_Residency RMC M25 |
| 0.00 | 0.00 | 2540 K_Residency RMC M10 |
| 0.00 | 0.00 | 2541 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2542 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2543 K_Residency Cement Work |
| 95700.00 | 0.00 | 2544 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 2545 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 2546 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2547 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2548 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2549 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2550 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2551 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2552 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2553 K_Residency RMC M20 |
| 96992224.0 0 | 0.00 | 2554 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2555 K_Residency RMC M10 |
| 0.00 | 0.00 | 2556 K_Residency RMC M25 |
| 0.00 | 0.00 | 2557 K_Residency RMC M10 |
| 0.00 | 0.00 | 2558 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2559 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2560 K_Residency Cement Work |
| 95700.00 | 0.00 | 2561 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2562 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2563 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2564 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2565 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2566 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2567 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2568 K_Residency RMC M20 |
| 96992224.0 0 | 0.00 | 2569 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2570 K_Residency RMC M10 |
| 0.00 | 0.00 | 2571 K_Residency RMC M25 |
| 0.00 | 0.00 | 2572 K_Residency RMC M10 |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 0.00 | 0.00 | 2573 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2574 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2575 K_Residency Cement Work |
| 95700.00 | 0.00 | 2576 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2577 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2578 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2579 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2580 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2581 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2582 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2583 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2584 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2585 K_Residency RMC M10 |
| 0.00 | 0.00 | 2586 K_Residency RMC M25 |
| 0.00 | 0.00 | 2587 K_Residency RMC M10 |
| 0.00 | 0.00 | 2588 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2589 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2590 K_Residency Cement Work |
| 95700.00 | 0.00 | 2591 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2592 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2593 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2594 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2595 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2596 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2597 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2598 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2599 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2600 K_Residency RMC M10 |
| 0.00 | 0.00 | 2601 K_Residency RMC M25 |
| 0.00 | 0.00 | 2602 K_Residency RMC M10 |
| 0.00 | 0.00 | 2603 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2604 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2605 K_Residency Cement Work |
| 95700.00 | 0.00 | 2606 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 2607 K_Residency 00 SAKARIYA finishing |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 23800.00 | 0.00 | 2608 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2609 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2610 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2611 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2612 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2613 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2614 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2615 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2616 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2617 K_Residency RMC M10 |
| 0.00 | 0.00 | 2618 K_Residency RMC M25 |
| 0.00 | 0.00 | 2619 K_Residency RMC M10 |
| 0.00 | 0.00 | 2620 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2621 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2622 K_Residency Cement Work |
| 95700.00 | 0.00 | 2623 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2624 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2625 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2626 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2627 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2628 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2629 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2630 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2631 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2632 K_Residency RMC M10 |
| 0.00 | 0.00 | 2633 K_Residency RMC M25 |
| 0.00 | 0.00 | 2634 K_Residency RMC M10 |
| 0.00 | 0.00 | 2635 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2636 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2637 K_Residency Cement Work |
| 95700.00 | 0.00 | 2638 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2639 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2640 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2641 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2642 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2643 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2644 PCC 1:3:6m |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 1223651.60 | 0.00 | 2645 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2646 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2647 K_Residency RMC M10 |
| 0.00 | 0.00 | 2648 K_Residency RMC M25 |
| 0.00 | 0.00 | 2649 K_Residency RMC M10 |
| 0.00 | 0.00 | 2650 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2651 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2652 K_Residency Cement Work |
| 95700.00 | 0.00 | 2653 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2654 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2655 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2656 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2657 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2658 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2659 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2660 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2661 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2662 K_Residency RMC M10 |
| 0.00 | 0.00 | 2663 K_Residency RMC M25 |
| 0.00 | 0.00 | 2664 K_Residency RMC M10 |
| 0.00 | 0.00 | 2665 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2666 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2667 K_Residency Cement Work |
| 95700.00 | 0.00 | 2668 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 2669 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 2670 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2671 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2672 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2673 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2674 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2675 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2676 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2677 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2678 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2679 K_Residency RMC M10 |
| 0.00 | 0.00 | 2680 K_Residency RMC M25 |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|---|
| 0.00 | 0.00 | 2681 K_Residency RMC M10 |
| 0.00 | 0.00 | 2682 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2683 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2684 K_Residency Cement Work |
| 95700.00 | 0.00 | 2685 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2686 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2687 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2688 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2689 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2690 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2691 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2692 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2693 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2694 K_Residency RMC M10 |
| 0.00 | 0.00 | 2695 K_Residency RMC M25 |
| 0.00 | 0.00 | 2696 K_Residency RMC M10 |
| 0.00 | 0.00 | 2697 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2698 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2699 K_Residency Cement Work |
| 95700.00 | 0.00 | 2700 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2701 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2702 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2703 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2704 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2705 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2706 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2707 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2708 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2709 K_Residency RMC M10 |
| 0.00 | 0.00 | 2710 K_Residency RMC M25 |
| 0.00 | 0.00 | 2711 K_Residency RMC M10 |
| 0.00 | 0.00 | 2712 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2713 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2714 K_Residency Cement Work |
| 95700.00 | 0.00 | 2715 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2716 K_Residency RCC_Rgv |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 1250000.00 | 0.00 | 2717 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2718 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2719 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2720 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2721 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2722 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2723 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2724 K_Residency RMC M10 |
| 0.00 | 0.00 | 2725 K_Residency RMC M25 |
| 0.00 | 0.00 | 2726 K_Residency RMC M10 |
| 0.00 | 0.00 | 2727 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2728 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2729 K_Residency Cement Work |
| 95700.00 | 0.00 | 2730 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 2731 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 2732 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2733 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2734 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2735 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2736 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2737 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2738 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2739 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2740 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2741 K_Residency RMC M10 |
| 0.00 | 0.00 | 2742 K_Residency RMC M25 |
| 0.00 | 0.00 | 2743 K_Residency RMC M10 |
| 0.00 | 0.00 | 2744 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2745 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2746 K_Residency Cement Work |
| 95700.00 | 0.00 | 2747 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2748 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2749 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2750 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2751 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2752 First Floor BBM 115MM (CM 1:4) |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 1647700.00 | 0.00 | 2753 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2754 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2755 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2756 K_Residency RMC M10 |
| 0.00 | 0.00 | 2757 K_Residency RMC M25 |
| 0.00 | 0.00 | 2758 K_Residency RMC M10 |
| 0.00 | 0.00 | 2759 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2760 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2761 K_Residency Cement Work |
| 95700.00 | 0.00 | 2762 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2763 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2764 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2765 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2766 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2767 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2768 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2769 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2770 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2771 K_Residency RMC M10 |
| 0.00 | 0.00 | 2772 K_Residency RMC M25 |
| 0.00 | 0.00 | 2773 K_Residency RMC M10 |
| 0.00 | 0.00 | 2774 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2775 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2776 K_Residency Cement Work |
| 95700.00 | 0.00 | 2777 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2778 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2779 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2780 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2781 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2782 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2783 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2784 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2785 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2786 K_Residency RMC M10 |
| 0.00 | 0.00 | 2787 K_Residency RMC M25 |
| 0.00 | 0.00 | 2788 K_Residency RMC M10 |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 0.00 | 0.00 | 2789 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2790 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2791 K_Residency Cement Work |
| 95700.00 | 0.00 | 2792 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 2793 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 2794 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2795 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2796 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2797 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2798 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2799 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2800 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2801 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2802 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2803 K_Residency RMC M10 |
| 0.00 | 0.00 | 2804 K_Residency RMC M25 |
| 0.00 | 0.00 | 2805 K_Residency RMC M10 |
| 0.00 | 0.00 | 2806 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2807 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2808 K_Residency Cement Work |
| 95700.00 | 0.00 | 2809 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2810 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2811 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2812 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2813 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2814 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2815 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2816 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2817 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2818 K_Residency RMC M10 |
| 0.00 | 0.00 | 2819 K_Residency RMC M25 |
| 0.00 | 0.00 | 2820 K_Residency RMC M10 |
| 0.00 | 0.00 | 2821 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2822 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2823 K_Residency Cement Work |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 95700.00 | 0.00 | 2824 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2825 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2826 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2827 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2828 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2829 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2830 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2831 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2832 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2833 K_Residency RMC M10 |
| 0.00 | 0.00 | 2834 K_Residency RMC M25 |
| 0.00 | 0.00 | 2835 K_Residency RMC M10 |
| 0.00 | 0.00 | 2836 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2837 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2838 K_Residency Cement Work |
| 95700.00 | 0.00 | 2839 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2840 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2841 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2842 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2843 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2844 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2845 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2846 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2847 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2848 K_Residency RMC M10 |
| 0.00 | 0.00 | 2849 K_Residency RMC M25 |
| 0.00 | 0.00 | 2850 K_Residency RMC M10 |
| 0.00 | 0.00 | 2851 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2852 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2853 K_Residency Cement Work |
| 95700.00 | 0.00 | 2854 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 2855 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 2856 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2857 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2858 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2859 First Floor BBM 115MM (CM 1:4) |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 1647700.00 | 0.00 | 2860 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2861 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2862 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2863 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2864 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2865 K_Residency RMC M10 |
| 0.00 | 0.00 | 2866 K_Residency RMC M25 |
| 0.00 | 0.00 | 2867 K_Residency RMC M10 |
| 0.00 | 0.00 | 2868 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2869 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2870 K_Residency Cement Work |
| 95700.00 | 0.00 | 2871 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2872 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2873 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2874 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2875 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2876 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2877 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2878 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2879 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2880 K_Residency RMC M10 |
| 0.00 | 0.00 | 2881 K_Residency RMC M25 |
| 0.00 | 0.00 | 2882 K_Residency RMC M10 |
| 0.00 | 0.00 | 2883 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2884 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2885 K_Residency Cement Work |
| 95700.00 | 0.00 | 2886 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2887 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2888 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2889 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2890 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2891 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2892 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2893 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2894 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2895 K_Residency RMC M10 |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|---|
| 0.00 | 0.00 | 2896 K_Residency RMC M25 |
| 0.00 | 0.00 | 2897 K_Residency RMC M10 |
| 0.00 | 0.00 | 2898 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2899 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2900 K_Residency Cement Work |
| 95700.00 | 0.00 | 2901 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2902 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2903 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2904 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2905 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2906 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2907 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2908 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2909 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2910 K_Residency RMC M10 |
| 0.00 | 0.00 | 2911 K_Residency RMC M25 |
| 0.00 | 0.00 | 2912 K_Residency RMC M10 |
| 0.00 | 0.00 | 2913 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2914 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2915 K_Residency Cement Work |
| 95700.00 | 0.00 | 2916 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 2917 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 2918 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2919 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2920 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2921 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2922 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2923 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2924 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2925 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2926 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2927 K_Residency RMC M10 |
| 0.00 | 0.00 | 2928 K_Residency RMC M25 |
| 0.00 | 0.00 | 2929 K_Residency RMC M10 |
| 0.00 | 0.00 | 2930 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2931 K_Residency RCC M20 Natural sand |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 9334.90 | 0.00 | 2932 K_Residency Cement Work |
| 95700.00 | 0.00 | 2933 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2934 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2935 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2936 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2937 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2938 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2939 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2940 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2941 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2942 K_Residency RMC M10 |
| 0.00 | 0.00 | 2943 K_Residency RMC M25 |
| 0.00 | 0.00 | 2944 K_Residency RMC M10 |
| 0.00 | 0.00 | 2945 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2946 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2947 K_Residency Cement Work |
| 95700.00 | 0.00 | 2948 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2949 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2950 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2951 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2952 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2953 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2954 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2955 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2956 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2957 K_Residency RMC M10 |
| 0.00 | 0.00 | 2958 K_Residency RMC M25 |
| 0.00 | 0.00 | 2959 K_Residency RMC M10 |
| 0.00 | 0.00 | 2960 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2961 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2962 K_Residency Cement Work |
| 95700.00 | 0.00 | 2963 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2964 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2965 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2966 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2967 First Floor BBM 115MM (CM 1:4) |

Direct Cost BreakUp For Various Tasks

| Sr.No | Task Name | Estimated Cost Per Sqft |
|--------------|-----------|--|
| 1647700.00 | 0.00 | 2968 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2969 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2970 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2971 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2972 K_Residency RMC M10 |
| 0.00 | 0.00 | 2973 K_Residency RMC M25 |
| 0.00 | 0.00 | 2974 K_Residency RMC M10 |
| 0.00 | 0.00 | 2975 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2976 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2977 K_Residency Cement Work |
| 95700.00 | 0.00 | 2978 K_Residency INTERNAL PLASTER - CEMENT |
| 0.00 | 0.00 | 2979 K_Residency 00 SAKARIYA finishing |
| 23800.00 | 0.00 | 2980 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2981 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2982 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2983 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2984 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2985 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2986 PCC 1:3:6m |
| 1223651.60 | 0.00 | 2987 K_Residency RMC M20 |
| 96992224.00 | 0.00 | 2988 BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230 |
| 0.00 | 0.00 | 2989 K_Residency RMC M10 |
| 0.00 | 0.00 | 2990 K_Residency RMC M25 |
| 0.00 | 0.00 | 2991 K_Residency RMC M10 |
| 0.00 | 0.00 | 2992 K_Residency RCC M20 Natural sand |
| 0.00 | 0.00 | 2993 K_Residency RCC M20 Natural sand |
| 9334.90 | 0.00 | 2994 K_Residency Cement Work |
| 95700.00 | 0.00 | 2995 K_Residency 00 SAKARIYA finishing |
| 0.00 | 0.00 | 2996 K_Residency RCC_Rgv |
| 1250000.00 | 0.00 | 2997 BrickWork Brickwork |
| 196470000.00 | 0.00 | 2998 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 2999 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | 3000 First Floor BBM 115MM (CM 1:4) |
| 1647700.00 | 0.00 | |