

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz (12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz (12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz (12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)= (4)- (5)	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.00 00	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.00 00	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.00 00	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)= (4)- (5)	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)= (4)- (5)	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.00 00	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)= (4)- (5)	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.00 00	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)= (4)- (5)	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.00 00	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.00 00	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
First Floor BBM 115MM (CM 1:4)	1000.000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Rgv	100.000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz (12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz (12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz (12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)= (4)- (5)	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)= (4)- (5)	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.00 00	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.00 00	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz (12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz (12nos)					0	0	0	0	
SAGAR	0.0000	Dz (12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.0000	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz (12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.00 00	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)= (4)- (5)	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.00 00	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)= (4)- (5)	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.00 00	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.00 00	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.00 00	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)= (4)- (5)	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)= (4)- (5)	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)= (4)- (5)	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.00 00	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.00 00	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz (12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz (12nos)					0	0	0	0	
SAGAR	0.0000	Dz (12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.0000	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz (12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.00 00	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)= (4)- (5)	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)= (4)- (5)	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.00 00	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.00 00	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.00 00	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.00 00	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)= (4)- (5)	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.00 00	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.00 00	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)= (4)- (5)	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.00 00	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.00 00	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)= (4)- (5)	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.00 00	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)= (4)- (5)	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.00 00	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)= (4)- (5)	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.00 00	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.00 00	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)= (4)- (5)	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.00 00	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.00 00	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)- (6)	(11)=(4)- (5)	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.00 00	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0 000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000. 0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0 000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.000 0	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.00 00	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Plan ned Dura tion	Actu al Dura tion	Start Varia nce	Finis h Varia nce	Rem ark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)= (4)- (6)	(11)= (4)- (5)	
K_Residency RMC M25	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mt rs	01 Apr 2018	01 May 2018			30	0	0	0	