

Dependencies

Sr.No.	Depend On Task	Reference	Offset
Start Day	01 Internal Plaster		
1	Building A Brick	Start	1
0	2	01 Internal Plaster	Start
1	0	01 Internal Plaster 2	
3	BBM 115MM (CM 1:4)	Start	0
0	1st Floor RCC Pardi M20		
4	1st Floor RCC slab & beam M20	Start	0
0	1st Floor RCC slab & beam M20		
5	1st Floor RCC Column M20	Start	0
0	6	1st Floor RCC Staircase	Start
0	0	1st Floor RCC Staircase	
7	1st Floor RCC Column M20	End	0
0	A Bldg 4th floor Doors Door Shutter		
8	A Bldg 4th floor Doors Frames	Start	0
0	A Bldg 4th floor Doors Frames		
9	A Bldg 4th floor Doors Bath	Start	0
0	A Building All. work Kitchen Work		
10	A 1st floor Doors Dry balcony	Start	0
0	A 1st floor Doors Door Shutter		
11	A 1st floor Doors Bath	Start	0
0	A 1st Flr.Int. Plaster Int. Wall		
12	A 1st Floor BBM -	Start	2
0	A 1st Flr.Steel Steel		
13	A Bldg RCC for 1st slab	Start	1
0	A 2nd Flr.Steel Steel		
14	A 1st Floor RCC Concrete for 2nd slab	Start	1
0	A 3rd Floor Steel Steel		
15	A Bldg 2nd floor RCC For 3rd slab	Start	1
0	A 4th Floor Steel Steel		
16	A Bldg RCC For 4th slab	Start	1
0	A 4th Flr.Int.Plaster Int. Wall		
17	A Bldg BBM 4th Floor	Start	2
0	A 4th Flr.Mis. Siporex Blk.Masonry-650x2		
18	A Bldg BBM 4th Floor	Start	8
0	A bldg 1st floor POP Punning work		
19	A 1st Flr.Int. Plaster Int. Wall	Start	2
0	A Bldg 1st Flr. Painting		

Dependencies

Sr.No.	Depend On Task	Reference	Offset
20	A Bldg Parking Floor Painting Oil Paint	Start	2
0	A Bldg 2nd flr.Int. Plaster Int. Wall		
21	A 2nd Floor BBM 2nd Floor	Start	2
0	A Bldg 2nd floor Doors Door Shutter		
22	A Bldg 2nd floor Doors Frames	Start	0
0	A Bldg 2nd floor Doors Frames		
23	A Bldg 2nd floor Doors Bath	Start	0
0	A bldg 2nd floor POP Punning work		
24	A Bldg 2nd flr.Int. Plaster Int. Wall	Start	2
0	A Bldg 2nd Flr. Painting		
25	A Bldg 1st Flr. Painting	Start	2
0	A Bldg 3rd floor Doors Door Shutter		
26	A Bldg 3rd floor Doors Frames	Start	0
0	A Bldg 3rd floor Doors Frames		
27	A Bldg 3rd floor Doors Bath	Start	0
0	A bldg 3rd floor POP Punning work		
28	A Bldg.3rd Flr.Int.Plaster Internal Plas	Start	2
0	A Bldg 3rd Flr. Painting		
29	A Bldg 2nd Flr. Painting	Start	2
0	A bldg 4th floor POP Punning work		
30	A 4th Flr.Int.Plaster Int. Wall	Start	2
0	A Bldg 4th Flr. Painting		
31	A Bldg 3rd Flr. Painting	Start	2
0	A Bldg BBM 8" Thk.		
32	A 4TH FLOOR	Start	8
0	A Bldg BBM 8" Thk.		
33	A Bldg RCC for 1st slab	Start	10
0	A Bldg Labour Elevation, Chajja		
34	A Bldg Painting - 1 Job	Start	2
0	A Bldg Labour Fabrication		
35	A Bldg BBM 4th Floor	Start	1
0	A bldg OHWT & LMR Beam & Slab Concrete M		
36	A 4th Floor Steel Steel	End	1
0	A bldg OHWT & LMR Column Concrete M20		
37	A 4th Floor Steel Steel	End	1
0	A bldg OHWT & LMR Column Steel		
38	A 4th Floor Steel Steel	End	1
0	A bldg OHWT & LMR Miscellaneous		
39	A 4th Floor Steel Steel	End	1
0	A bldg OHWT & LMR Slab & Beam Steel		
40	A 4th Floor Steel Steel	End	1
0	A Bldg Painting - 1 Job		

Dependencies

Sr.No.	Depend On Task	Reference	Offset
41	A Bldg.Painting Work External Painting	Start	2
0	A Bldg Parking Floor Painting Oil Paint		
42	A Bldg Parking Floor Painting External	Start	0
0	A Bldg Parking Flr.steel Steel		
43	A Bldg Concrete- RCC M20	Start	1
0	A Bldg Plinth Level Steel		
44	A Bldg PCC Below Footing	Start	1
0	A Bldg UCR Masonary 18" UCR Masonary		
45	A Bldg Concrete- RCC M20	Start	15
0	A Bldg.3rd Floor BBM 8" Thk.		
46	A 3RD FLOOR	Start	8
0	A Bldg.Painting Work External Painting		
47	A Bldg 4th Flr. Painting	Start	2
0	A Elen.Treatment BBM 6" Thk.		
48	A Elen.Treatment Steel	Start	2
0	A Elen.Treatment External Plaster		
49	A Elen.Treatment Steel	Start	3
0	A Elen.Treatment Int. Plaster Wall		
50	A Elen.Treatment BBM 6" Thk.	Start	3
0	A Elen.Treatment RCC M20		
51	A bldg RCC for OHWT & LMR	End	1
0	A Elen.Treatment Steel		
52	A bldg RCC for OHWT & LMR	End	1
0	A Lab.Stairecase Cap RCC		
53	A 4th Floor Steel Steel	End	1
0	A Lab.Stairecase Cap RCC		
54	A 4th Floor Steel Steel	End	1
0	A Labour Diffrence BBM		
55	A Bldg BBM 4th Floor	Start	8
0	A Labour Diffrence Ext.plaster Lab.		
56	A-painthouse Stairecase Cap External Pla	Start	2
0	A Labour Diffrence Int.Plaster		
57	A 4th Flr.Int.Plaster Int. Wall	Start	2
0	A PCC		
58	A BLDG	Start	0
0	A Steel Diffrence Steel		
59	A 4th Floor Steel Steel	End	1
0	A- Flat 202 Gypsum butt finish incl NOC (M+L)		
60	P1W1- Fifth Floor Granite Kitchen Otta(M+L)(SLK)	End	0
0	A-1 14th Flr.Cornice/Pardi/Cill Steel		

Dependencies

Sr.No.	Depend On Task	Reference	Offset
61	P1W1- Gr. Fl. Fire Stair Granite Tread(SLK)	End	0
0	62	P1W1- Gr.FI. Pantry Pantry Dado (SLK)	End
0	0	A-painthouse Stairecase Cap BBM 8" Thk.	
63	A Bldg BBM 4th Floor	Start	8
0	A-painthouse Stairecase Cap External Pla		
64	A Bldg.External Plaster Courtyard betw	Start	2
0	A-painthouse Stairecase Cap Int. Plaster		
65	A 4th Flr.Int.Plaster Int. Wall	Start	2
0	A-painthouse Stairecase Cap RCC M20		
66	A 4th Floor Steel Steel	End	1
0	A-painthouse Stairecase Cap Steel		
67	A 4th Floor Steel Steel	End	1
0	A1 FIRE DOORS		
68	A1 HYDRO-PNEUMATIC SYSTEM 04 COMMISSIONING & TESTING 20%	End	0
0	A1 HYDRO-PNEUMATIC SYSTEM		
69	A1 SOLAR SYSTEM 04 INSTALLATION, TESTING & COMMISSIONING	End	0
0	A1 HYDRO-PNEUMATIC SYSTEM 01 WITH WORK ORDER - 20%		
70	A1 HYDRO-PNEUMATIC SYSTEM	End	0
0	A1 HYDRO-PNEUMATIC SYSTEM 04 COMMISSIONING & TESTING 20%		
71	A1 HYDRO-PNEUMATIC SYSTEM 03 INSTALLATION - 20%	End	0
0	A1 PIPED GAS SYSTEM		
72	FIRE DOORS (M+L) 02 INSTALLATION - 30%	End	0
0	A1 SOLAR SYSTEM		
73	A1-Building Services MCB Flat DG Supply	End	0
0	A1 SOLAR SYSTEM 01 TANK AT SITE - 25%		
74	A1 SOLAR SYSTEM	End	0
0	A1 SOLAR SYSTEM 02 COPPER PIPING 25%		
75	A1 SOLAR SYSTEM 01 TANK AT SITE - 25%	End	0
0	A1 SOLAR SYSTEM 03 COLLECTOR AT SITE 25%		
76	A1 SOLAR SYSTEM 02 COPPER PIPING 25%	End	0
0	A1 SOLAR SYSTEM 04 INSTALLATION, TESTING & COMMISSIONING		
77	A1 SOLAR SYSTEM 03 COLLECTOR AT SITE 25%	End	0
0	A1- 10th Floor		
78	A1- 9th Floor Buffing (M+L)	End	0

Dependencies

Sr.No.	Depend On Task	Reference	Offset
0	A1- 10th Floor Buffing (M+L)		
79	A1- Flat 1004 Melamine Polish (M+L)	End	0
0	A1- 11th Fl. COMMON PASSAGE Gypsum butt finish incl NOC (M+L)		
80	Mobile Creche I.P.S. Flooring	End	0
0	A1- 11th Floor		
81	A1- 10th Floor Buffing (M+L)	End	0
0	A1- 11th Floor Buffing (M+L)		
82	A1- Flat 1104 Melamine Polish (M+L)	End	0
0	A1- 12th Floor		
83	A1- 11th Floor Buffing (M+L)	End	0
0	A1- 12th Floor Buffing (M+L)		
84	A1- Flat 1204 Melamine Polish (M+L)	End	0
0	A1- 13th Floor		
85	A1- 12th Floor Buffing (M+L)	End	0
0	A1- 14th Floor		
86	A1- 13th Floor Buffing (M+L)	End	0
0	A1- 1st Floor Plumbing		
87	P1W1- Gr. Fl. Parking RMC M20 Outsource	End	0
0	88	A1- Parking Floor Plumbing Parking Plumbing	End
0	0	A1- 2nd Floor Plumbing	
89	A1-1st Floor (Lab) Int.CP sanitary (Lab)	End	0
0	90	P1W1- Gr. Fl. Main Entrance Granite Skirting (SLK)	End
0	0	A1- 2nd Floor (Lab)	
91	A1- 2nd Floor ledge wall CLC Block Masonry 4"	End	0
0	92	P1W1- Gr.FI. Pantry Pantry Dado (SLK)	End
0	0	A1- 2nd Floor (Lab) Int.CP sanitary (Lab)	
93	P1W1- Gr.FI. Pantry Pantry Dado (SLK)	End	0
0	94	A1- 2nd Floor (Lab) Internnal Plumbing (Lab)	End
0	0	A1- 2nd Floor (Lab) Internnal Plumbing (Lab)	
95	A1- 2nd Floor (Lab)	End	0
0	96	P1W1- Gr.FI. Pantry Pantry Dado (SLK)	End
0	0	A1- 2nd Floor ledge wall	
97	P1W1- Gr.FI. Pantry Pantry Dado (SLK)	End	0
0	98	A1-204 Sanitaryware(Kit+2T)	End

Dependencies

Sr.No.	Depend On Task	Reference	Offset
0	0	A1- 2nd Floor ledge wall CLC Block Making 500 x 200 x 100	
99	P1W1- Gr.FI. Pantry Pantry Dado (SLK)	End	0
0	100	A1- 2nd Floor ledge wall	End
0	0	A1- 2nd Floor ledge wall CLC Block Masonry 4"	
101	P1W1- Gr.FI. Pantry Pantry Dado (SLK)	End	0
0	102	A1- 2nd Floor ledge wall CLC Block Making 500 x 200 x 100	End
0	0	A1- 3rd Floor Plumbing	
103	A1- 2nd Floor (Lab) Int.CP sanitary (Lab)	End	0
0	104	P1W1- Gr.FI. Pantry Pantry Dado (SLK)	End
0	0	A1- 5th Floor Buffing (M+L)	
105	A1- Flat 504 Melamine Polish (M+L)	End	0
0		A1- 6th Floor	
106	A1- 5th Floor Buffing (M+L)	End	0
0		A1- 6th Floor Buffing (M+L)	
107	A1- Flat 604 Melamine Polish (M+L)	End	0
0		A1- 7th Floor	
108	A1- 6th Floor Buffing (M+L)	End	0
0		A1- 7th Floor Buffing (M+L)	
109	A1- Flat 704 Melamine Polish (M+L)	End	0
0		A1- 8th Floor	
110	A1- 7th Floor Buffing (M+L)	End	0
0		A1- 8th Floor Buffing (M+L)	
111	A1- Flat 801 Melamine Polish (M+L)	End	0
0		A1- 9th Floor	
112	A1- 8th Floor Buffing (M+L)	End	0
0		A1- 9th Floor Buffing (M+L)	
113	A1- Flat 904 Melamine Polish (M+L)	End	0
0		A1- Flat 1001	
114	A1- 10th Floor	End	0
0		A1- Flat 1001 Melamine Polish (M+L)	
115	A1- Flat 1001	End	0
0		A1- Flat 1002	
116	A1- Flat 1001 Melamine Polish (M+L)	End	0
0		A1- Flat 1002 Melamine Polish (M+L)	
117	A1- Flat 1002	End	0
0		A1- Flat 1004	
118	A1- Flat 1003 Melamine Polish (M+L)	End	0

Dependencies

Sr.No.	Depend On Task	Reference	Offset
0	A1- Flat 1004 Melamine Polish (M+L)		
119	A1- Flat 1004	End	0
0	A1- Flat 103 Gypsum plaster incl NOC (M+L)		
120	Door & windows Alu. Window & lou. (P.C) (M+L)	Start	0
0	A1- Flat 1101		
121	A1- 11th Floor	End	0
0	A1- Flat 1101 Melamine Polish (M+L)		
122	A1- Flat 1101	End	0
0	A1- Flat 1102		
123	A1- Flat 1101 Melamine Polish (M+L)	End	0
0	A1- Flat 1102 Melamine Polish (M+L)		
124	A1- Flat 1102	End	0
0	A1- Flat 1103		
125	A1- Flat 1102 Melamine Polish (M+L)	End	0
0	A1- Flat 1104 Melamine Polish (M+L)		
126	A1- Flat 1104	End	0
0	A1- Flat 1201		
127	A1- 12th Floor	End	0
0	A1- Flat 1201 Melamine Polish (M+L)		
128	A1- Flat 1201	End	0
0	A1- Flat 1202		
129	A1- Flat 1201 Melamine Polish (M+L)	End	0
0	A1- Flat 1202 Melamine Polish (M+L)		
130	A1- Flat 1202	End	0
0	A1- Flat 1203		
131	A1- Flat 1202 Melamine Polish (M+L)	End	0
0	A1- Flat 1203 Melamine Polish (M+L)		
132	A1- Flat 1203	End	0
0	A1- Flat 1301		
133	A1- Flat 1303 Melamine Polish (M+L)	End	0
0	A1- Flat 1301 Putty Plaster		
134	A- Flat 202 Gypsum butt finish incl NOC (M+L)	End	0
0	A1- Flat 1302		
135	A1- Refuge Flat 1304 Melamine Polish (M+L)	End	0
0	A1- Flat 1302 Melamine Polish (M+L)		
136	A1- Flat 1302	End	0
0	A1- Flat 1303		
137	A1- Flat 1302 Melamine Polish (M+L)	End	0
0	A1- Flat 1303 Melamine Polish (M+L)		
138	A1- Flat 1303	End	0

Dependencies

Sr.No.	Depend On Task	Reference	Offset
0	A1- Flat 1401		
139	A1- 14th Floor	End	0
0	A1- Flat 1401 Melamine Polish (M+L)		
140	A1- Flat 1401	End	0
0	A1- Flat 1402		
141	A1- Flat 1401 Melamine Polish (M+L)	End	0
0	A1- Flat 1402 Melamine Polish (M+L)		
142	A1- Flat 1402	End	0
0	A1- Flat 1403		
143	A1- Flat 1402 Melamine Polish (M+L)	End	0
0	A1- Flat 1403 Melamine Polish (M+L)		
144	A1- Flat 1403	End	0
0	A1- Flat 1404		
145	A1- Flat 1403 Melamine Polish (M+L)	End	0
0	A1- Flat 1404 Melamine Polish (M+L)		
146	A1- Flat 1404	End	0
0	A1- Flat 303		
147	Oct-15	End	0
0	A1- Flat 303 Gypsum plaster incl NOC (M+L)		
148	Oct-15	End	0
0	A1- Flat 501 Melamine Polish (M+L)		
149	A1- Flat 501	End	0
0	A1- Flat 502		
150	A1- Flat 501 Melamine Polish (M+L)	End	0
0	A1- Flat 502 Melamine Polish (M+L)		
151	A1- Flat 502	End	0
0	A1- Flat 503		
152	A1- Flat 502 Melamine Polish (M+L)	End	0
0	A1- Flat 503 Melamine Polish (M+L)		
153	A1- Flat 503	End	0
0	A1- Flat 504		
154	A1- Flat 503 Melamine Polish (M+L)	End	0
0	A1- Flat 504 Melamine Polish (M+L)		
155	A1- Flat 504	End	0
0	A1- Flat 602		
156	A1- Flat 601 Melamine Polish (M+L)	End	0
0	A1- Flat 602 Melamine Polish (M+L)		
157	A1- Flat 602	End	0
0	A1- Flat 603		
158	A1- Flat 602 Melamine Polish (M+L)	End	0
0	A1- Flat 603 Melamine Polish (M+L)		
159	A1- Flat 603	End	0
0	A1- Flat 604		
160	A1- Flat 603 Melamine Polish (M+L)	End	0
0	A1- Flat 604 Melamine Polish (M+L)		

Dependencies

Sr.No.	Depend On Task	Reference	Offset
161	A1- Flat 604	End	0
0	A1- Flat 701		
162	A1- 7th Floor	End	0
0	A1- Flat 702 Melamine Polish (M+L)		
163	A1- Flat 702	End	0
0	A1- Flat 703		
164	A1- Flat 702 Melamine Polish (M+L)	End	0
0	A1- Flat 703 Melamine Polish (M+L)		
165	A1- Flat 703	End	0
0	A1- Flat 704		
166	A1- Flat 703 Melamine Polish (M+L)	End	0
0	A1- Flat 704 Melamine Polish (M+L)		
167	A1- Flat 704	End	0
0	A1- Flat 801		
168	A1- Flat 803 Melamine Polish (M+L)	End	0
0	A1- Flat 801 Melamine Polish (M+L)		
169	A1- Flat 801	End	0
0	A1- Flat 802		
170	C2 GF Masonry BBM 6" Thk.	End	0
0	A1- Flat 803		
171	A1- Flat 802 Melamine Polish (M+L)	End	0
0	A1- Flat 803 Melamine Polish (M+L)		
172	A1- Flat 803	End	0
0	A1- Flat 901		
173	A1- 9th Floor	End	0
0	A1- Flat 901 Melamine Polish (M+L)		
174	A1- Flat 901	End	0
0	A1- Flat 902		
175	A1- Flat 901 Melamine Polish (M+L)	End	0
0	A1- Flat 903 Melamine Polish (M+L)		
176	A1- Flat 903	End	0
0	A1- Flat 904		
177	A1- Flat 903 Melamine Polish (M+L)	End	0
0	A1- Flat 904 Melamine Polish (M+L)		
178	A1- Flat 904	End	0
0	A1- Internal Plumbing		
179	A1-Plumbing & Sanitation	End	0
0	A1- Misc. Item Melamine Polish (M+L)		
180	A1- Misc. Item	End	0
0	A1- Parking Floor ledge wall		
181	A1- Parking Floor Plumbing	End	0
0	A1- Parking Floor ledge wall CLC Block Making 500 x 200 x 10		
182	P1W1- Gr. Fl. Parking RMC M20 Outsource	End	0
0	A1- Parking Floor ledge wall CLC Block Masonry 4"		
183	P1W1- Gr. Fl. Parking RMC M20 Outsource	End	0

Dependencies

Sr.No.	Depend On Task	Reference	Offset
0	184	A1- Parking Floor ledge wall CLC Block Making 500 x 200 x 10	End
0	0	A1- Parking Floor Plumbing	
185	A1- Internal Plumbing	End	0
0	A1- Parking Floor Plumbing Internnal Plumbing (Lab)		
186	A1- Parking Floor ledge wall CLC Block Masonry 4"	End	0
0	187	P1W1- Gr. Fl. Parking RMC M20 Outsource	End
0	0	A1- Parking Floor Plumbing Parking Plumbing	
188	P1W1- Gr. Fl. Parking RMC M20 Outsource	End	0
0	189	A1- Parking Floor Plumbing Internnal Plumbing (Lab)	End
0	0	A1- Refuge Flat 1304	
190	A1- 13th Floor	End	0
0	A1- Refuge Flat 1304 Melamine Polish (M+L)		
191	A1- Refuge Flat 1304	End	0
0	A1- Refuge Flat 804		
192	A1- 8th Floor	End	0
0	A1- Refuge Flat 804 Melamine Polish (M+L)		
193	A1- Refuge Flat 804	End	0
0	A1-101		
194	A1- 1st Floor Plumbing	End	0
0	195	P1W1- Gr. Fl. Parking RMC M20 Outsource	End
0	0	A1-101 CP Fitting (Kit+2T)	
196	P1W1- Gr. Fl. Parking RMC M20 Outsource	End	0
0	197	A1-101	End
0	0	A1-101 PVC/PPRC/GI/CI Concealed (Kit+2T)	
198	A1-101 CP Fitting (Kit+2T)	End	0
0	199	P1W1- Gr. Fl. Parking RMC M20 Outsource	End
0	0	A1-101 Sanitaryware(Kit+2T)	
200	P1W1- Gr. Fl. Parking RMC M20 Outsource	End	0
0	201	A1-101 PVC/PPRC/GI/CI Concealed (Kit+2T)	End
0	0	A1-102 CP Fitting (Kit+2T)	
202	P1W1- Gr. Fl. Parking Tiling (Lab)	End	0
0	A1-102 PVC/PPRC/GI/CI Concealed (Kit+2T)		
203	P1W1- Gr. Fl. Parking Tiling (Lab)	End	0
0	204	A1-102 CP Fitting (Kit+2T)	End
0	0	A1-102 Sanitaryware(Kit+2T)	
205	A1-102 PVC/PPRC/GI/CI Concealed (Kit+2T)	End	0
0	206	P1W1- Gr. Fl. Parking Tiling (Lab)	End

Dependencies

Sr.No.	Depend On Task	Reference	Offset
0	0	A1-103 CP Fitting (Kit+2T)	
207	P1W1- Gr. Fl. Parking Tiling (Lab)	End	0
0	208	A1-102 Sanitaryware(Kit+2T)	End
0	0	A1-103 PVC/PPRC/GI/CI Concealed (Kit+2T)	
209	A1-103 CP Fitting (Kit+2T)	End	0
0	210	P1W1- Gr. Fl. Parking Tiling (Lab)	End
0	0	A1-103 Sanitaryware(Kit+2T)	
211	P1W1- Gr. Fl. Parking Tiling (Lab)	End	0
0	212	A1-103 PVC/PPRC/GI/CI Concealed (Kit+2T)	End
0	0	A1-104	
213	A1-103 Sanitaryware(Kit+2T)	End	0
0	214	P1W1- Gr. Fl. Parking Tiling (Lab)	End
0	0	A1-104 CP Fitting (Kit+2T)	
215	P1W1- Gr. Fl. Parking Tiling (Lab)	End	0
0	216	A1-104	End
0	0	A1-104 PVC/PPRC/GI/CI Concealed (Kit+2T)	
217	A1-104 CP Fitting (Kit+2T)	End	0
0	218	P1W1- Gr. Fl. Parking Tiling (Lab)	End
0	0	A1-10th Floor	
219	A1-9th Floor ACCL	End	0
0		A1-10th Floor ACCL	
220	P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK)	End	0
0	221	A1-10th Floor MCB-DB (M)- 2BHK 2T	End
0	0	A1-10th Floor MCB-DB (M)- 2BHK 2T	
222	P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK)	End	0
0	223	A1-10th Floor Switches,Plates & Acc. (M+L)	End
0	0	A1-10th Floor Slab conduiting (M+L)	
224	A1-10th Floor	End	0
0		A1-10th Floor Switches,Plates & Acc. (M+L)	
225	P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK)	End	0
0		A1-10th Floor Wall Dropping (M+L)	
226	A1-10th Floor Slab conduiting (M+L)	End	0
0		A1-11th Floor ACCL	
227	A1-11th Floor MCB-DB (M)- 2BHK 2T	End	0
0	228	P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK)	End

Dependencies

Sr.No.	Depend On Task	Reference	Offset
0	0	A1-11th Floor MCB-DB (M)- 2BHK 2T	
229	P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK)	End	0
0	230	A1-11th Floor Switches,Plates & Acc. (M+L)	End
0	0	A1-11th Floor Slab conduiting (M+L)	
231	A1-10th Floor ACCL	End	0
0	232	P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK)	End
0	0	A1-11th Floor Switches,Plates & Acc. (M+L)	
233	P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK)	End	0
0	234	A1-11th Floor Wiring (M+L)	End
0	0	A1-11th Floor Wall Dropping (M+L)	
235	A1-11th Floor Slab conduiting (M+L)	End	0
0	236	P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK)	End
0	0	A1-11th Floor Wiring (M+L)	
237	P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK)	End	0
0	238	A1-11th Floor Wall Dropping (M+L)	End
0	0	A1-12th Floor ACCL	
239	A1-12th Floor MCB-DB (M)- 2BHK 2T	End	0
0	240	P1W1- Gr.FI.Ramp Granite Flooring(SLK)	End
0	0	A1-12th Floor MCB-DB (M)- 2BHK 2T	
241	P1W1- Gr.FI.Ramp Granite Flooring(SLK)	End	0
0	242	A1-12th Floor Wiring (M+L)	End
0	0	A1-12th Floor Slab conduiting (M+L)	
243	P1W1- Gr.FI.Ramp Granite Flooring(SLK)	End	0
0	0	A1-12th Floor Wall Dropping (M+L)	
244	P1W1- Gr.FI.Ramp Granite Flooring(SLK)	End	0
0	245	A1-12th Floor Slab conduiting (M+L)	End
0	0	A1-12th Floor Wiring (M+L)	
246	A1-12th Floor Wall Dropping (M+L)	End	0
0	247	P1W1- Gr.FI.Ramp Granite Flooring(SLK)	End
0	0	A1-13th Floor	
248	P1W1- Gr.FI.Ramp Granite Flooring(SLK)	End	0
0	249	A1-12th Floor ACCL	End
0	0	A1-13th Floor ACCL	
250	A1-13th Floor MCB-DB (M)- 2BHK 2T	End	0
0	251	P1W1- Gr. FI. Balcony	End

Dependencies

Sr.No.	Depend On Task	Reference	Offset
0	0	A1-13th Floor MCB-DB (M)- 2BHK 2T	
252	P1W1- Gr. Fl. Balcony	End	0
0		A1-13th Floor Slab conduiting (M+L)	
253	A1-13th Floor	End	0
0	254	P1W1- Gr.FI.Ramp Granite Flooring(SLK)	End
0	0	A1-13th Floor Wall Dropping (M+L)	
255	P1W1- Gr.FI.Ramp Granite Flooring(SLK)	End	0
0	256	A1-13th Floor Slab conduiting (M+L)	End
0	0	A1-13th Floor Wiring (M+L)	
257	P1W1- Gr.FI.Ramp Granite Flooring(SLK)	End	0
0	258	A1-13th Floor Wall Dropping (M+L)	End
0	0	A1-14th Floor	
259	A1-13th Floor ACCL	End	0
0	260	P1W1- Gr. Fl. Balcony	End
0	0	A1-14th Floor ACCL	
261	P1W1- Gr. Fl. Balcony	End	0
0	262	A1-14th Floor MCB- DB (M)- 2BHK 2T	End
0	0	A1-14th Floor MCB-DB (M)- 2BHK 2T	
263	A1-14th Floor Switches,Plates & Acc. (M+L)	End	0
0	264	P1W1- Gr. Fl. Balcony	End
0	0	A1-14th Floor Switches,Plates & Acc. (M+L)	
265	P1W1- Gr. Fl. Balcony	End	0
0	266	A1-14th Floor Wiring (M+L)	End
0	0	A1-14th Floor Wall Dropping (M+L)	
267	A1-14th Floor	End	0
0	268	P1W1- Gr. Fl. Balcony	End
0	0	A1-14th Floor Wiring (M+L)	
269	P1W1- Gr. Fl. Balcony	End	0
0	270	A1-14th Floor Wall Dropping (M+L)	End
0	0	A1-1st Floor (Lab)	
271	A1-1st Floor ledge wall CLC Block Making 500 x 200 x 100	End	0
0	272	P1W1- Gr. Fl. Main Entrance Granite Skirting (SLK)	End
0	0	A1-1st Floor (Lab) Int.CP sanitary (Lab)	
273	P1W1- Gr. Fl. Main Entrance Granite Skirting (SLK)	End	0
0	274	A1-1st Floor (Lab) Internnal Plumbing (Lab)	End
0	0	A1-1st Floor (Lab) Internnal Plumbing (Lab)	
275	A1-1st Floor (Lab)	End	0
0	276	P1W1- Gr. Fl. Main Entrance Granite Skirting (SLK)	End

Dependencies

Sr.No.	Depend On Task	Reference	Offset
0	0	A1-1st Floor ledge wall	
277	P1W1- Gr. FI. Main Entrance Granite Skirting (SLK)	End	0
0	0	A1-1st Floor ledge wall CLC Block Making 500 x 200 x 100	
278	P1W1- Gr. FI. Main Entrance Granite Skirting (SLK)	End	0
0	279	A1-1st Floor ledge wall CLC Block Masonry 4" (OS)	End
0	0	A1-1st Floor ledge wall CLC Block Masonry 4" (OS)	
280	A1-1st Floor ledge wall	End	0
0	281	P1W1- Gr. FI. Main Entrance Granite Skirting (SLK)	End
0	0	A1-201	
282	P1W1- Gr. FI. Main Entrance Granite Skirting (SLK)	End	0
0	283	A1- 2nd Floor Plumbing	End
0	0	A1-201 CP Fitting (Kit+2T)	
284	P1W1- Gr. FI. Main Entrance Granite Skirting (SLK)	End	0
0	285	A1-201	End
0	0	A1-201 Sanitaryware(Kit+2T)	
286	P1W1- Gr.FI. Pantry	End	0
0	0	A1-202	
287	A1-201 Sanitaryware(Kit+2T)	End	0
0	288	P1W1- Gr.FI. Pantry	End
0	0	A1-202 CP Fitting (Kit+2T)	
289	A1-202	End	0
0	290	P1W1- Gr.FI. Pantry	End
0	0	A1-202 Sanitaryware(Kit+2T)	
291	P1W1- Gr.FI. Pantry	End	0
0	292	A1-202 CP Fitting (Kit+2T)	End
0	0	A1-203	
293	A1-202 Sanitaryware(Kit+2T)	End	0
0	294	P1W1- Gr.FI. Pantry	End
0	0	A1-203 CP Fitting (Kit+2T)	
295	P1W1- Gr.FI. Pantry	End	0
0	296	A1-203	End
0	0	A1-203 PVC/PPRC/GI/CI Concealed (Kit+2T)	
297	A1-203 CP Fitting (Kit+2T)	End	0
0	298	P1W1- Gr.FI. Pantry	End
0	0	A1-203 Sanitaryware(Kit+2T)	
299	A1-203 PVC/PPRC/GI/CI Concealed (Kit+2T)	End	0
0	300	P1W1- Gr.FI. Pantry	End
0	0	A1-204	

Dependencies

Sr.No.	Depend On Task	Reference	Offset
301	A1-203 Sanitaryware(Kit+2T)	End	0
0	302	P1W1- Gr.FI. Pantry	End
0	0	A1-204 PVC/PPRC/GI/CI Concealed (Kit+2T)	
303	P1W1- Gr.FI. Pantry Pantry Dado (SLK)	End	0
0	A1-204 Sanitaryware(Kit+2T)		
304	P1W1- Gr.FI. Pantry Pantry Dado (SLK)	End	0
0	305	A1-204 PVC/PPRC/GI/CI Concealed (Kit+2T)	End
0	0	A1-301 CP Fitting (Kit+2T)	
306	P1W1- Gr.FI. Pantry Pantry Dado (SLK)	End	0
0	A1-301 PVC/PPRC/GI/CI Concealed (Kit+2T)		
307	P1W1- Gr.FI. Pantry Pantry Dado (SLK)	End	0
0	308	A1-301 CP Fitting (Kit+2T)	End
0	0	A1-601 Sanitaryware(Kit+2T)	
309	A1-10th Floor Wall Dropping (M+L)	End	0
0	A1-602		
310	A1-11th Floor ACCL	End	0
0	311	P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK)	End
0	0	A1-602 CP Fitting (Kit+2T)	
312	P1W1- Gr.FI.Ramp Granite Flooring(SLK)	End	0
0	313	A1-13th Floor Wiring (M+L)	End
0	0	A1-602 PVC/PPRC/GI/CI Concealed (Kit+2T)	
314	A1-Earthing pits	End	0
0	315	P1W1- Gr. FI. Balcony	End
0	0	A1-602 Sanitaryware(Kit+2T)	
316	A1-Common Area Mains Wiring (M+L)	End	0
0	317	P1W1- Gr. FI. Balcony Tiling (Lab)	End
0	0	A1-603	
318	A1- Parking Floor ledge wall	End	0
0	A1-603 CP Fitting (Kit+2T)		
319	A1-101 Sanitaryware(Kit+2T)	End	0
0	320	P1W1- Gr. FI. Parking RMC M20 Outsource	End
0	0	A1-603 PVC/PPRC/GI/CI Concealed (Kit+2T)	
321	A1-104 PVC/PPRC/GI/CI Concealed (Kit+2T)	End	0
0	322	P1W1- Gr. FI. Parking Tiling (Lab)	End
0	0	A1-603 Sanitaryware(Kit+2T)	
323	P1W1- Gr. FI. Main Entrance Granite Skirting (SLK)	End	0

Dependencies

Sr.No.	Depend On Task	Reference	Offset
0	324	A1-201 CP Fitting (Kit+2T)	End
0	0	A1-604	
325	A1-8th Floor MCB-DB (M)- 2BHK 2T	End	0
0	326	P1W1- Gr.FI. Toilet Toilet Dado (SLK)	End
0	0	A1-604 CP Fitting (Kit+2T)	
327	A1-204	End	0
0	328	P1W1- Gr.FI. Pantry	End
0	0	A1-604 PVC/PPRC/GI/CI Concealed (Kit+2T)	
329	A1- 3rd Floor Plumbing	End	0
0	330	P1W1- Gr.FI. Pantry Pantry Dado (SLK)	End
0	0	A1-8th Fl.Lobby	
331	A1-Flat 404 Tile (M+L) Granite Wnd Cill- 4" to 6" (M+L)	End	0
0	0	A1-8th Floor MCB-DB (M)- 2BHK 2T	
332	P1W1- Gr.FI. Toilet Toilet Dado (SLK)	End	0
0	333	A1-8th Floor Switches,Plates & Acc. (M+L)	End
0	0	A1-8th Floor Switches,Plates & Acc. (M+L)	
334	A1-8th Floor Wiring (M+L)	End	0
0	335	P1W1- Gr.FI. Toilet Toilet Dado (SLK)	End
0	0	A1-8th Floor Wiring (M+L)	
336	P1W1- Gr.FI. Toilet Toilet Dado (SLK)	End	0
0	337	A1-Flat 1104 Tile (M+L) Granite WHB Counter (M+L)	End
0	0	A1-9th Floor	
338	P1W1- Gr.FI. Main Lift Cladding Tiling (Lab)	End	0
0	0	A1-9th Floor ACCL	
339	A1-9th Floor MCB-DB (M)- 2BHK 2T	End	0
0	0	A1-9th Floor MCB-DB (M)- 2BHK 2T	
340	A1-9th Floor Switches,Plates & Acc. (M+L)	End	0
0	0	A1-9th Floor Slab conduiting (M+L)	
341	A1-9th Floor	End	0
0	0	A1-9th Floor Switches,Plates & Acc. (M+L)	
342	A1-9th Floor Wall Dropping (M+L)	End	0
0	0	A1-9th Floor Wall Dropping (M+L)	
343	A1-9th Floor Slab conduiting (M+L)	End	0
0	0	A1-Building Services	
344	A1- Misc. Item Melamine Polish (M+L)	End	0
0	0	A1-Building Services Bus Bar (Meter Room)	

Dependencies

Sr.No.	Depend On Task	Reference	Offset
345	A1-Building Services Auto Change Over Panel	End	0
0	A1-Building Services FIRE DOOR		
346	A1-Building Services RETICULATED PIPED GAS SYSTEM	End	0
0	A1-Building Services FIRE FIGHTING SYSTEM		
347	A1-Building Services LIFT	End	0
0	A1-Building Services HYDRO-PNEUMATIC SYSTEM		
348	A1-Building Services FIRE DOOR	End	0
0	A1-Building Services LIFT		
349	A1-Building Services	End	0
0	A1-Building Services Lift scaffolding		
350	A1-Building Services HYDRO-PNEUMATIC SYSTEM	End	0
0	A1-Building Services MCB Flat DG Supply		
351	A1-Building Services Bus Bar (Meter Room)	End	0
0	A1-Building Services RETICULATED PIPED GAS SYSTEM		
352	A1-Building Services SOLAR HOT WATER	End	0
0	A1-Building Services SOLAR HOT WATER		
353	A1-Building Services FIRE FIGHTING SYSTEM	End	0
0	A1-Common Area		
354	P1W1- Gr. Fl. Balcony Tiling (Lab)	End	0
0	A1-Common Area Building Earthing (M+L)		
355	P1W1- Gr. Fl. Balcony Tiling (Lab)	End	0
0	356	A1-Common Area	End
0	0	A1-Common Area Building Electrical Testing (M+L)	
357	A1-Common Area Building Earthing (M+L)	End	0
0	358	P1W1- Gr. Fl. Balcony Tiling (Lab)	End
0	0	A1-Common Area Flat testing & handing over	
359	P1W1- Gr. Fl. Balcony Tiling (Lab)	End	0
0	360	A1-Common Area Meter Room Electrification (M+L)	End
0	0	A1-Common Area Lift 2- Electrification (M+L)	
361	P1W1- Gr. Fl. Balcony Tiling (Lab)	End	0
0	362	A1-Common Area Building Electrical Testing (M+L)	End
0	0	A1-Common Area Lightening Arrestor (M+L)	
363	P1W1- Gr. Fl. Balcony Tiling (Lab)	End	0
0	364	A1-Common Area Lift 2- Electrification (M+L)	End

Dependencies

Sr.No.	Depend On Task	Reference	Offset
0	0	A1-Common Area Mains Conduiting (M+L)	
365	A1-Common Area Lightening Arrestor (M+L)	End	0
0	366	P1W1- Gr. Fl. Balcony Tiling (Lab)	End
0	0	A1-Common Area Mains Wiring (M+L)	
367	P1W1- Gr. Fl. Balcony Tiling (Lab)	End	0
0	368	A1-Common Area Flat testing & handing over	End
0	0	A1-Common Area Meter Room Electrification (M+L)	
369	A1-Common Area Mains Conduiting (M+L)	End	0
0	370	P1W1- Gr. Fl. Balcony Tiling (Lab)	End
0	0	A1-Earthring pits	
371	A1-14th Floor ACCL	End	0
0	372	P1W1- Gr. Fl. Balcony	End
0	0	A1-Earthwork Back Filling	
373	A1-Earthwork Site cleaning	Start	0
0	A1-Earthwork Excavation in Bolder /Hard Murum		
374	A1-Earthwork Site cleaning	Start	0
0	A1-Earthwork Excavation in Manjra Rock		
375	A1-Earthwork Site cleaning	Start	0
0	A1-Earthwork Excavation in Soil/Soft Murum		
376	A1-Earthwork Site cleaning	Start	0
0	A1-Earthwork Royalty Charges		
377	A1-Earthwork Site cleaning	Start	0
0	A1-Flat 1001 Tile (M+L) Granite Door Frame (M+L)		
378	P1W1- Gr.Fl. Lift Cladding	End	0
0	A1-Flat 1001 Tile (M+L) Granite Kitchen Otta (M+L)		
379	P1W1- Gr. Fl. Fire Stair Granite Flooring(SLK)	End	0
0	A1-Flat 1001 Tile (M+L) Granite Ledge wall (M+L)		
380	P1W1- Gr.Fl.Ramp Granite Flooring(SLK)	End	0
0	A1-Flat 1001 Tile (M+L) Granite WHB Counter (M+L)		
381	P1W1- GI.Fl Service Lift Cladding Granite Cladding (SLK)	End	0
0	A1-Flat 1001 Tile (M+L) Granite Window Cill upto 3"(M+L)		
382	P1W1- Gr. Fl. Balcony Tiling (Lab)	End	0
0	A1-Flat 1001 Tile (M+L) Granite Window Jambs (M+L)		
383	P1W1- Gr.Fl. Main Lift Cladding Tiling (Lab)	End	0
0	A1-Flat 1001 Tile (M+L) Granite Wnd Cill- 4" to 6" (M+L)		
384	P1W1- Gr. Fl. Balcony	End	0
0	A1-Flat 1002 Tile (M+L) Granite Door Frame (M+L)		

Dependencies

Sr.No.	Depend On Task	Reference	Offset
385	P1W1- Gr. Fl. Parking Tiling (Lab)	End	0
0	A1-Flat 1002 Tile (M+L) Granite Kitchen Otta (M+L)		
386	P1W1- Gr. Fl. Parking RMC M20 Outsource	End	0
0	A1-Flat 1002 Tile (M+L) Granite Ledge wall (M+L)		
387	P1W1- Gr.Fl. Pantry	End	0
0	A1-Flat 1002 Tile (M+L) Granite WHB Counter (M+L)		
388	P1W1- Gr.Fl. Toilet Toilet Dado (SLK)	End	0
0	A1-Flat 1002 Tile (M+L) Granite Window Jambs (M+L)		
389	P1W1- Gr. Fl. Main Entrance Granite Skirting (SLK)	End	0
0	A1-Flat 1002 Tile (M+L) Granite Wnd Cill- 4" to 6" (M+L)		
390	P1W1- Gr.Fl. Pantry Pantry Dado (SLK)	End	0
0	A1-Flat 1103 Tile (M+L) Granite Window Cill upto 3"(M+L)		
391	P1W1- Gr.Fl. Toilet Toilet Dado (SLK)	End	0
0	392	A1-Flat 1103 Tile (M+L) Granite Wnd Cill- 4" to 6" (M+L)	End
0	0	A1-Flat 1103 Tile (M+L) Granite Wnd Cill- 4" to 6" (M+L)	
393	P1W1- Gr.Fl. Toilet Toilet Dado (SLK)	End	0
0	A1-Flat 1104 Tile (M+L)		
394	P1W1- Gr.Fl. Toilet Toilet Dado (SLK)	End	0
0	395	A1-Flat 1103 Tile (M+L) Granite Window Cill upto 3"(M+L)	End
0	0	A1-Flat 1104 Tile (M+L) Granite Door Frame (M+L)	
396	P1W1- Gr.Fl. Toilet Toilet Dado (SLK)	End	0
0	397	A1-Flat 1104 Tile (M+L) Granite Kitchen Otta (M+L)	End
0	0	A1-Flat 1104 Tile (M+L) Granite Kitchen Otta (M+L)	
398	A1-Flat 1104 Tile (M+L)	End	0
0	399	P1W1- Gr.Fl. Toilet Toilet Dado (SLK)	End
0	0	A1-Flat 1104 Tile (M+L) Granite WHB Counter (M+L)	
400	P1W1- Gr.Fl. Toilet Toilet Dado (SLK)	End	0
0	401	A1-Flat 1104 Tile (M+L) Granite Window Jambs (M+L)	End
0	0	A1-Flat 1104 Tile (M+L) Granite Window Jambs (M+L)	
402	A1-Flat 1104 Tile (M+L) Granite Door Frame (M+L)	End	0
0	403	P1W1- Gr.Fl. Toilet Toilet Dado (SLK)	End
0	0	A1-Flat 404 Tile (M+L)	

Dependencies

Sr.No.	Depend On Task	Reference	Offset
404	P1W1- Gr. Fl. Electrical Room RMC M20 Outsource	End	2
0	A1-Flat 404 Tile (M+L) Granite Door Frame (M+L)		
405	A1-Flat 404 Tile (M+L) Granite Kitchen Otta (M+L)	End	0
0	A1-Flat 404 Tile (M+L) Granite Kitchen Otta (M+L)		
406	A1-Flat 404 Tile (M+L)	End	0
0	A1-Flat 404 Tile (M+L) Granite Ledge wall (M+L)		
407	A1-Flat 404 Tile (M+L) Granite WHB Counter (M+L)	End	0
0	A1-Flat 404 Tile (M+L) Granite WHB Counter (M+L)		
408	A1-Flat 404 Tile (M+L) Granite Window Jambs (M+L)	End	0
0	A1-Flat 404 Tile (M+L) Granite Window Jambs (M+L)		
409	A1-Flat 404 Tile (M+L) Granite Door Frame (M+L)	End	0
0	A1-Flat 404 Tile (M+L) Granite Wnd Cill- 4" to 6" (M+L)		
410	A1-Flat 404 Tile (M+L) Granite Ledge wall (M+L)	End	0
0	A1-Misc.Light Fittings		
411	A1-Total MCB, DB (Lab) MCB, DB fixing (Lab)	End	0
0	A1-Misc.Light Fittings Lobby Light Fitting		
412	A1-Misc.Light Fittings	End	0
0	A1-Misc.Light Fittings Misc. Light Fitting (Lab)		
413	A1-Misc.Light Fittings Parking Light Fitting	End	0
0	A1-Misc.Light Fittings Parking Light Fitting		
414	A1-Misc.Light Fittings Lobby Light Fitting	End	0
0	A1-Plumbing & Sanitation		
415	A1-Misc.Light Fittings Misc. Light Fitting (Lab)	End	0
0	A1-Refuge Flat-804 Refuge Ceramic Flooring		
416	A1- Flat 103 Gypsum plaster incl NOC (M+L)	End	0
0	AC-2nd Fl. PART-02 Electrical Work		
417	AC-Terrace PART-03 Electrical Work	Start	0
0	AC-3rd Fl. PART-04 Electrical Work		
418	P1W1- Gr. Fl. Fire Stair	End	0
0	AC-3rd Fl. PART-05		
419	P1W1- Gr.Fl.Ramp	End	0
0	AC-BASEMENT-1		
420	AC-Basement-2 PART-06 Switches,Plates & Acc. (M+L)	End	0
0	AC-Basement-1 PART-01		
421	AC-BASEMENT-1	End	0

Dependencies

Sr.No.	Depend On Task	Reference	Offset
0	AC-Basement-1 PART-01 Electrical Work		
422	AC-Basement-1 PART-01 Wiring (M+L)	End	0
0	AC-Basement-1 PART-01 Slab conduiting (M+L)		
423	AC-Basement-1 PART-01 Electrical Work	End	0
0	AC-Basement-1 PART-01 Switches,Plates & Acc. (M+L)		
424	AC-Basement-1 PART-01 Wall Conduiting/Dropping	End	0
0	AC-Basement-1 PART-01 Wall Conduiting/Dropping		
425	AC-Basement-1 PART-01 Slab conduiting (M+L)	End	0
0	AC-Basement-1 PART-01 Wiring (M+L)		
426	AC-Basement-1 PART-01	End	0
0	AC-Basement-1 PART-02		
427	AC-Basement-1 PART-01 Switches,Plates & Acc. (M+L)	End	0
0	AC-Basement-1 PART-02 Electrical Work		
428	AC-Basement-1 PART-02 Wiring (M+L)	End	0
0	AC-Basement-1 PART-02 Slab conduiting (M+L)		
429	AC-Basement-1 PART-02 Electrical Work	End	0
0	AC-Basement-1 PART-02 Switches,Plates & Acc. (M+L)		
430	AC-Basement-1 PART-02 Wall Conduiting/Dropping	End	0
0	AC-Basement-1 PART-02 Wall Conduiting/Dropping		
431	AC-Basement-1 PART-02 Slab conduiting (M+L)	End	0
0	AC-Basement-1 PART-03		
432	AC-Basement-1 PART-02 Switches,Plates & Acc. (M+L)	End	0
0	AC-Basement-1 PART-03 Electrical Work		
433	AC-Basement-1 PART-03 Wiring (M+L)	End	0
0	AC-Basement-1 PART-03 Slab conduiting (M+L)		
434	AC-Basement-1 PART-03 Electrical Work	End	0
0	AC-Basement-1 PART-03 Wall Conduiting/Dropping		
435	AC-Basement-1 PART-03 Slab conduiting (M+L)	End	0
0	AC-Basement-1 PART-03 Wiring (M+L)		
436	AC-Basement-1 PART-03	End	0
0	AC-Basement-2 PART-06 Switches,Plates & Acc. (M+L)		
437	AC-Basement-2 PART-06 Wall Conduiting/Dropping	End	0

Dependencies

Sr.No.	Depend On Task	Reference	Offset
0	AC-Basement-2 PART-06 Wall Conduiting/Dropping		
438	AC-Basement-2 PART-06 Slab conduiting (M+L)	End	0
0	AC-First Fl. PART-01 Slab conduiting (M+L)		
439	AC-First Fl. PART-01 Electrical Work	End	0
0	AC-First Fl. PART-01 Switches,Plates & Acc. (M+L)		
440	AC-First Fl. PART-01 Wall Conduiting/Dropping	End	0
0	AC-First Fl. PART-01 Wall Conduiting/Dropping		
441	AC-First Fl. PART-01 Slab conduiting (M+L)	End	0
0	AC-First Fl. PART-02		
442	AC-First Fl. PART-01 Switches,Plates & Acc. (M+L)	End	0
0	AC-First Fl. PART-02 Electrical Work		
443	AC-First Fl. PART-02 Wiring (M+L)	End	0
0	AC-First Fl. PART-02 Switches,Plates & Acc. (M+L)		
444	AC-First Fl. PART-02 Wall Conduiting/Dropping	End	0
0	AC-First Fl. PART-02 Wall Conduiting/Dropping		
445	AC-First Fl. PART-02 Slab conduiting (M+L)	End	0
0	AC-First Fl. PART-02 Wiring (M+L)		
446	AC-First Fl. PART-02	End	0
0	AC-First Fl. PART-03		
447	AC-First Fl. PART-02 Switches,Plates & Acc. (M+L)	End	0
0	AC-First Fl. PART-03 Electrical Work		
448	AC-First Fl. PART-03 Wiring (M+L)	End	0
0	AC-First Fl. PART-03 Slab conduiting (M+L)		
449	AC-First Fl. PART-03 Electrical Work	End	0
0	AC-First Fl. PART-03 Wall Conduiting/Dropping		
450	AC-First Fl. PART-03 Slab conduiting (M+L)	End	0
0	AC-First Fl. PART-03 Wiring (M+L)		
451	AC-First Fl. PART-03	End	0
0	AC-Terrace PART-01 Switches,Plates & Acc. (M+L)		
452	AC-Terrace PART-01 Wall Conduiting/Dropping	Start	0
0	AC-Terrace PART-01 Wall Conduiting/Dropping		
453	P1W1- Eight Floor Balcony Tiling (Lab)	Start	0
0	AC-Terrace PART-02		
454	AC-Terrace PART-01 Switches,Plates & Acc. (M+L)	Start	0
0	AC-Terrace PART-02 Electrical Work		
455	AC-Terrace PART-02 Wiring (M+L)	Start	0
0	AC-Terrace PART-02 Slab conduiting (M+L)		

Dependencies

Sr.No.	Depend On Task	Reference	Offset
456	AC-Terrace PART-02 Electrical Work	Start	0
0	AC-Terrace PART-02 Switches,Plates & Acc. (M+L)		
457	AC-Terrace PART-02 Wall Conduiting/Dropping	Start	0
0	AC-Terrace PART-02 Wall Conduiting/Dropping		
458	AC-Terrace PART-02 Slab conduiting (M+L)	Start	0
0	AC-Terrace PART-02 Wiring (M+L)		
459	AC-Terrace PART-02	Start	0
0	AC-Terrace PART-03		
460	AC-Terrace PART-02 Switches,Plates & Acc. (M+L)	Start	0
0	AC-Terrace PART-03 Electrical Work		
461	AC-Terrace PART-03 Wiring (M+L)	Start	0
0	AC-Terrace PART-03 M.S. Door Frame		
462	P1W1- Third Floor Granite Window Cill(M+L)(SLK)	Start	0
0	AC-Terrace PART-03 Wiring (M+L)		
463	AC-Terrace PART-03	Start	0
0	AC-Terrace PART-03 Wooden Door Frame		
464	AC-Terrace PART-03 M.S. Door Frame	End	0
0	B1 4th Flr-Toilet Flr.&Dado Children T-4		
465	B1 4th Flr-Toilet Flr.&Dado Master T- 4bh	End	0
0	B1 4th Flr-Toilet Flr.&Dado ChildrenT-3b		
466	B1 4th Flr-Toilet Flr.&Dado Master T- 4bh	End	0
0	B1 4th Flr-Toilet Flr.&Dado Master T-4bh		
467	B1 4th Flr-Toilet Flr.&Dado Powder T- 3bh	Start	0
0	B1 Bldg BBM Work-Parking Flr. BBM 8" Thk		
468	B1 Bldg BBM Work- Parking Flr. BBM 6" Thk	Start	2
0	B1- Flat 501		
469	Dec-15 Labour Liasioning	End	0
0	B2 1st Flr-Toilet Flr.&Dado		
470	B1 4th Flr-Toilet Flr.&Dado Master T- 4bh	End	0
0	Barracation		
471	C2 Window Sill-12" wide	End	0
0	Barracation Barracation work (Base line)		
472	Nov-15 Labour Liasioning	Start	0
0	Brickwork & Plaster. Brickwork of 1st floor		
473	1st Floor	Start	0
0	Brickwork & Plaster. Brickwork of 2nd floor		
474	2nd Floor	Start	0

Dependencies

Sr.No.	Depend On Task	Reference	Offset
0	C2 Dado Kitchen		
475	C2 Dado Toilet Dado Fixing	Start	0
0	C2 Dado Kitchen Dado Fixing		
476	C2 Dado Kitchen	Start	0
0	C2 Dado Toilet		
477	C2 Teracotta Tiling Riser with Groove & Chamfer edge polish	End	0
0	C2 Dado Toilet		
478	C2 Teracotta Tiling Riser with Groove & Chamfer edge polish	Start	0
0	C2 Dado Toilet Dado Fixing		
479	C2 Dado Toilet	End	0
0	C2 Dado Toilet Dado Fixing		
480	C2 Dado Toilet	Start	0
0	C2 Door-.900mX2.450m		
481	C2 Door-.900mX2.450m Door fittings	Start	0
0	C2 Door-.900mX2.450m Door fittings		
482	C2 Door-.925mX2.450m	Start	0
0	C2 Door-.925mX2.450m		
483	C2 Door-.925mX2.450m Door fittings	Start	0
0	C2 Door-.925mX2.450m Door fittings		
484	C2 Folding Door-2.4mX2.75m	Start	0
0	C2 Excavation		
485	P1W1- Third Floor Electrical Room	End	0
0	C2 FF Column		
486	RCC	End	0
0	C2 Folding Door-2.4mX2.75m		
487	C2 Folding Door-2.4mX2.75m FD1	Start	0
0	C2 Folding Door-2.4mX2.75m FD1		
488	Windows/Railing	Start	0
0	C2 Footing		
489	C2 RCC	Start	0
0	C2 Footing Concrete pouring for Footing		
490	C2 Footing Shuttering for Footing	Start	0
0	C2 Footing RCC M20 old		
491	C2 Footing	Start	0
0	C2 Footing Shuttering for Footing		
492	W1- First Floor Main Lobby	Start	0
0	C2 Footing Shuttering for Footing		
493	C2 Footing RCC M20 old	Start	0
0	C2 Footing Steel		
494	C2 Footing Concrete pouring for Footing	Start	0
0	C2 GF Beam+Slab+Staircase Steel		

Dependencies

Sr.No.	Depend On Task	Reference	Offset
495	P1W1- Seventh Floor Main Stair Granite Tread(SLK)	Start	0
0	C2 GF Hackaid Hackaid Plast		
496	C2 Guest Toilet	End	0
0	C2 GF Steel Labour Steel Labour		
497	A1- 14th Fl Railing-Master Bed (M+L)	Start	0
0	C2 Granite /Marble Skirting		
498	C2 Vitrified Tile Skirting Skirting	End	0
0	C2 Granite /Marble Skirting Marble/Granite		
499	C2 Granite /Marble Skirting	End	0
0	C2 Granite/Marble Flooring		
500	P1W1- Second Floor Balcony Balcony Flooring(SLK)	End	7
0	C2 Granite/Marble Flooring		
501	C2 Vitrified Flooring for Toilet Riser with Groove & Chamfer	Start	0
0	C2 Granite/Marble Flooring Flooring (N/A)		
502	C2 Granite/Marble Flooring	End	0
0	C2 Granite/Marble Flooring Flooring (N/A)		
503	C2 Granite/Marble Flooring	Start	0
0	C2 Guest Toilet PVC		
504	C2 Water body E 503 10 x10 mm	Start	0
0	C2 Guest Toilet Sanitary (kOL)		
505	C2 Guest Toilet PVC	Start	0
0	C2 Internal-.975mX2.45m Door fittings		
506	C2 Door-.900mX2.450m	Start	0
0	C2 Labour Plumbing		
507	W2-Above Terrace Slab+Stair POUR-01 PT Slab/ Beam	End	0
0	508	W2-Above Terrace Slab+Stair POUR-01	Start
0	0	C2 M.Bed Toilet	
509	P2W2-Above Terrace Slab+Stair	End	0
0	C2 PCC 4" thk.PCC M15		
510	C2 Plinth Masonary 18" Thk.BBM-	Start	0
0	C2 Plinth Beam		
511	C2 Plinth Column Steel	Start	0
0	C2 Plinth Beam		
512	W2-Above Terrace Slab+Stair POUR-01	Start	0
0	C2 Plinth Beam Concrete pouring for Slab		
513	C2 Servants Toilet PVC	End	0
0	C2 Plinth Beam Steel		

Dependencies

Sr.No.	Depend On Task	Reference	Offset
514	C2 Plinth Beam Concrete pouring for Slab	End	0
0	C2 Plinth Column		
515	C2 Footing Steel	Start	0
0	C2 Plinth Column Concrete pouring for column		
516	C2 Plinth Column Shuttering for column	Start	0
0	C2 Plinth Column RCC M20 old		
517	C2 Plinth Column	Start	0
0	C2 Plinth Column Shuttering for column		
518	C2 Plinth Column RCC M20 old	Start	0
0	C2 Plinth Column Steel		
519	C2 Plinth Column Concrete pouring for column	Start	0
0	C2 Railing -Terraces		
520	P1W1- Seventh Floor Main Stair Granite Tread(SLK)	Start	0
0	C2 RCC		
521	C2 PCC 4" thk.PCC M15	Start	0
0	C2 Servant Toilet		
522	P1W1- Fourth Floor Wooden patti fixing to sink (Lab)	End	0
0	C2 Servant Toilet GI Pipes & Fittings		
523	C2 Servant Toilet	End	0
0	C2 Servant Toilet Misc.		
524	C2 Servant Toilet GI Pipes & Fittings	End	0
0	C2 Servants Toilet		
525	C2 Guest Toilet Sanitary (kOL)	Start	0
0	C2 Staircase Flooring (N/A)		
526	Screen wall RCC M-20	End	0
0	C2 Teracotta skirting		
527	C2 Granite /Marble Skirting Marble/Granite	End	0
0	C2 Teracotta skirting Skirting		
528	C2 Teracotta skirting	End	0
0	C2 Teracotta Tiling		
529	C2 Granite/Marble Flooring Flooring (N/A)	Start	0
0	C2 Teracotta Tiling		
530	C2 Granite/Marble Flooring Flooring (N/A)	End	0
0	C2 Teracotta Tiling Riser with Groove & Chamfer edge polish		
531	C2 Teracotta Tiling	Start	0
0	C2 Teracotta Tiling Riser with Groove & Chamfer edge polish		
532	C2 Teracotta Tiling	End	0
0	C2 Terrace Column Shuttering for column		

Dependencies

Sr.No.	Depend On Task	Reference	Offset
533	C2 Terrace Column Concrete pouring for column	End	0
0	C2 Terrace Column Steel		
534	C2 Terrace Column Shuttering for column	End	0
0	C2 Terrace Column Steel		
535	C2 Plinth Beam Steel	End	0
0	C2 Terrace Internal		
536	Plastering	End	0
0	C2 Terrace Internal Tar Plaster		
537	C2 Terrace Internal	End	0
0	C2 Terrace Masonry		
538	C2 Terrace Steel Labour Steel Labour	End	0
0	C2 Terrace Masonry BBM 6" Thk.		
539	C2 Terrace Masonry	End	0
0	C2 Terrace Steel Labour		
540	C2 Terrace Column Steel	End	0
0	C2 Terrace Steel Labour Steel Labour		
541	C2 Terrace Steel Labour	End	0
0	C2 Vitrified Flooring for Toilet		
542	C2 Guest Toilet Sanitary (KOL)	Start	0
0	C2 Vitrified Tile Skirting		
543	C2 Staircase Flooring (N/A)	End	0
0	C2 Vitrified Tile Skirting Skirting		
544	C2 Vitrified Tile Skirting	End	0
0	C2 Water body		
545	C2 Dado Kitchen Dado Fixing	Start	0
0	C2 Water body		
546	P1W1- Gr. Fl. Fire Stair Granite Flooring(SLK)	Start	0
0	C2 Water body E 503 10 x10 mm		
547	C2 Water body	Start	0
0	C2 Water body E 503 10 x10 mm		
548	C2 Water body	End	0
0	C2 Water body E 708 15 x15 mm		
549	P1W1- Eight Floor Parking RMC M-20 Site	End	0
0	C2 Water body E227 20 x20 mm		
550	C2 Water body E 503 10 x10 mm	End	0
0	C2 Water body E501 20 x20 mm		
551	C2 Water body E227 20 x20 mm	End	0
0	C2 Water body E801 20 x20 mm		
552	C2 Water body E501 20 x20 mm	End	0
0	C2 Water body F 130 20 x20 mm		

Dependencies

Sr.No.	Depend On Task	Reference	Offset
553	C2 Water body E801 20 x20 mm	End	0
0	C2 Water Roofing		
554	P1W1- Fifth Floor Granite WHB Counter(M+L)(SLK)	End	0
0	C2 Windows		
555	C2 Windows UPVC Sliding Window+mosquito net	Start	0
0	C2 Windows Elevational Glazing		
556	C2 Railing -Terraces	Start	0
0	C2 Windows UPVC Sliding Window+mosquito net		
557	C2 Windows Elevational Glazing	Start	0
0	C2 Windows UPVC Sliding Window+mosquito net		
558	Down comer system Air releasing valves 25mm dia (C)	End	0
0	Down comer system Air releasing valves 25mm dia (C)		
559	P2W2- 8TH Lintel/Chajja Shuttering (Lab)	End	0
0	Down comer system Butter fly valves 100mm dia (C)		
560	Down comer system MS angle support (C)	End	0
0	Down comer system Butter fly valves 80mm dia (C)		
561	Down comer system Butter fly valves 100mm dia (C)	End	0
0	Down comer system Enamel paint (hydrant paint) (C)		
562	P1W1- Eight Floor Electrical Room RMC M20 Plant/Production(C)	End	0
0	Down comer system Fire brigade inlet (C)		
563	P2W2-8TH Slab+Stair POUR-03 PT Slab/ Beam	End	0
0	Down comer system Head booster pump 450LPM 35mtrs(C)		
564	Down comer system Head booster pump 900LPM 35mtrs(C)	End	0
0	Down comer system Head booster pump 900LPM 35mtrs(C)		
565	Down comer system Air releasing valves 25mm dia (C)	End	0
0	Down comer system Instrumentation board (C)		
566	Down comer system Weather proof type MPCB box (C)	End	0
0	Down comer system MS angle support (C)		
567	Down comer system Pressure switches (C)	End	0
0	Down comer system MV cables 2C x 1.5 Sq.mm (C)		
568	Down comer system Non return valve 80 mm dia (C)	End	0
0	Down comer system MV cables 4C x 6 Sq.mm (C)		

Dependencies

Sr.No.	Depend On Task	Reference	Offset
569	Down comer system MV cables 2C x 1.5 Sq.mm (C)	End	0
0	Down comer system Non return valve 80 mm dia (C)		
570	Down comer system Butter fly valves 80mm dia (C)	End	0
0	Down comer system Pressure switches (C)		
571	Down comer system Instrumentation board (C)	End	0
0	Down comer system Weather proof type MPCB box (C)		
572	Down comer system Head booster pump 450LPM 35mtrs(C)	End	0
0	Down comer system Y type strainer of 100mm dia (C)		
573	P1W1- Eight Floor Parking RMC M20 Plant/Production(C)	End	0
0	External Plaster External Plaster		
574	Brickwork & Plaster.	Start	0
0	FIRE DOORS (M+L)		
575	LABOUR WORK - NOT IN USE ON INSTALLATION 100%	End	0
0	FIRE DOORS (M+L) 01 MATERIAL AT SITE - 55%		
576	FIRE DOORS (M+L) 03 HANDING OVER -15%	End	0
0	FIRE DOORS (M+L) 02 INSTALLATION - 30%		
577	FIRE DOORS (M+L) 01 MATERIAL AT SITE - 55%	End	0
0	FIRE DOORS (M+L) 03 HANDING OVER -15%		
578	FIRE DOORS (M+L)	End	0
0	First Floor		
579	C2 Teracotta skirting Skirting	End	0
0	FIRST SLAB RCC M30		
580	UPTO PLINTH	Start	0
0	Flower bed 1632 rft Cladding		
581	P2W2- 8TH Lintel/Chajja Shuttering (Lab)	End	0
0	Footing RCC slab & beam M20		
582	Footing RCC Column M20	Start	0
0	Fountain Back Filling (Lab)		
583	P2W2- Column+Lift(Sixth Fl.) Steel (Lab)	End	0
0	Fountain RMC M-20 Plant /Production		
584	P2W2-Above Terrace Slab+Stair	End	0
0	Fountain RMC M-20 Site		
585	P2W2-8TH Slab+Stair POUR-03	End	0
0	K_Residency 00 SAKARIYA finishing		
586	K_Residency 00 SAKARIYA finishing	Start	0
0	K_Residency RCC_Rgv		

Dependencies

Sr.No.	Depend On Task	Reference	Offset
587	K_Residency 00 SAKARIYA finishing	Start	1
0	Labour for Carpentry Bedroom Doors		
588	Labour for Carpentry Main Doors	Start	0
0	Labour for Carpentry Main Doors		
589	A 1st floor Doors Main	Start	0
0	Labour for Carpentry Micellaneous-Door		
590	Labour for Carpentry Toilet & Dry Balcon	Start	0
0	Labour for Carpentry Toilet & Dry Balcon		
591	Labour for Carpentry Bedroom Doors	Start	0
0	LABOUR WORK - NOT IN USE		
592	A1 FIRE DOORS	End	0
0	LABOUR WORK - NOT IN USE ON INSTALLATION 100%		
593	LABOUR WORK - NOT IN USE	End	0
0	Mat.+Lab. External Painting		
594	A Bldg Painting - 1 Job	Start	2
0	Mat.+Lab. Int+Ext Painting		
595	Mat.+Lab. Internal Painting	Start	2
0	Mat.+Lab. Internal Painting		
596	A Bldg Labour Elevation, Chajja	Start	2
0	P1W1- 3rd Fl. Attached Terrace		
597	P1W1- Sixth Floor	End	0
0	P1W1- 3rd Fl. Attached Terrace Box type W/P (Lab.)		
598	P1W1- Gr. Fl. Balcony Balcony Flooring(SLK)	End	0
0	P1W1- 3rd Fl. Attached Terrace Chemical W/P		
599	P1W1- Sixth Floor AAC Block masonry 6"(SLK)	End	0
0	P1W1- 3rd Fl. Attached Terrace Screed W/P (SLK)		
600	P1W1- Sixth Floor AAC Block masonry 8"(SLK)	End	0
0	P1W1- 3rd Fl.Curve Balcony		
601	P1W1- Basement AAC Block Masonry 4"(SLK)	End	0
0	P1W1- 3rd Fl.Curve Balcony Box type W/P (Lab.)		
602	P1W1- Fifth Floor	End	0
0	P1W1- 3rd Fl.Curve Balcony Chemical W/P		
603	P1W1- Fourth Floor 4" thk concrete block masonry(Lab-C)	End	0
0	P1W1- 3rd Fl.Curve Balcony Screed W/P (SLK)		
604	P1W1- Fourth Floor AAC Block Masonry 4"(SLK)	End	0
0	P1W1- 3rd Fl.Curve Planter Area Box type W/P (Lab.)		
605	C2 Terrace Column Shuttering for column	End	0
0	P1W1- 3rd Fl.Curve Planter Area Screed W/P (SLK)		

Dependencies

Sr.No.	Depend On Task	Reference	Offset
606	C2 Terrace Column Concrete pouring for column	End	0
0	P1W1- 3rd Fl.Toilet		
607	P1W1- Fifth Floor AAC Block masonry 6"(SLK)	End	0
0	P1W1- 3rd Fl.Toilet Box type W/P (Lab.)		
608	P1W1- Fifth Floor AAC Block Masonry 4"(SLK)	End	0
0	P1W1- 3rd Fl.Toilet Chemical W/P		
609	P1W1- Fifth Floor AAC Block masonry 8"(SLK)	End	0
0	P1W1- 3rd Fl.Toilet Toilet w/p (SLK)		
610	P1W1- Fifth Floor 4" thk concrete block masonry(Lab-C)	End	0
0	P1W1- 4th Fl.Curve Balcony		
611	Plastering	End	0
0	P1W1- 4th Fl.Kitchen		
612	C2 Terrace Steel Labour	End	0
0	P1W1- 4th Fl.Kitchen Box type W/P (Lab.)		
613	C2 Terrace Masonry BBM 6" Thk.	End	0
0	P1W1- 4th Fl.Kitchen Chemical W/P		
614	C2 Terrace Steel Labour Steel Labour	End	0
0	P1W1- 4th Fl.Kitchen Screed W/P (SLK)		
615	C2 Terrace Masonry	End	0
0	P1W1- 4th Fl.Toilet Chemical W/P		
616	C2 Terrace Internal	End	0
0	P1W1- Above Terrace		
617	P1W1- Seventh Floor Marino Partition(M+L)	End	0
0	P1W1- Above Terrace Door Misc.		
618	P1W1- Above Terrace Toilet Door Fittings(C)	End	0
0	P1W1- Above Terrace Main Door Fittings(C)		
619	P1W1- Above Terrace Toilet Door Shutter(C)	End	0
0	P1W1- Above Terrace Main Door Shutter(C)		
620	P1W1- Above Terrace	End	0
0	P1W1- Above Terrace Marino Partition(M+L)		
621	P1W1- Above Terrace Main Door Fittings(C)	End	0
0	P1W1- Above Terrace Toilet Door Fittings(C)		
622	P1W1- Above Terrace Main Door Fittings(C)	End	0
0	P1W1- Above Terrace Toilet Door Shutter(C)		
623	P1W1- Above Terrace Main Door Shutter(C)	End	0
0	P1W1- Eight Floor Balcony		
624	P1W1- Seventh Floor Service Lift Cladding Granite Cladding (End	0
0	P1W1- Eight Floor Balcony Balcony Flooring(SLK)		

Dependencies

Sr.No.	Depend On Task	Reference	Offset
625	P1W1- Seventh Floor Service Lift Cladding Tiling (Lab)	End	0
0	P1W1- Eight Floor Balcony Balcony Skirting(SLK)		
626	P1W1-Seventh Floor Ramp	End	0
0	P1W1- Eight Floor Balcony Tiling (Lab)		
627	P1W1-Seventh Floor Ramp Granite Flooring(SLK)	End	0
0	P1W1- Eight Floor Electrical Room		
628	W2-Above Terrace Slab+Stair POUR-01 RMC M-40 PT Site	End	0
0	P1W1- Eight Floor Electrical Room RMC M20 Plant/Production(C)		
629	P1W1- Eight Floor Electrical Room	End	0
0	P1W1- Eight Floor Main Lift Cladding Tiling (Lab)		
630	P1W1- Seventh Floor Fire Stair Granite Tread(SLK)	End	0
0	P1W1- Eight Floor Main Stair Granite Riser (SLK)		
631	P1W1- Seventh Floor Electrical Room RMC M-20 Site	End	0
0	P1W1- Eight Floor Pantry		
632	W2-Above Terrace Slab+Stair POUR-01 PT Slab/ Beam	Start	0
0	P1W1- Eight Floor Pantry Pantry Dado (SLK)		
633	Down comer system Enamel paint (hydrant paint) (C)	End	0
0	P1W1- Eight Floor Parking		
634	P1W1- Third Floor Granite Window Cill(M+L)(SLK)	Start	0
0	P1W1- Eight Floor Parking Epoxy Flooring		
635	C2 Plinth Beam	Start	0
0	636	W2-Above Terrace Slab+Stair POUR-01 RMC M40 Plant/Production	Start
0	0	P1W1- Eight Floor Parking RMC M-20 Site	
637	A1- 14th Fl Railing-Master Bed (M+L)	Start	0
0	P1W1- Eight Floor Parking RMC M20 Outsource		
638	P1W1- Eight Floor Parking RMC M-20 Site	Start	0
0	P1W1- Eight Floor Parking RMC M20 Plant/Production(C)		
639	P1W1- Eight Floor Parking	End	0
0	P1W1- Eight Floor Service Lift Cladding		
640	P1W1- Seventh Floor Fire Stair Granite Skirting (SLK)	End	0
0	P1W1- Eight Floor Service Lift Cladding Granite Cladding (SL)		
641	P1W1- Seventh Floor Fire Stair Tiling (Lab)	End	0
0	P1W1- Eight Floor Service Lift Cladding Tiling (Lab)		

Dependencies

Sr.No.	Depend On Task	Reference	Offset
642	P1W1- Seventh Floor Lift Cladding	End	0
0	P1W1- Eight Floor Toilet		
643	P1W1- Third Floor Marino Partition(M+L)	End	0
0	644	P2W2-Left Side Part-1 External Plaster(SLK)	End
0	0	P1W1- Eight Floor Toilet Toilet Dado (SLK)	
645	P1W1- Eight Floor Toilet	End	0
0	P1W1- Eight Floor Toilet Toilet Flooring (SLK)		
646	P1W1- Eight Floor Toilet Toilet Dado (SLK)	End	0
0	P1W1- Fifth Fl. wall OBD Paint (M+L)		
647	P1W1- Gr. Fl. Electrical Room RMC M-20 Site	Start	0
0	P1W1- Fifth Floor		
648	P1W1- Fourth Floor Marino Partition(M+L)	End	0
0	P1W1- Fifth Floor Door Misc.		
649	P1W1- Fifth Floor Toilet Door Fittings(C)	End	0
0	P1W1- Fifth Floor Electrical Room		
650	P1W1- Fifth Floor Electrical Room RMC M20 Plant/Production(C)	Start	0
0	P1W1- Fifth Floor Electrical Room RMC M20 Plant/Production(C)		
651	C2 Footing Shuttering for Footing	Start	0
0	P1W1- Fifth Floor Main Door Fittings(C)		
652	P1W1- Fifth Floor Toilet Door Shutter(C)	End	0
0	P1W1- Fifth Floor Main Door Shutter(C)		
653	P1W1- Fifth Floor	End	0
0	P1W1- Fifth Floor Marino Partition(M+L)		
654	P1W1- Fifth Floor Door Misc.	End	0
0	P1W1- Fifth Floor Pantry Pantry Dado (SLK)		
655	P1W1- Gr. Fl. Electrical Room RMC M-20 Site	Start	21
0	P1W1- Fifth Floor Pantry Tiling (Lab)		
656	P1W1- Fifth Floor Pantry Pantry Dado (SLK)	End	2
0	P1W1- Fifth Floor Toilet Door Fittings(C)		
657	P1W1- Fifth Floor Main Door Fittings(C)	End	0
0	P1W1- Fifth Floor Toilet Door Shutter(C)		
658	P1W1- Fifth Floor Main Door Shutter(C)	End	0
0	P1W1- First Floor		
659	P1W1- GLAZED DOOR	End	0
0	P1W1- First Floor		

Dependencies

Sr.No.	Depend On Task	Reference	Offset
660	P1W1- Ground Fl. Granite Window Cill(M+L)(SLK)	End	0
0	P1W1- First Floor Glass door(M+L)		
661	P1W1- Ground Fl.	End	0
0	P1W1- First Floor Granite Kitchen Otta(M+L)(SLK)		
662	P1W1- First Floor	End	0
0	P1W1- First Floor Granite Ledge wall(M+L)(SLK)		
663	P1W1- First Floor Umbra Patti (M+L)	End	0
0	P1W1- First Floor Granite Urinal partition (M+L)		
664	P1W1- First Floor Wooden patti fixing to sink (Lab)	End	0
0	P1W1- First Floor Granite WHB Counter(M+L)(SLK)		
665	P1W1- First Floor Granite Ledge wall(M+L)(SLK)	End	0
0	P1W1- First Floor Granite Window Cill(M+L)(SLK)		
666	P1W1- First Floor Granite WHB Counter(M+L)(SLK)	End	0
0	P1W1- First Floor Umbra Patti (M+L)		
667	P1W1- First Floor Granite Urinal partition (M+L)	End	0
0	P1W1- First Floor Wooden patti fixing to sink (Lab)		
668	P1W1- First Floor Granite Kitchen Otta(M+L)(SLK)	End	0
0	P1W1- Fourth Floor		
669	P1W1- Third Floor Marino Partition(M+L)	End	0
0	P1W1- Fourth Floor		
670	C2 Terrace Column Steel	End	0
0	P1W1- Fourth Floor Door Misc.		
671	P1W1- Fourth Floor Toilet Door Fittings(C)	End	0
0	P1W1- Fourth Floor Fire Stair		
672	A1- Flat 302 Putty Plaster	End	0
0	P1W1- Fourth Floor Granite Ledge wall(M+L)(SLK)		
673	C2 Servants Toilet PVC	End	0
0	P1W1- Fourth Floor Main Door Fittings(C)		
674	P1W1- Fourth Floor Toilet Door Shutter(C)	End	0
0	P1W1- Fourth Floor Main Door Shutter(C)		
675	P1W1- Fourth Floor	End	0
0	P1W1- Fourth Floor Marino Partition(M+L)		
676	P1W1- Fourth Floor Door Misc.	End	0
0	P1W1- Fourth Floor Toilet Door Fittings(C)		
677	P1W1- Fourth Floor Main Door Fittings(C)	End	0
0	P1W1- Fourth Floor Toilet Door Shutter(C)		
678	P1W1- Fourth Floor Main Door Shutter(C)	End	0

Dependencies

Sr.No.	Depend On Task	Reference	Offset
0	P1W1- Fourth Floor Wooden patti fixing to sink (Lab)		
679	C2 Terrace Internal Tar Plaster	End	0
0	P1W1- GI.FI Service Lift Cladding		
680	AC-3rd Fl. PART-04 Switches,Plates & Acc. (M+L)	End	2
0	P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK)		
681	AC-3rd Fl. PART-04 Switches,Plates & Acc. (M+L)	End	0
0	682	P1W1- GI.FI Service Lift Cladding	Start
0	0	P1W1- GI.FI Service Lift Cladding Tiling (Lab)	
683	P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK)	End	0
0	P1W1- GLAZED DOOR		
684	P1W1- Above Terrace Marino Partition(M+L)	End	0
0	P1W1- Gr. Fl. Balcony		
685	AC-3rd Fl. PART-05 Wiring (M+L)	End	0
0	686	P1W1- Gr.FI.Ramp Tiling (Lab)	Start
0	0	P1W1- Gr. Fl. Balcony Balcony Flooring(SLK)	
687	P1W1- Gr. Fl. Balcony	End	0
0	P1W1- Gr. Fl. Balcony Balcony Skirting(SLK)		
688	AC-3rd Fl. PART-05 Electrical Work	End	2
0	P1W1- Gr. Fl. Balcony Tiling (Lab)		
689	AC-3rd Fl. PART-05 Electrical Work	End	0
0	690	P1W1- Gr. Fl. Balcony Balcony Skirting(SLK)	Start
0	0	P1W1- Gr. Fl. Electrical Room	
691	P1W1- Gr.FI. Pantry Pantry Dado (SLK)	End	0
0	P1W1- Gr. Fl. Electrical Room RMC M-20 Site		
692	A1-Flat 404 Tile (M+L)	End	2
0	693	P1W1- First Floor	End
7	0	P1W1- Gr. Fl. Electrical Room RMC M20 Outsource	
694	A1- Flat 103 Gypsum plaster incl NOC (M+L)	Start	0
0	P1W1- Gr. Fl. Electrical Room RMC M20 Plant/Production(C)		
695	AC-3rd Fl. PART-06 Wall Conduiting/Dropping	Start	0
0	P1W1- Gr. Fl. Fire Stair Granite Flooring(SLK)		
696	P1W1- Gr. Fl. Fire Stair Granite Tread(SLK)	End	0
0	697	P1W1- Gr. Fl. Fire Stair	Start
0	0	P1W1- Gr. Fl. Fire Stair Granite Riser (SLK)	
698	P1W1- Gr. Fl. Fire Stair Granite Flooring(SLK)	End	0

Dependencies

Sr.No.	Depend On Task	Reference	Offset
0	P1W1- Gr. FI. Fire Stair Granite Skirting (SLK)		
699	C2 Water body	Start	0
0	P1W1- Gr. FI. Fire Stair Tiling (Lab)		
700	AC-3rd FI. PART-04 Slab conduiting (M+L)	End	0
0	P1W1- Gr. FI. Main Entrance		
701	P1W1- Gr. FI. Parking Tiling (Lab)	End	0
0	P1W1- Gr. FI. Main Entrance Granite Flooring(SLK)		
702	AC-3rd FI. PART-06	End	2
0	P1W1- Gr. FI. Main Entrance Granite Skirting (SLK)		
703	AC-3rd FI. PART-06	End	0
0	704	P1W1- Gr. FI. Main Entrance Granite Flooring(SLK)	Start
0	0	P1W1- Gr. FI. Main Entrance Tiling (Lab)	
705	P1W1- Gr. FI. Main Entrance Granite Skirting (SLK)	End	0
0	P1W1- Gr. FI. Parking		
706	P1W1- Gr. FI. Balcony Tiling (Lab)	End	0
0	P1W1- Gr. FI. Parking Epoxy Flooring		
707	AC-3rd FI. PART-05 Switches,Plates & Acc. (M+L)	End	2
0	P1W1- Gr. FI. Parking RMC M-20 Site		
708	AC-3rd FI. PART-05 Wall Conduiting/Dropping	End	2
0	P1W1- Gr. FI. Parking RMC M20 Outsource		
709	AC-3rd FI. PART-05 Wall Conduiting/Dropping	End	0
0	710	P1W1- Gr. FI. Parking RMC M-20 Site	Start
0	0	P1W1- Gr. FI. Parking Tiling (Lab)	
711	AC-3rd FI. PART-05 Switches,Plates & Acc. (M+L)	End	0
0	712	P1W1- Gr. FI. Parking Epoxy Flooring	Start
0	0	P1W1- Gr. FI. Parking Vaccum Dewatering	
713	P1W1- Gr. FI. Parking RMC M20 Outsource	End	0
0	P1W1- Gr.FI. Lift Cladding		
714	AC-3rd FI. PART-04 Slab conduiting (M+L)	End	0
0	P1W1- Gr.FI. Main Lift Cladding		
715	P1W1- Gr.FI. Lift Cladding	End	0
0	P1W1- Gr.FI. Main Lift Cladding Granite Cladding (SLK)		
716	AC-3rd FI. PART-04 Wall Conduiting/Dropping	End	0
0	P1W1- Gr.FI. Main Lift Cladding Tiling (Lab)		
717	AC-3rd FI. PART-04 Wall Conduiting/Dropping	End	0

Dependencies

Sr.No.	Depend On Task	Reference	Offset
0	718	P1W1- Gr.FI. Main Lift Cladding Granite Cladding (SLK)	Start
0	0	P1W1- Gr.FI. Pantry	
719	P1W1- Gr.FI. Toilet Tiling (Lab)	Start	0
0	720	AC-3rd FI. PART-06 Electrical Work	End
0	0	P1W1- Gr.FI. Pantry Pantry Dado (SLK)	
721	P1W1- Gr.FI. Pantry Vitrified Skirting(SLK)	Start	0
0	722	AC-3rd FI. PART-06 Slab conduiting (M+L)	End
0	0	P1W1- Gr.FI. Pantry Tiling (Lab)	
723	P1W1- Gr.FI. Pantry Pantry Dado (SLK)	End	0
0	0	P1W1- Gr.FI. Pantry Vitrified Flooring(SLK)	
724	P1W1- Gr.FI. Pantry	End	0
0	0	P1W1- Gr.FI. Pantry Vitrified Skirting(SLK)	
725	AC-3rd FI. PART-06 Slab conduiting (M+L)	End	0
0	0	P1W1- Gr.FI. Toilet	
726	AC-3rd FI. PART-06 Wiring (M+L)	End	2
0	0	P1W1- Gr.FI. Toilet Tiling (Lab)	
727	AC-3rd FI. PART-06 Electrical Work	End	0
0	0	P1W1- Gr.FI. Toilet Toilet Dado (SLK)	
728	P1W1- Gr.FI. Toilet	Start	0
0	0	P1W1- Gr.FI. Toilet Toilet Flooring (SLK)	
729	P1W1- Gr.FI. Toilet Toilet Dado (SLK)	End	0
0	0	P1W1- Gr.FI.Ramp Granite Flooring(SLK)	
730	AC-3rd FI. PART-05	End	0
0	731	P1W1- Gr.FI.Ramp	Start
0	0	P1W1- Gr.FI.Ramp Granite Skirting (SLK)	
732	P1W1- Gr.FI.Ramp Granite Flooring(SLK)	End	0
0	0	P1W1- Gr.FI.Ramp Tiling (Lab)	
733	AC-3rd FI. PART-05 Wiring (M+L)	End	2
0	0	P1W1- Ground FI.	
734	P1W1- ROLLING SHUTTER	End	0
0	0	P1W1- Ground FI. Glass door(M+L)	
735	P1W1- ROLLING SHUTTER Rolling shutter-C	End	0
0	0	P1W1- Ground FI. Granite WHB Counter(M+L)(SLK)	
736	P1W1- Third Floor Marino Partition(M+L)	Start	0
0	737	A1- Flat 504 Melamine Polish (M+L)	Start
0	0	P1W1- Ground FI. Granite Window Cill(M+L)(SLK)	
738	P1W1- Ground FI. Granite WHB Counter(M+L)(SLK)	End	0
0	0	P1W1- ROLLING SHUTTER	

Dependencies

Sr.No.	Depend On Task	Reference	Offset
739	P1W1- Above Terrace Toilet Door Fittings(C)	End	0
0	P1W1- ROLLING SHUTTER Rolling shutter-C		
740	P1W1- Above Terrace Door Misc.	End	0
0	P1W1- Second Floor		
741	P1W1- First Floor Granite Window Cill(M+L)(SLK)	End	0
0	P1W1- Second Floor Balcony Balcony Flooring(SLK)		
742	P1W1- Gr. Fl. Electrical Room RMC M20 Outsource	End	0
0	P1W1- Second Floor Granite Kitchen Otta(M+L)(SLK)		
743	P1W1- Second Floor	End	0
0	P1W1- Seventh Floor		
744	P1W1- Sixth Floor Marino Partition(M+L)	End	0
0	P1W1- Seventh Floor Door Misc.		
745	P1W1- Seventh Floor Toilet Door Fittings(C)	End	0
0	P1W1- Seventh Floor Electrical Room RMC M-20 Site		
746	P1W1- Seventh Floor Toilet Toilet Dado (SLK)	End	0
0	P1W1- Seventh Floor Fire Stair Granite Skirting (SLK)		
747	Screen wall RCC M-20	End	0
0	P1W1- Seventh Floor Fire Stair Granite Tread(SLK)		
748	Flower bed 1632 rft Cladding	End	0
0	P1W1- Seventh Floor Fire Stair Tiling (Lab)		
749	C2 Staircase Flooring (N/A)	End	0
0	P1W1- Seventh Floor Lift Cladding		
750	C2 Vittrified Tile Skirting	End	0
0	P1W1- Seventh Floor Main Door Fittings(C)		
751	P1W1- Seventh Floor Toilet Door Shutter(C)	End	0
0	P1W1- Seventh Floor Main Door Shutter(C)		
752	P1W1- Seventh Floor	End	0
0	P1W1- Seventh Floor Main Lift Cladding		
753	C2 Vittrified Tile Skirting Skirting	End	0
0	P1W1- Seventh Floor Main Lift Cladding Granite Cladding (SLK)		
754	C2 Granite /Marble Skirting	End	0
0	P1W1- Seventh Floor Main Lift Cladding Tiling (Lab)		
755	C2 Granite /Marble Skirting Marble/Granite	End	0
0	P1W1- Seventh Floor Main Stair Granite Tread(SLK)		
756	AC-2nd Fl. PART-02 Electrical Work	Start	0
0	P1W1- Seventh Floor Marino Partition(M+L)		
757	P1W1- Seventh Floor Door Misc.	End	0
0	P1W1- Seventh Floor Service Lift Cladding		
758	C2 Teracotta skirting	End	0

Dependencies

Sr.No.	Depend On Task	Reference	Offset
0	P1W1- Seventh Floor Service Lift Cladding Granite Cladding (
759	C2 Teracotta skirting Skirting	End	0
0	P1W1- Seventh Floor Service Lift Cladding Tiling (Lab)		
760	First Floor	End	0
0	P1W1- Seventh Floor Toilet Door Fittings(C)		
761	P1W1- Seventh Floor Main Door Fittings(C)	End	0
0	P1W1- Seventh Floor Toilet Door Shutter(C)		
762	P1W1- Seventh Floor Main Door Shutter(C)	End	0
0	P1W1- Seventh Floor Toilet Toilet Dado (SLK)		
763	P2W2-Column+Lift Above Terrace RMC M50 (Out Source)	End	0
0	P1W1- Sixth Floor		
764	P1W1- Fifth Floor Marino Partition(M+L)	End	0
0	P1W1- Sixth Floor		
765	Site Office & Store Tar Plaster	End	0
0	P1W1- Sixth Floor Main Door Fittings(C)		
766	P1W1- Sixth Floor Toilet Door Shutter(C)	End	0
0	P1W1- Sixth Floor Main Door Shutter(C)		
767	P1W1- Sixth Floor	End	0
0	P1W1- Sixth Floor Marino Partition(M+L)		
768	P1W1- Sixth Floor Door Misc.	End	0
0	P1W1- Sixth Floor Service Lift Cladding		
769	P1W1- Sixth Floor	End	0
0	P1W1- Sixth Floor Toilet Door Fittings(C)		
770	P1W1- Sixth Floor Main Door Fittings(C)	End	0
0	771	W2-Above Terrace Slab+Stair POUR-01 PT Slab/ Beam	End
0	0	P1W1- Sixth Floor Toilet Door Shutter(C)	
772	P1W1- Sixth Floor Main Door Shutter(C)	End	0
0	P1W1- Third Floor		
773	P1W1- 2nd Fl.Curve Planter Area Box type W/P (Lab.)	End	0
0	P1W1- Third Floor Electrical Room		
774	C2 Servants Toilet PVC	End	0
0	P1W1- Third Floor Granite Window Cill(M+L)(SLK)		
775	P1W1- Gr.Fl. Pantry Pantry Dado (SLK)	Start	0
0	P1W1- Third Floor Service Lift Cladding Granite Cladding (SL		
776	C2 Dado Toilet Dado Fixing	End	0
0	P1W1-3rd Fl.Kitchen		
777	P1W1- Third Floor	End	0
0	P1W1-Eight Floor Ramp		
778	P1W1- Seventh Floor Main Lift Cladding	End	0
0	P1W1-Eight Floor Ramp Granite Flooring(SLK)		

Dependencies

Sr.No.	Depend On Task	Reference	Offset
779	P1W1- Seventh Floor Main Lift Cladding Granite Cladding (SLK)	End	0
0	P1W1-Eight Floor Ramp Granite Skirting (SLK)		
780	P1W1- Seventh Floor Main Lift Cladding Tiling (Lab)	End	0
0	P1W1-Eight Floor Ramp Tiling (Lab)		
781	P1W1- Seventh Floor Service Lift Cladding	End	0
0	P1W1-Gr.FI Alu.Windows Glass Shutter Fixing		
782	P1W1-Gr.FI Alu.Windows NOC	End	0
0	P1W1-Gr.FI Alu.Windows NOC		
783	P1W1- Ground FI. Granite WHB Counter(M+L)(SLK)	End	0
0	P1W1-Gr.FI.Alu.Louvers		
784	P1W1- Gr.FI.Alu.Ventilator Material Recieved	End	0
0	785	P1W1-Gr.FI Alu.Windows NOC	End
0	0	P1W1-Gr.FI.Alu.Louvers Glass Shutter Fixing	
786	P1W1- Gr.FI.Alu.Ventilator NOC	Start	0
0	P1W1-Gr.FI.Alu.Louvers Material Recieved		
787	P1W1-Gr.FI Alu.Windows Glass Shutter Fixing	End	0
0	P1W1-Gr.FI.Alu.Louvers NOC		
788	P1W1- Gr.FI.Alu.Louvers Material Recieved	Start	0
0	P1W1-Gr.FI.Alu.Ventilator		
789	P1W1-Gr.FI Alu.Windows Glass Shutter Fixing	End	0
0	P1W1-Gr.FI.Alu.Ventilator Material Recieved		
790	P1W1- Ground FI. Granite WHB Counter(M+L)(SLK)	End	0
0	791	P1W1-Gr.FI Alu.Windows NOC	End
0	0	P1W1-Gr.FI.Alu.Ventilator NOC	
792	P1W1- Gr.FI.Alu.Ventilator	End	0
0	P1W1-Seventh Floor Ramp		
793	RCC	End	0
0	P1W1-Seventh Floor Ramp Granite Flooring(SLK)		
794	C2 FF Column	End	0
0	P1W1-Seventh Floor Ramp Tiling (Lab)		
795	P2W2- 8TH External Pardi Shuttering (Lab)	End	0
0	P1W1-UGWT- RAFT RMC M40 Plant/Production (C)		
796	C2 Terrace Internal Tar Plaster	End	0
0	P2W2 - 8TH Slab Pour strip PT Slab Grouting		

Dependencies

Sr.No.	Depend On Task	Reference	Offset
797	P2W2 - 8TH Slab Pour strip RMC M40 PT Outsource	End	0
0	P2W2 - 8TH Slab Pour strip RMC M-40 PT Site		
798	P2W2 - 8TH Slab Pour strip	End	0
0	P2W2 - 8TH Slab Pour strip RMC M40 PT Outsource		
799	P2W2 - 8TH Slab Pour strip RMC M-40 PT Site	End	0
0	P2W2- 8TH External Pardi RMC M-40 Site		
800	P2W2-8TH Slab+Stair POUR-01 Steel (Lab)	End	0
0	P2W2- 8TH External Pardi RMC M-40 Site(P)		
801	P2W2-8TH Slab+Stair POUR-01 RMC M40 Plant/Production (C)	End	0
0	P2W2- 8TH External Pardi RMC M40 Outsource		
802	P2W2-8TH Slab+Stair POUR-01 RMC M-40 Site	End	0
0	P2W2- 8TH External Pardi RMC M40 Plant/Production (C)		
803	P2W2-8TH Slab+Stair POUR-01 Steel (C)	End	0
0	P2W2- 8TH External Pardi Shuttering (Lab)		
804	P2W2- Column+Lift(Sixth Fl.) Steel (Lab)	End	0
0	P2W2- 8TH External Pardi Steel (C)		
805	P2W2- Column+Lift(Sixth Fl.) RMC M60- Plant/Production(C)	End	0
0	P2W2- 8TH External Pardi Steel (Lab)		
806	P2W2-8TH Slab+Stair POUR-01 Shuttering (Lab)	End	0
0	P2W2- 8TH Lintel/Chajja		
807	P2W2 - 8TH Slab Pour strip PT Slab Grouting	End	0
0	P2W2- 8TH Lintel/Chajja RMC M-20 Site		
808	P2W2- 8TH Lintel/Chajja RMC M20 Plant/Production(C)	End	0
0	P2W2- 8TH Lintel/Chajja RMC M-20 Site(P)		
809	P2W2- 8TH Lintel/Chajja RMC M-20 Site	End	0
0	P2W2- 8TH Lintel/Chajja RMC M20 Outsource		
810	P2W2- 8TH Lintel/Chajja RMC M-20 Site(P)	End	0
0	P2W2- 8TH Lintel/Chajja RMC M20 Plant/Production(C)		
811	P2W2- 8TH Lintel/Chajja Steel (Lab)	End	0
0	P2W2- 8TH Lintel/Chajja Shuttering (Lab)		
812	P2W2- 8TH Lintel/Chajja	End	0
0	P2W2- 8TH Lintel/Chajja Steel (C)		

Dependencies

Sr.No.	Depend On Task	Reference	Offset
813	P2W2- 8TH Lintel/Chajja Shuttering (Lab)	End	0
0	P2W2- 8TH Lintel/Chajja Steel (Lab)		
814	P2W2- 8TH Lintel/Chajja Steel (C)	End	0
0	P2W2- 8TH Slab(Lab)		
815	P2W2-8TH Slab+Stair POUR-01 RMC M-40 Site(P)	End	0
0	P2W2- 8TH Slab(Lab) Concreting-Dept. Labour		
816	P2W2-8TH Slab+Stair POUR-01 RMC M40 Outsource	End	0
0	P2W2- Above Terrace		
817	P2W2-8TH Slab+Stair POUR-01 PT Slab/ Beam	End	0
0	P2W2- Above Terrace Lintel/Chajja		
818	W2-Above Terrace Slab+Stair POUR-01 PT Slab Grouting	End	0
0	P2W2- Above Terrace Lintel/Chajja RMC M-20 Site		
819	P2W2- Above Terrace Lintel/Chajja RMC M20 Plant/Production(C)	End	0
0	P2W2- Above Terrace Lintel/Chajja RMC M-20 Site(P)		
820	P2W2- Above Terrace Lintel/Chajja RMC M-20 Site	End	0
0	P2W2- Above Terrace Lintel/Chajja RMC M20 Outsource		
821	P2W2- Above Terrace Lintel/Chajja RMC M-20 Site(P)	End	0
0	P2W2- Above Terrace Lintel/Chajja RMC M20 Plant/Production(C)		
822	P2W2- Above Terrace Lintel/Chajja Steel (Lab)	End	0
0	P2W2- Above Terrace Lintel/Chajja Shuttering (Lab)		
823	P2W2- Above Terrace Lintel/Chajja	End	0
0	P2W2- Above Terrace Lintel/Chajja Steel (C)		
824	P2W2- Above Terrace Lintel/Chajja Shuttering (Lab)	End	0
0	P2W2- Above Terrace Lintel/Chajja Steel (Lab)		
825	P2W2- Above Terrace Lintel/Chajja Steel (C)	End	0
0	P2W2- Above Terrace Slab(Lab)		
826	P2W2-Above Terrace External Pardi RMC M40 Outsource	Start	0
0	P2W2- Above Terrace Slab(Lab) Concreting-Dept. Labour		
827	P2W2- Above Terrace Slab(Lab)	Start	0
0	P2W2- Concrete Pump		
828	P2W2- Above Terrace Slab(Lab) Concreting-Dept. Labour	Start	0
0	P2W2- Concrete Pump Concrete Pump Operation		

Dependencies

Sr.No.	Depend On Task	Reference	Offset
829	P2W2- Concrete Pump	Start	0
0	P2W2- Left Side		
830	P2W2-Back Side Part-2 External Plaster(SLK)	End	0
0	P2W2-7TH Slab+Stair POUR-03 RMC M-40 PT Site(P)		
831	C2 Painting Texture Paint	End	0
0	P2W2-8TH Slab+Stair POUR-01 PT Slab/ Beam		
832	P2W2-8TH Slab+Stair POUR-01 RMC M40 Outsource	End	0
0	P2W2-8TH Slab+Stair POUR-01 RMC M-40 PT Site		
833	P2W2-8TH Slab+Stair POUR-01 RMC M40-PT Plant/Production(C)	End	0
0	P2W2-8TH Slab+Stair POUR-01 RMC M-40 Site		
834	P2W2-8TH Slab+Stair POUR-01 RMC M40 Plant/Production (C)	End	0
0	P2W2-8TH Slab+Stair POUR-01 RMC M-40 Site(P)		
835	P2W2-8TH Slab+Stair POUR-01 RMC M-40 Site	End	0
0	P2W2-8TH Slab+Stair POUR-01 RMC M40 Outsource		
836	P2W2-8TH Slab+Stair POUR-01 RMC M-40 Site(P)	End	0
0	P2W2-8TH Slab+Stair POUR-01 RMC M40 Plant/Production (C)		
837	P2W2-8TH Slab+Stair POUR-01 Steel (Lab)	End	0
0	P2W2-8TH Slab+Stair POUR-01 RMC M40-PT Plant/Production(C)		
838	P2W2-8TH Slab+Stair POUR-01 PT Slab/ Beam	End	0
0	P2W2-8TH Slab+Stair POUR-01 Shuttering (Lab)		
839	P2W2-Column+Lift(Sixth Fl.) RMC M60-Plant/Production(C)	End	0
0	P2W2-8TH Slab+Stair POUR-01 Steel (C)		
840	P2W2-8TH Slab+Stair POUR-01 Shuttering (Lab)	End	0
0	P2W2-8TH Slab+Stair POUR-01 Steel (Lab)		
841	P2W2-8TH Slab+Stair POUR-01 Steel (C)	End	0
0	P2W2-8TH Slab+Stair POUR-02 Buttering(SLK)		
842	C2 Painting Texture Paint	Start	0
0	P2W2-8TH Slab+Stair POUR-02 Ponding(SLK)		
843	P2W2-8TH Slab+Stair POUR-02 Buttering(SLK)	Start	0
0	P2W2-8TH Slab+Stair POUR-02 PT Slab/ Beam		
844	P2W2-8TH Slab+Stair POUR-02 RMC M40 Outsource	Start	0
0	P2W2-8TH Slab+Stair POUR-02 RMC M-40 Site		

Dependencies

Sr.No.	Depend On Task	Reference	Offset
845	P2W2-8TH Slab+Stair POUR-02 RMC M40 Plant/Production (C)	Start	0
0	P2W2-8TH Slab+Stair POUR-02 RMC M-40 Site(P)		
846	P2W2-8TH Slab+Stair POUR-02 RMC M-40 Site	Start	0
0	P2W2-8TH Slab+Stair POUR-02 RMC M40 Outsource		
847	P2W2-8TH Slab+Stair POUR-02 RMC M-40 Site(P)	Start	0
0	P2W2-8TH Slab+Stair POUR-02 RMC M40 Plant/Production (C)		
848	P2W2-8TH Slab+Stair POUR-02 Steel (Lab)	Start	0
0	P2W2-8TH Slab+Stair POUR-02 RMC M40-PT Plant/Production(C)		
849	P2W2-8TH Slab+Stair POUR-02 PT Slab/ Beam	Start	0
0	P2W2-8TH Slab+Stair POUR-02 Shuttering (Lab)		
850	P2W2-8TH Slab+Stair POUR-02 Ponding(SLK)	Start	0
0	P2W2-8TH Slab+Stair POUR-02 Steel (C)		
851	P2W2-8TH Slab+Stair POUR-02 Shuttering (Lab)	Start	0
0	P2W2-8TH Slab+Stair POUR-02 Steel (Lab)		
852	P2W2-8TH Slab+Stair POUR-02 Steel (C)	Start	0
0	P2W2-8TH Slab+Stair POUR-03		
853	P1W1- Second Floor Granite Kitchen Otta(M+L)(SLK)	Start	0
0	P2W2-8TH Slab+Stair POUR-03 Buttering(SLK)		
854	P2W2-8TH Slab+Stair POUR-03	End	0
0	P2W2-8TH Slab+Stair POUR-03 Ponding(SLK)		
855	P2W2-8TH Slab+Stair POUR-03 Buttering(SLK)	End	0
0	P2W2-8TH Slab+Stair POUR-03 PT Slab/ Beam		
856	P2W2-8TH Slab+Stair POUR-03 RMC M40 Outsource	End	0
0	P2W2-8TH Slab+Stair POUR-03 RMC M-40 Site		
857	P2W2-8TH Slab+Stair POUR-03 RMC M40 Plant/Production (C)	End	0
0	P2W2-8TH Slab+Stair POUR-03 RMC M-40 Site(P)		
858	P2W2-8TH Slab+Stair POUR-03 RMC M-40 Site	End	0
0	P2W2-8TH Slab+Stair POUR-03 RMC M40 Outsource		
859	P2W2-8TH Slab+Stair POUR-03 RMC M-40 Site(P)	End	0
0	P2W2-8TH Slab+Stair POUR-03 RMC M40 Plant/Production (C)		
860	P2W2-8TH Slab+Stair POUR-03 Steel (Lab)	End	0
0	P2W2-8TH Slab+Stair POUR-03 Shuttering (Lab)		

Dependencies

Sr.No.	Depend On Task	Reference	Offset
861	P2W2-8TH Slab+Stair POUR-03 Ponding(SLK)	End	0
0	P2W2-8TH Slab+Stair POUR-03 Steel (C)		
862	P2W2-8TH Slab+Stair POUR-03 Shuttering (Lab)	End	0
0	P2W2-8TH Slab+Stair POUR-03 Steel (Lab)		
863	P2W2-8TH Slab+Stair POUR-03 Steel (C)	End	0
0	P2W2-Above Terrace External Pardi Buttering(SLK)		
864	P2W2-8TH Slab+Stair POUR-03	Start	0
0	P2W2-Above Terrace External Pardi RMC M-40 Site		
865	P2W2-Above Terrace External Pardi RMC M40 Plant/Production (Start	0
0	P2W2-Above Terrace External Pardi RMC M-40 Site(P)		
866	P2W2-Above Terrace External Pardi RMC M-40 Site	Start	0
0	P2W2-Above Terrace External Pardi RMC M40 Outsource		
867	P2W2-Above Terrace External Pardi RMC M-40 Site(P)	Start	0
0	P2W2-Above Terrace External Pardi RMC M40 Plant/Production (
868	P2W2-Above Terrace External Pardi Steel (Lab)	Start	0
0	P2W2-Above Terrace External Pardi Shuttering (Lab)		
869	P2W2-Above Terrace External Pardi Buttering(SLK)	Start	0
0	P2W2-Above Terrace External Pardi Steel (C)		
870	P2W2-Above Terrace External Pardi Shuttering (Lab)	Start	0
0	P2W2-Above Terrace External Pardi Steel (Lab)		
871	P2W2-Above Terrace External Pardi Steel (C)	Start	0
0	P2W2-Above Terrace Slab+Stair		
872	P1W1- Gr.FI.Alu.Louvers NOC	Start	0
0	P2W2-Back Side Part-1 External plaster (Lab)		
873	P1W1- Ground FI. Glass door(M+L)	End	0
0	P2W2-Back Side Part-2		
874	P1W1- First Floor	End	0
0	P2W2-Back Side Part-2 External plaster (Lab)		
875	P2W2-Back Side Part- 2	End	0
0	P2W2-Back Side Part-2 External Plaster(SLK)		
876	P2W2-Back Side Part- 1 External plaster (Lab)	End	0
0	P2W2-Column+Lift Above Terrace		

Dependencies

Sr.No.	Depend On Task	Reference	Offset
877	P2W2-8TH Slab+Stair POUR-01 RMC M40- PT Plant/Production(C)	End	0
0	P2W2-Column+Lift Above Terrace Buttering(SLK)		
878	P2W2-8TH Slab+Stair POUR-01 RMC M-40 PT Site	End	0
0	P2W2-Column+Lift Above Terrace RMC M-50 Site		
879	P2W2-8TH Slab+Stair POUR-02 RMC M40 Outsource	End	0
0	P2W2-Column+Lift Above Terrace RMC M-50 Site(P)		
880	P2W2-8TH Slab+Stair POUR-02 PT Slab/ Beam	End	0
0	P2W2-Column+Lift Above Terrace RMC M-60 Site		
881	P2W2-8TH Slab+Stair POUR-02 Steel (Lab)	End	0
0	P2W2-Column+Lift Above Terrace RMC M-60 Site(P)		
882	P2W2-8TH Slab+Stair POUR-02 RMC M40 Plant/Production (C)	End	0
0	P2W2-Column+Lift Above Terrace RMC M50 (Out Source)		
883	P2W2-8TH Slab+Stair POUR-02 RMC M40- PT Plant/Production(C)	End	0
0	P2W2-Column+Lift Above Terrace RMC M50- Plant/Production(C)		
884	P2W2-8TH Slab+Stair POUR-02 RMC M-40 Site(P)	End	0
0	P2W2-Column+Lift Above Terrace RMC M60 Outsource		
885	P2W2-8TH Slab+Stair POUR-02 RMC M-40 Site	End	0
0	P2W2-Column+Lift Above Terrace RMC M60- Plant/Production(C)		
886	P2W2-8TH Slab+Stair POUR-02 Steel (C)	End	0
0	P2W2-Column+Lift Above Terrace Shuttering (Lab)		
887	P2W2-8TH Slab+Stair POUR-02 Buttering(SLK)	End	0
0	P2W2-Column+Lift Above Terrace Steel (C)		
888	P2W2-8TH Slab+Stair POUR-02 Ponding(SLK)	End	0
0	P2W2-Column+Lift Above Terrace Steel (Lab)		
889	P2W2-8TH Slab+Stair POUR-02 Shuttering (Lab)	End	0
0	P2W2-Column+Lift(Sixth Fl.) RMC M60- Plant/Production(C)		
890	P2W2- Column+Lift(Sixth Fl.) Steel (Lab)	End	0
0	P2W2-Left Side Part-1		
891	P2W2-Back Side Part- 2 External plaster (Lab)	End	0
0	P2W2-Left Side Part-1 External Plaster(SLK)		
892	P2W2- Left Side	End	0
0	PCC PCC 1:3:6		

Dependencies

Sr.No.	Depend On Task	Reference	Offset
893	EXCAVATION EXCAVATION IN SOIL	Start	0
0	Plastering		
894	C2 Terrace Masonry BBM 6" Thk.	End	0
0	RCC		
895	First Floor	End	0
0	Road Side Flower bed CLC Block Making 500 x 200 x 150		
896	AC-Terrace PART-01 Wall Conduiting/Dropping	End	0
0	Sample Preparation Terrace w/p (SLK)		
897	P2W2-Above Terrace Slab+Stair	End	0
0	Screen wall RCC M-20		
898	Flower bed 1632 rft Cladding	End	0
0	TEST GROUP Column Concrete		
899	Excavation Exca.in soft rock	Start	1
0	UPTO PLINTH RCC M30		
900	EXCAVATION EXCAVATION IN SOIL	Start	0
0	W1- First Floor Main Lobby		
901	W1- First Floor Main Lobby Marble flooring (SLK)	End	1
0	902	P1W1- Third Floor Service Lift Cladding Granite Cladding (SL	End
0	0	903	C2 Granite/Marble Flooring
End	7	0	W1- First Floor Main Lobby Marble flooring (SLK)
904	C2 Granite/Marble Flooring	End	1
0	905	P1W1- Second Floor Balcony Balcony Flooring(SLK)	End
0	0	W2-Above Terrace Slab+Stair POUR-01	
906	P2W2-Above Terrace Slab+Stair	Start	0
0	W2-Above Terrace Slab+Stair POUR-01 Buttering(SLK)		
907	W2-Above Terrace Slab+Stair POUR-01	Start	0
0	W2-Above Terrace Slab+Stair POUR-01 Ponding(SLK)		
908	W2-Above Terrace Slab+Stair POUR-01 Buttering(SLK)	Start	0
0	W2-Above Terrace Slab+Stair POUR-01 PT Slab Grouting		
909	W2-Above Terrace Slab+Stair POUR-01 RMC M40 PT Outsource	End	0
0	W2-Above Terrace Slab+Stair POUR-01 PT Slab/ Beam		
910	W2-Above Terrace Slab+Stair POUR-01 RMC M40 Outsource	Start	0
0	W2-Above Terrace Slab+Stair POUR-01 RMC M-40 PT Site		

Dependencies

Sr.No.	Depend On Task	Reference	Offset
911	P2W2- 8TH Lintel/Chajja Shuttering (Lab)	End	0
0	W2-Above Terrace Slab+Stair POUR-01 RMC M-40 PT Site(P)		
912	W2-Above Terrace Slab+Stair POUR-01 RMC M-40 PT Site	End	0
0	W2-Above Terrace Slab+Stair POUR-01 RMC M-40 Site		
913	W2-Above Terrace Slab+Stair POUR-01 RMC M40 Plant/Production	Start	0
0	W2-Above Terrace Slab+Stair POUR-01 RMC M-40 Site(P)		
914	W2-Above Terrace Slab+Stair POUR-01 RMC M-40 Site	Start	0
0	W2-Above Terrace Slab+Stair POUR-01 RMC M40 Outsource		
915	W2-Above Terrace Slab+Stair POUR-01 RMC M-40 Site(P)	Start	0
0	W2-Above Terrace Slab+Stair POUR-01 RMC M40 Plant/Production		
916	W2-Above Terrace Slab+Stair POUR-01 Steel (Lab)	Start	0
0	W2-Above Terrace Slab+Stair POUR-01 RMC M40 PT Outsource		
917	W2-Above Terrace Slab+Stair POUR-01 RMC M-40 PT Site(P)	End	0
0	W2-Above Terrace Slab+Stair POUR-01 Shuttering (Lab)		
918	W2-Above Terrace Slab+Stair POUR-01 Ponding(SLK)	Start	0
0	W2-Above Terrace Slab+Stair POUR-01 Steel (C)		
919	W2-Above Terrace Slab+Stair POUR-01 Shuttering (Lab)	Start	0
0	W2-Above Terrace Slab+Stair POUR-01 Steel (Lab)		
920	W2-Above Terrace Slab+Stair POUR-01 Steel (C)	Start	0
0	Windows/Railing		
921	C2 Windows	Start	0